

Paharpur to Chudhiana

on 15/5/50 (50)

Schedule XIV-Form No. 134

F. F. D. (10) (10)

DIVISION

6479A

A. F. D. (10) (10)

SUB-DIVISION

Mantua Province

Sadat Maza

MEASUREMENT BOOK

3210

7

(These four lines should be repeated at the commencement of the measurement relating to each work)

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of Road from Pachampur to Kushdehara.					
Under M.M.B.S. (S.C.)					
Agency:- Mandu Kumar					
At Ward no 13					
P.O- Chand Chaura,					
Dubhai, Dist- Gaya					
Agreement no- 152 / M.M.B.S. / S.C.					
2024-22					
Date of Commencement- 09.11.2021					
Date of Completion- 08.08.2022					

Date of Measurement

① Construction of					
Sub Grade & E/Shoulder					
Side of — do — do —					
Side of G.S.B	2	10	30.0	1.62	0.100 = 97.20m ³
	2	1	23.0	1.62	0.100 = 7.45m ³
	2	2	30.0	1.62	0.100 = 19.44m ³
	2	1	3.0	1.62	0.100 = 0.97m ³
Side of P.C.C	2	10	30.0	1.29	0.160 = 124.8m ³
	2	1	23.0	1.25	0.160 = 9.20m ³
	2	2	30.0	1.29	0.160 = 24.72m ³
	2	1	3.0	1.29	0.160 = 1.24m ³

Continuation Total = 285.67m³

Limit 283.78m³

Lead E/W 84y 100m 384.16m²
 (A)
 (B)
 Lead 1000m - 165.704m²

84y 100m 384.16m²
 25/12/13
 AE

Concurrence
 none has been completed
 as for the activities
 and direction of E/L

84y 100m 384.16m²

ABSTRACT of COST

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/1 Construction of Benchmark - do do 0.386 km & by TMB Page ⑤ @ ₹ 3695.19/km ₹ 1426=00					
②/2 Construction of Reference Pillar & Bureaf - do do 0.386 km & by TMB Page ⑤ @ ₹ 1673.32/km ₹ 646=00					
③/3 clearing and Grubbing & seed land - do do - 0.27 Hec & by TMB Page ⑤ @ ₹ 52998.20/Hec ₹ 14309=00					
④/4 Construction of Embankment Lead 1000m - do do 165.704 m & by TMB Page ⑫ @ ₹ 199.03/m ₹ 31820=00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12)/14 Providing & fixing 1800. 10/20 mm in concrete work boards do do 2.0 nos glytums Pgs (12)					
(+ 1.0 No " " " (10/4)					
3.00 nos (12) 79122.41/1107 27547.28					
(13)/15.16 Pl & finish schwabla work concrete form 600 mm square & triangle boards 4.00 nos glytums Pgs (13)					
(12) 3359.47/110 13438.21					
(14)/17 600 mm x 450 mm Rougher boards 4.00 nos glytums Pgs (14)					
(12) 4412.99/110 12676.21					
(15)/18 Road marking with hot applied					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
The m/c plastic					
Compound do do -					
77.20 M ² Qty m/s Page ①					
@ ₹ 870.17/m ² — ₹ 67177 = 00					
(16) / 21 Laying Cement					
Concrete P.S.B. WP					
300 mm — do					
10000 Qty m/s Page ③					
@ ₹ 708.04/m ² — ₹ 7080 = 00					
₹ 1988532 = 00					
Add Gst @ 12% — ₹ 238624 = 00					
Add Loss @ 1% — ₹ 19885 = 00					
add ₹ 2247041 = 00					
Less 0.20% below cost — ₹ 4494 = 00					
Per Agg ₹ 2242547 = 00					
Less previous bill C/J ₹ 2016313 = 00					
Net ₹ 226234 = 00					
J.E					
Ram					
25/12/23					
A/E					