

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल बिहारशरीफ

पत्रांक ४३९ अ३/ बिहारशरीफ, दिनांक ०८-०८-२०२४

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:— नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।



महाशय,

उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अध्याचणा पत्र समर्पित की जा रही है।

अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:— यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ


(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate up to the month of 08.08.2024

(New Maintenance Policy 2018)

PIU- BIHARSHARIF

Year-2024-2025

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Laes)	Amount Received (in Rs. Laes)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	ltr-79 Dt-19.06.2024	6759.62671	Certified that out of Rs 6759.62671 received & balance during the years 2024-25 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 6713.10839 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 46.51832 lacs remaining unutilized at the end of the period under 08.08.2024
	Total Rs.		6759.62671	


2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was sanctioned
Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:

- Construction of Road Works.
- Construction of CD works


Divisional Accounts Officer
Rwd, Works Division
Biharsharif


Executive Engineer
Rwd, Works Division
Biharsharif

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Bihar Sharif

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Increase in Allotment	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RMT NAB IH 23 001 3	Sensa Samadhi Road To Haripur Via Samahad	10200612020	1447 28.02.23	0.986	58.408000	38.18266	13.07418	MBD-05/2023-24 10.7.23	09.04.2024	0	2148	25	5.01	0	0	29.65036	
2	RMT NAB IH 23 001 3	NH-31 Bhagan Bigha Salempur path me Salempur se Emli Bigha gawo tak	10200604113	1447 28.02.24	1.00	69.370000	51.98112	12.55469	MBD-05/2023-24 10.7.23	09.04.2024	0	2346	25	5.03	0	0	45.48259	
3	RMT NAB IH 23 001 3	prakhand rahui ke antargam tufangan me shri Ranjayan paswan se lohagan rahui path tak	10200604111	1447 28.02.25	1.00	62.217000	45.58905	12.15699	MBD-05/2023-24 10.7.23	09.04.2024	0	2133	25	5.1	0	0	37.94474	
TOTAL																		113.07769


Total = 113.07769

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.

Divisional Accounts Officer
Rwd.works Division Bihar Sharif




Executive Engineer
Rwd.works Division Bihar Sharif



File: C:\Users\kkm1\Downloads\21070922.Xls. Section No.: 20. Eqn: $Y = 0 \cdot X^2 + 0.816 \cdot X + 249$

Name of Customer: Ramjee Singh Construction Private Limited. Name of Work/ Road: NH-31 Bhagan Bigha



22/11/24
Attn:-

22.7.2024
A.E

22.7.2024
A.E

22/11/24

Road-NH-31 Bhagan Bigha Salempur path me Salempur se Emli Bigha gawo tak
Con-Ramjee Singh Construction Private Limited

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event	$V = 0.8 \times X^2 + 0.8 \cdot 6 \cdot X + 749$			
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD							
21/11/24	7:57:51	20	0.1	200	0	2000	1880	G	25.296254	85.534233	Normal	X = 7000			
21/11/24	7:57:51	20	0.1	280	10.1	2800	2533	G	25.295785	85.534262	Normal	V = 1880			
21/11/24	8:2:0	20	0.1	270	20.2	2700	2452	G	25.293080	85.535268	Normal				
21/11/24	8:2:0	20	0.1	250	20.2	2500	2288	G	25.292168	85.535285	Normal				
21/11/24	8:2:30	20	0.1	260	10.1	2600	2370	G	25.292010	85.53611	Curve	(R) RURAL ROAD			
21/11/24	8:2:30	20	0.1	240	20.2	2400	2207	G	25.292008	85.537087	Normal	Good	Average	Poor	
21/11/24	8:3:5	20	0.1	280	20.2	2800	2533	G	25.292812	85.537508	Normal	<4000	4001-5000	>5001	
21/11/24	8:3:5	20	0.1	230	20.2	2300	2125	G	25.292385	85.537945	Normal				
21/11/24	8:3:41	20	0.1	290	10.1	2900	2615	G	25.291358	85.537845	Normal				
21/11/24	8:5:57	20	0.1	270	10.1	2700	2452	G	25.291583	85.537504	Normal				
						Total	23455								
						IRI Value-	2346								

22-7-2024
5/6
22-7-2024
5/6

22-7-2024
5/6
22-7-2024
5/6

1st Measurement A/c Bill

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Construction of Ho. Road from NH-31 Bhagamnatha					
Salem Road To Inaba Baga Tak					
Agency - M/s Ramjee Singh construction					
Agreement No - MAB-05/2023-2024.					
Date of Commencement - 10.07.2023					
Date of Completion - 09.04.2024.					

Recessed Entries

1) Clear and Grubbing Road Joral with Wild					
do	do				
2x	3m	1.0m			60.0m ²
2x	22m	1.0m			44.0m ²
2x	24m	1.0m			48.0m ²
2x	03m	1.0m			06.0m ²
2x	4x	3m x 1.0m			240.0m ²
2x	15m	1.0m			30.0m ²
2x	11x	3m x 1.0m			660.0m ²
2x	27m	1.0m			54.0m ²
2x	19m	1.0m			38.0m ²
2x	13x	3m x 1.0m			78.0m ²
					1960.0m ²
					= 0.196 Ha
					= 0.20 Ha

Continuation 0.196 Ha
15.4.2024
J.E.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
1) Clear and grubbing Road land with wild					
do do all Comp					
Qty Vide TMB Page No- 01.					
0.196 Ha					
2205 cm ²	ERs	72718.80/-	14253=-		
2) Scarifying existing Bitumline Surface					
do do all Comp					
Qty Vide TMB Page No- 02.					
2205 cm ²	ERs	20.54/-	45291=-		
4) Granular sub. base with Well graded Mater					
do do all Comp					
Qty Vide TMB Page No- 03					
30.56 m ²	ERs	1878.80/-	57416=-		
5) Providing laying and Compacting					
Stone aggregate WBM Grade- 2					
do do all Comp					
Qty Vide TMB Page No- 04.					
28.801 m ³	ERs	3821.58/-	110065=-		
6) Providing laying and Compacting Stone					
aggregate WBM Grade- 3					
do do all Comp					
Qty Vide TMB Page No- 04.					
267.86 m ³	ERs	3710.65/-	993935=-		
12) Construction of Dry lean cement concrete					
do do all Comp					
Qty Vide TMB Page No- 05					
1.5 m ³	ERs	4644.92/-	6967=-		
Continuation					RS- 1227927=-

Sch. XLV-Form No. 134 BFRs-1227927=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3) Construction of Un-Reinforced plain cement concrete pavement. M30 grades					
do do all comp					
Qty vide TMB Page No 05					
12.02m ³ @ Rs 8175.56/-					98270=0
27) Providing and fixing MR (3054) in					
Informetry, Maintenance and City Zembard					
do do all comp					
Qty vide TMB Page No 05					
Q3 Nos @ Rs 12233.44/-					36700=0
7) Providing and applying Primer coat (SS)					
do do all comp					
Qty vide TMB Page No 06.					

3682.42m ² @ Rs 60.23/-					221792=0
8) Providing and applying Tack coat (RS)					
do do all comp					
Qty vide TMB Page No 06.					
3682.42m ² @ Rs 20.66/-					76079=0
10) Providing laying and Rolling Premix Surfacing Material 20mm thick					
do do all comp					
Qty vide TMB Page No 06/07.					
3682.42m ² @ Rs 256.12/-					943141=0
9) Providing and applying Tack coat (RS)					
do do all comp					
Qty vide TMB Page No 07					
3682.42m ² @ Rs 17.23/-					63447=0

Continuation Rs-2667356=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Providing and laying B.D.C.					
do do all comp					
Qty m ² TMB Page No-08					
92. 06m ³ @ Rs 14672.84/-					12955462
2) planting of tree and one year maintenance					
do do all comp					
Qty m ² TMB Page No-08					
90 Nos @ Rs 1145.25/-					10307320
3) Construction of sub grade and Earthing shoulder					
do do all comp					
Qty m ² TMB Page No-08					
468. 0m ³ @ Rs 260.56/-					1219422
					Rs- 418791720

Add GST-18% — 75382520

Add labour cost-1% — 4187920

Add Beigniorage — 7000020

Rs — 505362120

Less Below-10% 50536220

Rs — 45482592

300
10.7.2024
J.E

10.7.24
AE

Continuation