

MD. BALIUR RAHMAN

MMUN-4 (SS)

Imp No. 518

Schedule XLV-Form No. 134

const of Road from Salkheta

DIVISION

Khachardevy chowk pariki

SUB-DIVISION

Sadok to Paswan Tola.

MEASUREMENT BOOK

FINAL Bill payment of 30/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/ work:- Sakkha Kachhdera					
Chawk Pakki Sadak To					
Paswan Tola.					

Name of Agency:- Md. Bariur Rahman

Agreement No:- 130 SBD/2020-21

D.O. Commencement:- 30.04.2020

D.O. Completion:- 29.04.2021

Actual Date of Compl:- 29.06.2021

Date of Entry:-

① Restoration of Raincuts

do do all compl. job-

8x12x 0.750x0.300 = 21.60 m²

10x 10x 0.800x0.300 = 24.00 "

15x 7.4x 0.750x0.300 = 24.975 "

Total = 70.575 m²

② Making up of Berms/shoulder

do-do all compl. job-

2x 8x 15x 0.700 = 168.00 m²

10x 12x 0.850 = 102.00 "

2x 5x 15x 0.750 = 112.50 "

8x 12x 0.850 = 81.60 "

Total = 464.10 m²

③ Repair of pot holes filled

with 75mm W.B.M do-

do all compl. job-

15x 3.5x 0.850 = 44.625 m²

Continuation

~~AI~~
 01/07/24
 J.E.
 01/07/2024
 DE
 05/07/24
 DE

1	Earth	=	140.19 m ³		
2	Metals	=	6.34 m ³		
3	S. Screening	=	1.24 m ³		
4	(SST)	=	59.36 kg		
5	(RS-1)	=	19.21 kg		
6	nutrients (S-90)	=	132.67 kg		
7	S. Chops	=	1.89 m ³		

Continuation