

Narayapur to Nagpur

SV Schedule XLV-Form No. 134

1911659 SC

E E - R. W. D. (W) **DIVISION**
61174

A. F. R. W. D. (W) **SUB-DIVISION**
TANKUPPA

MEASUREMENT BOOK

Chandian Kemas

2949

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road from Narayampur to Nagwar Under MMUSY/SC					
Name of Agency - Chandan Kumar, At- Parbriya, Sohaipur, Mampur, Distt- Gaya.					
Agreement No. - 28/ MMUSY/ SC/ SAB/ 2020-21					
Date of Commencement - 22.06.20					
Date of completion - 21.06.21					
Date of measurement - 10.12.20					
1) Dismantling of existing structure - etc					
(a) R.C.C. -					
1 x 4.50 m x 5.00 m x 0.30 m = 6.75 m ³					
2 x 4.50 m x 0.30 m x 0.30 m = 0.81 m ³					
					7.56 m ³ ✓
(b) P.C.C. -					
1 x 4.50 m x 5.00 m x 0.15 m = 3.375 m ³					
(2) Dismantling of RCC culvert - etc					

Part - B
3rd year maintenance Bill
54

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
None of work:- Contd. of Part A					
name of Road					
from Morangpur					
to Magwar					
Under HMGSY (SC)					
Agency: Chandan Kumar					
At: Parariya					
Sahapur manpur					
Dist. Gaya					
Agreement no- 28/MHGSY/SC/SBD/					
2020-2021					
Date of Commencement- 22-6-2020					
Date of Actual completion					
of Part 'A' - 04.08.2021.					
① Restoration of					
Rear cuts / Boms.					
do do					
3 x 15.0 x 0.45 x 0.30 = 6.075 m ³					
4 x 2.50 x 0.90 x 0.30 = 8.10 m ³					
2 x 2.50 x 0.45 x 0.30 = 6.75 m ³					
11 x 15.0 x 0.60 x 0.30 = 29.70 m ³					
12 x 10.0 x 0.75 x 0.30 = 27.00 m ³					
Total = 77.62 m ³					

ABSTRACT of COST

3rd year Maint. Bill

60

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Restoration of rain cuts/Beams — do — do —					
77.62 m ³ Qty. TMB Page (54)					
@ ₹ 386.14/m ³					₹ 29972=
② Making up Roofs/ Shoulder — do —					
432.73 m ² Qty. TMB Page (55)					
@ ₹ 57.36/m ²					₹ 24821=
③ Repair of Pop holes with xom Prewx Carpel & Seal Coat — do — do					
76.30 m ² Qty. TMB Page (56)					
@ ₹ 229.86/m ²					₹ 17538=
④ Patch Repair of Bituminous Surfaces with dorm Hox Seal Surface — do — do					
76.30 m ² Qty. TMB Page (56)					
@ ₹ 246.95/m ²					₹ 18842=

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Cutting of branches of trees & shrubs					
do do do					
9.0 x 10 Qty mms Page (58)				14	
@ ₹ 109.74 / do				₹ 988 = 00	
(15) Cutting of shrubs from road ways					
do do do					
1099.0 m Qty mms Page (58)				15	
@ ₹ 6.73 / m				₹ 7396 = 00	
(16) Trimming of grass & weeds					
do do do					
2472.0 m Qty mms Page (59)				16	
@ ₹ 2.24 / m				₹ 5537 = 00	
(17) Waste washing of parapet wall					
50.08 m Qty mms Page (59)				17	
@ ₹ 16.21 / m				₹ 812 = 00	
C.O				₹ 3357.99 =	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F	₹ 335799=00
Add Gst @ 12%				+	₹ 40296=00
Add Loss @ 1%				+	₹ 3358=00
					₹ 379453=00
Less 16.81% below as per Agg				-	₹ 63786=00
					Net ₹ 315667=00

24/12/24
JE

25/12/24
AE

Material Statement

Earthwork - 207.44 m³
 Stone chips - 23.35 m³
 coarse sand - 9.62 m³
 Bitumen 590 - 326.58 kg

24/12/24
JE