

Record Entry

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W Construction of road from RCD road to Dehra NABARD					
Length 1.90 km					
Agency Rajesh Kumar At Sadhy Chowk WPH 3 Gopalpur					
Agreement - 25/10/2018/NAABARD/2018-19					
Agreement Value - Rs 51,57,036/-					
Date of commencement of work 29-1-2019					
Date of completion 20-01-2020					
Date of entry					
1) Reference Pillar as per standard data book -					
$1 \times 5 = 5$					
2) Clearing grass and removal of rubbish as per					
$2 \times 16 \times 50.00 \times 3.00 = 48000$					
$= 0.48$ Hect					
3) Excavation of structure like a culvert as per					
standard data book					
$2 \times 3.50 \times 1.54 \times 0.15 = 1.62$					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - constn of Road					
RCD ROAD TO DERWA					
TOLA under NMMSY					
Scheme					
Agreement - 25/3/17 NABARD					
2018-2019					
and supplementary Agreement					
PB Letter No - 1-2-2018, SR					
Letter No - 1585 at 31-12-2019					
Agency - RAJESH KR					
Date of actual complt. - 02-3-2020					
(1) Restoration of rain					
cuts / berms with soil					
MORUM - as per spec					
7 x 11.00 x 1.20 x 0.30 m - 27.72 m ³					
5 x 7.50 x 1.20 x 0.30 m - 22.38 m ³					
8 x 10.00 x 1.00 x 0.20 m - 16.00 m ³					
2 x 8.00 x 1.00 x 0.25 m - 2.50 m ³					
8 x 17.90 x 1.20 x 0.20 = 17.18 m ³					
75.78 m ³					
(2) Making up berms /					
Shoulder - as per spec					
2 x 10.00 x 12.00 x 1.00 = 240.00 m ³					
2 x 10 m x 5.72 x 1.00 = 114.40 m ³					
354.40 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
<u>Date of entry - 1/7/22</u>					
(1) Restoration of rain cul					
Qty vide p No (48) item					
(1) 75.78 M ³ limit					
74.42 M ³ @ Rs 23.99/M ³					
					Rs 241112/-
(2) Making up berm/shoulder					
Qty vide p No (49)					
item (2) 354.40 M ²					
limit 354.38 M ²					
Rs 47.78/M ² - Rs 16933/-					
(3) p12 + two coats of surface dressing					
Qty vide p No (50)					
item (3) 75.10 M ² limit					
73.83 M ² @ Rs 186.94/M ²					
					Rs 13802/-
(4) Maintenance of H.P					
Qty vide p No (50)					
item (4) 2 NO @ Rs					
1020.97/NO - Rs 2042/-					
(5) Maintenance of road					
sign Qty vide p No (50)					
item (5) 0.18 km @ Rs 90.87/km = 177/-					
Continuation					Rs = 57065/-

54

Sch. XLV-Form No. 134

B/P-223602/00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) Road Marley price					
portion of independent					
(59) Item (12) 30.00m					
@ 894.59/m ²					26838/00
					<u>250440/00</u>
less 10% as per agree					
ment					25044/00
					<u>225396/00</u>
225396					DAO
4/12/23					cap
5/12/23					Wish
					<u>27/7/23</u>