

1st and ^{R/A} Final Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Construction of Road and CD work with Maintenance of Road from Lshapur Canal PMGSY To Ghuskurri Village					
Tender Group No - MR-N/23-24, SHK66					
Agency: Sanjay Kumar Technorate Private Limited (SKTPL)					
At - Jodai station Road P.O + P.S. + Distt - Sheikhpura					
PIN - 811105 (Bihar)					
Agreement No - 24 (MBD) / 2023-24					
Agreement Value:					
Constn Cost = Rs. 6824584.00					
5% Maint. Cost = Rs. 187554.50					
Total Cost = Rs. 8700129.00					
Date of Commencement: 14.3.2024					
Date of Completion: 13.12.2024					
Actual Date of Completion: 30.04.2024					
(126) clearing and grubbing roadlands					
$2 \times 1625 \times 0.75 = 2437.50 \text{ m}^2$					
$2437.50 \text{ m}^2 \div 10000 = 0.244 \text{ hect.}$					

Continuation

2
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
2/227 Construction of Subgrade and earthen shoulder					
	2x	1x35x	0.75x	0.30 =	7.875 m³ ^{15.75}
	2x	3x30x	0.75x	0.30 =	40.50 m³
	2x	5x30x	0.75x	0.30 =	67.50 m³
	2x	10x30x	0.75x	0.30 =	135.00 m³
	2x	15x30x	0.75x	0.30 =	202.50 m³
	2x	20x30x	0.75x	0.30 =	270.00 m³
					<u>731.25 m³</u>
3/228 Subgrade and earthen shoulder with 100m lead					
	80% of 731.25 m ³				
					= 585.00 m ³

4/229 Subgrade and shoulder with 100m lead					
	20% of 731.25 m ³				
					= 146.25 m ³

5/230 Constn of GSB with grading material in Potholes

Area of Potholes

$$3 \times 15.04 \times 0.96 = 43.32 \text{ m}^2$$

$$3 \times 10.88 \times 1.60 = 52.22 \text{ m}^2$$

$$5 \times 17.92 \times 1.79 = 160.56 \text{ m}^2$$

$$5 \times 12.16 \times 0.64 = 38.91 \text{ m}^2$$

$$1 \times 14.72 \times 0.96 = 14.13 \text{ m}^2$$

$$5 \times 20.80 \times 1.47 = 152.88 \text{ m}^2$$

$$2 \times 11.52 \times 1.60 = 36.86 \text{ m}^2$$

$$2 \times 7.36 \times 1.28 = 18.84 \text{ m}^2$$

$$3 \times 23.68 \times 1.50 = 106.84 \text{ m}^2$$

$$2 \times 8.32 \times 1.95 = 32.45 \text{ m}^2$$

$$C0 = 657.26 \text{ m}^2$$

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				BP =	656.58 657.28 m ²
4x 8.19 x 0.63				=	20.64 m ²
6x 6.51 x 1.05				=	41.01 m ²
3x 7.77 x 1.18				=	27.51 m ²
1x 4.20 x 0.42				=	1.76 m ²
7x 5.20 x 0.63				=	22.93 m ²
4x 7.80 x 0.97				=	30.14 m ²
3x 7.00 x 1.05				=	22.05 m ²
5x 5.67 x 0.84				=	23.81 m ²
5x 7.98 x 0.99				=	39.88 m ²
6x 7.35 x 1.28				=	56.49 m ²
					942.90 m ²
					942.69 m ²
Qty of GSB gr. II					

$$= 942.69 \text{ m}^2 \times 0.175$$

$$= 164.97 \text{ m}^3$$

(6/231) P/L/S/c WBM gr. III in Potholes
Area of Potholes

3x 21.15 x 1.35				=	85.66 m ²
3x 15.30 x 2.25				=	103.28 m ²
2x 25.20 x 2.52				=	127.01 m ²
5x 17.10 x 0.90				=	76.95 m ²
4x 20.70 x 1.35				=	111.78 m ²
4x 29.25 x 2.07				=	242.19 m ²
3x 16.20 x 2.25				=	109.35 m ²
4x 10.35 x 1.80				=	74.52 m ²
3x 33.30 x 2.12				=	211.29 m ²
2x 11.70 x 2.75				=	64.23 m ²

Continuation

$$CO = 1266.25 \text{ m}^2$$

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				BP =	1206.25 m ²
2X	5.23	X	1.70	=	17.78 m ²
2X	6.51	X	3.00	=	39.06 m ²
1X	3.57	X	3.30	=	11.68 m ²
2X	5.21	X	1.30	=	13.55 m ²
3X	4.52	X	1.70	=	23.05 m ²
4X	5.19	X	2.80	=	58.13 m ²
3X	21.60	X	3.00	=	194.40 m ²
2X	13.90	X	2.40	=	66.72 m ²
1X	44.60	X	2.80	=	124.88 m ²
2X	15.60	X	3.60	=	112.32 m ²
4X	15.99	X	1.23	=	78.67 m ²
6X	12.71	X	2.05	=	156.33 m ²
3X	15.17	X	2.30	=	104.89 m ²
1X	8.20	X	0.82	=	6.72 m ²
7X	5.20	X	1.23	=	44.77 m ²
4X	7.80	X	1.89	=	58.84 m ²
3X	7.00	X	2.05	=	43.05 m ²
5X	11.07	X	1.64	=	90.77 m ²
5X	15.58	X	1.93	=	150.11 m ²
6X	14.35	X	2.50	=	215.34 m ²
4X	19.80	X	1.50	=	118.80 m ²
6X	15.80	X	2.60	=	246.48 m ²
3X	18.70	X	2.90	=	162.69 m ²
1X	10.10	X	1.10	=	11.11 m ²
5X	12.50	X	1.50	=	93.75 m ²
4X	18.90	X	2.40	=	181.44 m ²

3X 16.90 Continuation = 131.82 m²

5X 13.60 X 2.00 = 136.00 m²

5X 19.40 X 2.40 = 232.80 m²

6X 17.80 X 3.10 = 331.08 m²

CO = 4662.899 m²

5
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					$BA = 4462.899 \text{ m}^2$ 4462.899
Qty of WBM go. II					$= 4462.899 \text{ m}^2 \times 0.075$ $= 334.717 \text{ m}^3$
7/232 P/A Primer Coat with Bitumen emulsion SS-1					
Area vide WBM go. II					$= 4462.899 \text{ m}^2$ 4462.899
8/233 P/A Tack coat with Bitumen Emulsion RS-1					
		$1 \times 10 \times \frac{7.00 + 5.20}{2}$			$= 61.00 \text{ m}^2$
		$1 \times 20 \times \frac{5.20 + 3.75}{2}$			$= 89.50 \text{ m}^2$
		$1 \times 50 \times 3.75$			$= 187.50 \text{ m}^2$
		$450 \times 30 \times 3.75$			$= 5062.50 \text{ m}^2$
		$1 \times 35 \times \frac{3.75 + 5.60}{2}$			$= 163.63 \text{ m}^2$
		$1 \times 10 \times \frac{5.60 + 7.80}{2}$			$= 67.00 \text{ m}^2$
		$1 \times 10 \times \frac{7.80 + 3.75}{2}$			$= 57.95 \text{ m}^2$
		$8 \times 30 \times 3.75$			$= 450.00 \text{ m}^2$
		$1 \times 34 \times \frac{3.75 + 5.60}{2}$			$= 18.70 \text{ m}^2$
					6157.58 m^2
					Limit = 6154.688 m ²
9/234 P/L SDBC					
					Qty = Area of Tack Coat $\times 0.025$ $= 6154.688 \times 0.025$ $= 153.867 \text{ m}^3$ Limit = 153.863 m ³

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(10/236) P/P KM stone					02 nos.
(11/237) P/P 200M Stone					5 nos.
(12/238) Direction and Place identification Sign Board					
					$2 \times 1.20 \times 0.80 = 1.92 m^2$
(13/240) P/P 600mm equilateral Δ Sign Board					10 nos.
(14/241) P/P 600mm Circular Sign Board					0/1 no.
(15/242) P/P 600x450mm rectangular Sign Board					02 no.
(16/243) P/P 900mm Octagonal Sign Board					0/1 no.
(17/244) P/P Boundary Pillar					24 nos.
(18/248) Road Marking in BT					$2 \times 1625 \times 0.10 = 325.00 m^2$
(19/249) P/P Logo of MMGST Maintenance Project					2 nos.
20/					
(21/250) P/P					
(22/251) P/P					
(23/252) P/P					
(24/253) P/P					
(25/254) P/P					
(26/255) P/P					
(27/256) P/P					
(28/257) P/P					
(29/258) P/P					
(30/259) P/P					

Continuation

ABSTRACT OF COST

7

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/226) clearing and grubbing roadbeds item 1/226 VMA					
P/1: 0.244 Aect. @ Rs. 76926.08/hect.					
					= Rs. 18770.00
(2/228) Subgrade and earthen shoulder with 100 m lead item 2/228 VMA					
P/2: 585.00 m ³ @ Rs. 173.51/m ³					
					= Rs. 101503.00
(3/229) Subgrade and earthen shoulder with 1000 m lead item 3/229 VMB					
P/2: 141.25 m ³ @ Rs. 264.72/m ³					
					= Rs. 38715.00
(4/230) SSB gr. II in Potholes item 4/230 VMB					
P/3: 165.008 m³ @ Rs. 1406.99/m ³					
164.97					= Rs. 232089.00
(5/231) LBM gr. II in Potholes item 5/231 VMB					
P/5: 334.219 m³ @ Rs. 2591.04/m ³					
Limit 334.719					= Rs. 867285.00
(6/232) Prime Coat SS-1 item 6/232 VMB					
P/5: 4462.899 m² @ Rs. 57.43/m ²					
Limit 4462.899					= Rs. 256304.00
(7/233) Pack Coat RS-1 item 7/233 VMB					
P/5: 6154.688 m ² @ Rs. 19.69/m ²					
					= Rs. 121186.00
(8/234) SDBC item 8/234 VMB					
P/5: 153.863 m ³ @ Rs. 13297.99/m ³					
					= Rs. 2046069.00

Continuation

Co Rs. 3681979.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			BF. Rs.	368	1979.00
(9/236) RM Stone item 10/236					VTMB
P/B: 2 nos @ Rs. 2824.79 / each					
			= Rs.	5650.00	
(10/237) 250 M Stone item 11/237					VTMB
P/B: 5 nos @ Rs. 806.73 / each					
			= Rs.	4034.00	
(11/238) Direction and Place identification					
Sign Board item 12/238					VTMB
P/B: 1.92 m ² @ Rs. 14900.52 / m ²					
			= Rs.	28609.00	
(12/240) 602 mm equilateral Sign item 13/240					VTMB
P/B: 10 nos @ Rs. 4365.41 / each					
			= Rs.	43654.00	
(13/241) 600 mm Circular Sign item 14/241					VTMB
P/B: 1 no @ Rs. 4236.23 / each					
			= Rs.	4236.00	
(14/242) 600 x 450 mm rectangular item 15/242					VTMB
P/B: 2 nos @ Rs. 4091.70 / each					
			= Rs.	8183.00	
(15/243) 900 mm Octagonal Stop Board					
item 16/243					VTMB
P/B - 1 no @ Rs. 8561.00 / each					
			= Rs.	8561.00	
(16/244) Boundary Pillar item 17/244					VTMB
P/B - 2 nos @ Rs. 676.45 / each					
			= Rs.	1352.90	
(17/248) Road marking in BT item 18/248					VTMB

Continuation

P/B - 325.10 m² @ Rs. 886.50 / m²
 = Rs. 288113.00

Co Rs. 4089254.00

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					BP. Rs. 408925.00
18/249 Logo of MMGSY Maintenance					
Project item 19/249 VTM B					
P/6: 2703 @ Rs. 10784.37/each					
					= Rs. 21569.00
					Rs. 4110823.00
Add @ 18% GST (+) Rs.					739944.00
Add @ 1% LC (+) Rs.					41108.10
Add @ 10% SP					
E/W: 731.25 m ³ @ Rs. 330 = Rs.					2413.00
SSB: 165.008 m ³ @ Rs. 61.56 = Rs.					10158.00
WBM: 334.717 m ³ @ Rs. 143.42 = Rs.					48005.00
SDBL: 153.863 m ³ @ Rs. 88.61 = Rs.					13634.00
					Total SF. Rs. 74210.00

					Rs. 4965943.00
Less @ 0.01% below as per Agreement (-) Rs.					497.00
					Rs. 4965592.00

2-5-2024	Neeraj				
2-5-2024					

Material statement					Royalty
E/W: 731.25 m ³					Rs. 24132.00
Stone Agg: 531.73 m ³					Rs. 79760.00
Local sand: 84.48 m ³					Rs. 12672.00
Stone chips: 220.83 m ³					Rs. 33005.00
Stone Screening: 80.33 m ³					Rs. 12050.00
SS-1: 3.77 MT					Total Rs. 161619.00
RS-1: 1.688 MT					

Continuation

YG30 = 16.515 MT
Waste Plastic: 1.243 MT

2-5-2024

1	2	3	4	5	6	7	8	9	10
11	12	13	14	15	16	17	18	19	20
21	22	23	24	25	26	27	28	29	30
31	32	33	34	35	36	37	38	39	40
41	42	43	44	45	46	47	48	49	50
51	52	53	54	55	56	57	58	59	60
61	62	63	64	65	66	67	68	69	70
71	72	73	74	75	76	77	78	79	80
81	82	83	84	85	86	87	88	89	90
91	92	93	94	95	96	97	98	99	100

Continuation

Bill Value Rs 49,65,476.

Sch.XLV-Form No. 134

Continuation

2nd and Final Bill

12

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Work: Construction of Road and CD work with Maintenance for Road from Ishapur Canal PNGSY to Ghuskure Village					
MR-N/23-24, Sheikhpura					
Agency: Sanjay Kumar Technostrate Private Limited (SKTPL)					
At: Jindai, Station Road					
P.O. + P.S. + Distt. Sheikhpura					
PIN-811105 (Bihar)					
Agreement No- 24 (MBD)/2023-24					
Agreement Value:					
Construction Cost = Rs. 6824584.00					
5% Maint. Cost = Rs. 1875545.00					
Total Cost = Rs. 8700129.00					
Date of Commencement: 14-3-2024					
Date of Completion: 13-12-2024					
Actual Date of Completion: 13-06-2024					
(V251) Brick Masonry work in cm (1:3) in Parapet					
$2 \times 7.50 \times 0.40 \times 0.60 = 3.60 \text{ m}^3$					
(2/252) Plastering with cm (1:4)					
Side Face: $4 \times 7.50 \times 0.60 = 18.00 \text{ m}^2$					
Top: $2 \times 7.50 \times 0.40 = 6.00 \text{ m}^2$					
Front Face: $4 \times 0.40 \times 0.60 = 0.96 \text{ m}^2$					
24.96 m ²					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
3/253 Painting					
Qty same as item 2/252 = 24.96m ²					
Constn of Hume Pipe Culvert					
of 1000mm dia					
@ CH - 10m					
@ CH - 750m					
4/254 E/W in excavation for foundn of structure					
H.W: 1 x 8.25 x 1.40 x 1.30 = 17.33m ³					
1 x 17.70 x 1.40 x 1.50 = 37.17m ³					
1 x 12.80 x 1.40 x 1.50 = 26.88m ³					
1 x 12.60 x 1.40 x 1.50 = 26.46m ³					
4 x 4.85 x 1.53 x 0.365 = 10.83					
					118.67m ³
5/255 P/LV PCC M25 (1:2:3:5) as levelled					
Coarse 2m open foundn					
1 x 8.25 x 1.40 x 0.150 = 1.73m ³					
1 x 17.70 x 1.40 x 0.150 = 3.72m ³					
1 x 12.80 x 1.40 x 0.150 = 2.69m ³					
1 x 12.60 x 1.40 x 0.150 = 2.65m ³					
4 x 4.931 x 1.53 x 0.25 = 7.54m ³					
					18.33m ³
6/256 Plain/RCC M20 in Substructure					
1 x 8.25 x 0.825 x 3.18 = 20.99m ³					
1 x 17.50 x 0.825 x 3.18 = 45.91m ³					
1 x 12.50 x 0.825 x 3.18 = 32.79m ³					
1 x 12.50 x 0.825 x 3.18 = 32.27m ³					
Continuation					
					CO = 131.96m ³

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Parapet: 1x 8x 0.40x 0.60 =					1.92 m ³
1x 17.50x 0.40x 0.60 =					4.20 m ³
1x 12.50x 0.40x 0.60 =					3.00 m ³
1x 12.30x 0.40x 0.60 =					2.95 m ³
Less for Pipe 4x 2x $\frac{1}{4}$ x 1.23 ² x 0.622 =					5.91 m ³
					138.12 m ³
Limit =					134.96 m ³
(7/257) P/L RCL NP43 HPO of dir					
1000 mm					
4x 3x 2.50 =					30.00 m
(8/258) Painting on Parapet wall					
2x 8x 0.40 =					8.90 m ²
2x 17.50x 0.40 =					14.00 m ²
2x 12.50x 0.40 =					10.00 m ²
2x 12.30x 0.40 =					9.84 m ²
2x 8x 0.60 =					9.60 m ²
2x 17.50x 0.60 =					21.00 m ²
2x 12.50x 0.60 =					15.00 m ²
2x 12.30x 0.60 =					14.76 m ²
4x 4x 0.60x 0.40 =					3.84 m ²
					104.44 m ²
Limit =					82.56 m ²
Jm 19/05-2024 JH					

ABSTRACT OF COST

18

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/226) clearing and grubbing roadlands item 1/226 VTM B					
P/7 - 0.244 hect. @ Rs. 76926.88/hect.					
					= Rs. 18770.00 ✓
(2/228) Subgrade and earthen shoulder with 100m lead item 2/228 VTM B					
P/7 - 585.00 m ³ @ Rs. 173.54/m ³					
					= Rs. 101503.00 ✓
(3/229) Subgrade and earthen shoulder with 100 m lead item 3/229 VTM B					
P/7 - 146.25 m ³ @ Rs. 264.72/m ³					
					= Rs. 38715.00 ✓
(4/230) GSB gr. II item 4/230 VTM B					
P/7 - 164.94 m ³ @ Rs. 1406.99/m ³					
					= Rs. 232069.00 ✓
(5/231) WBM gr. II item 5/231 VTM B					
P/7 - 334.717 m ³ @ Rs. 2591.04/m ³					
					= Rs. 867265.00 ✓
(6/232) Prime Coat SS-1 item 6/232 VTM B					
P/7 - 4462.899 m ² @ Rs. 57.43/m ²					
					= Rs. 256304.00 ✓
(7/233) Tack Coat RS-1 item 7/233 VTM B					
P/7 - 6154.688 m ² @ Rs. 19.69/m ²					
					= Rs. 121186.00 ✓
(8/234) SDBC item 8/234 VTM B					
P/7 - 153.863 m ³ @ Rs. 13297.99/m ³					
					= Rs. 2046069.00 ✓

Continuation

Co Rs. 3681979.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					BP Rs 36,81,979.00
(9/236) km stone item 9/236 VTMBS					
P/8 - 2 nos @ Rs. 2824.79 / each					
					= Rs. 5650.00 ✓
(10/237) 200 M stone item 10/237 VTMBS					
P/8 - 5 nos @ Rs. 806.73 / each					
					= Rs. 4034.00 ✓
(11/238) Direction and Place Identification					
Sign Board item 11/238 VTMBS					
P/8 - 1.92 m ² @ Rs. 14900.52 / m ²					
					= Rs. 28609.00 ✓
(12/240) 600 mm equilateral Δ sign					
item 12/240 VTMBS					
P/8 - 10 nos @ Rs. 4365.41 / each					
					= Rs. 43654.00 ✓
(13/241) 600 mm Circular Sign item 13/241 VTMBS					
P/8 - 100 @ Rs. 4236.23 / each					
					= Rs. 423600.00 ✓
(14/242) 600 x 450 mm rectangular sign					
item 14/242 VTMBS					
P/8 - 2 nos @ Rs. 4091.70 / each					
					= Rs. 8183.00 ✓
(15/243) 900 mm Octagonal stop Board					
item 15/243 VTMBS					
P/8 - 100 @ Rs. 8561.06 / each					
					= Rs. 856100.00 ✓
(16/244) Boundary Pillar item 16/244 VTMBS					
P/8 - 24 nos @ Rs. 676.45 / each					
					= Rs. 16235.00 ✓

Continuation

CD Rs. 3801141.00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					L.P. Rs. 3801.41.00
(17/248) Road marking 37 item 7/248 VTM					
P/8 - 325.00 m ² @ Rs. 886.50 / m ²					
					= Rs. 288113.00 ✓
(18/249) Logo of MMSF Corporation 18 item 8/249 VTM					
P/9 - 2 nos @ Rs. 10784.37 / each					
					= Rs. 21569.00 ✓
(19/251) Brick Masonry work item 19/251 VTM					
P/12 - 3.60 m ³ @ Rs. 6221.32 / m ³					
					= Rs. 22397.00 ✓
(20/252) Plastering item 20/252 VTM					
P/12 - 24.96 m ² @ Rs. 201.98 / m ²					
					= Rs. 5041.00 ✓
(21/253) Painting item 21/253 VTM					
P/13 - 24.96 m ² @ Rs. 139.16 / m ²					
					= Rs. 3473.00 ✓
(22/254) E/W in excavation item 22/254 VTM					
P/13 - 118.67 m ³ @ Rs. 40583 / m ³					
					= Rs. 48160.00 ✓
(23/255) Rec M15 (1:2.5:5) item 23/255 VTM					
P/13 - 18.33 m ³ @ Rs. 6429.75 / m ³					
					= Rs. 117857.00 ✓
(24/256) Plain/Rec M20 item 24/256 VTM					
P/14 - 134.96 m ³ @ Rs. 7426.31 / m ³					
					= Rs. 1002255.00 ✓
(25/257) Rec NP-3 HPC of dia 100 mm item 25/257 VTM					

Continuation

P/14 - 30.00 m @ Rs. 7045.81 / m
= Rs. 211374.00 ✓
CD Rs. 5521380.00

Continuation


Continuation

Received attest. Vide L^{tr} no. 85 dt. 24.07.24
By 17, 12, 1252-

Bill Value Rs. 17,11,629.20

20

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>2nd & Final Bill</u>					
I.Tax @ 2%			R	34233	
C.GST @ 1%			R	14506	
S.GST @ 1%			R	14506	
L.Cess @ 1%			R	17117	
Royalty			R	36530	
S.Fees			R	19585	
S.D. @ 5%			R	85581	
QCR @ 5%			R	85581	
By Cheque Value			R	1404010	
Total Bill Value			R	1711629	
Passed for Rs. 1711629: Rupees Seven lacs eleven thousand six hundred twenty nine only.					
 Executive Engineer Rural Works Department Works Division, Sheikhpura 26/07/24 26/7/24 V.m. 19 26-7-24					
TBI Cer No					
" DA					

Continuation