

Schedule XLV-Form No. 134

Construction of Road from - Kharel to

Maheshpur.

~~Superal~~

DIVISION

~~Mhsy (Stc)~~

~~Superal~~

SUB-DIVISION

MB No-1546.

MEASUREMENT BOOK

Agency - Dev Krishna. Fogicon Pvt. Ltd

4th and Final Bill

37

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work! - Const- of Road from Kharail to Meheshpur (MMWSY) (SC) Sapal Block.					
Agency - Dev Krisha. Eng Cons Pvt. Ltd.					
Agreement No: - 25/SB/2021-2022.					
Agreement value: - 20621779 ru					
Rate Apprd: - 0.00%					
Date of start: - 15-03-2022					
Date of Compl: - 04-03-2023					

1) Const- of subgrade &					
Earthwork shouldr					
BT- Portion-					
$2 \times 10 \text{ No.} \times 30 \text{ m} \times 1.70 \times 0.100 = 102.0 \text{ m}^3$					
$2 \times 10 \text{ No.} \times 30 \text{ m} \times 1.50 \times 0.175 = 157.50 \text{ m}^3$					
$2 \times 10 \text{ No.} \times 30 \text{ m} \times 1.35 \times 0.100 = 81.0 \text{ m}^3$					
$2 \times 10 \text{ No.} \times 30 \text{ m} \times 1.60 \times 0.125 = 120.0 \text{ m}^3$					
$2 \times 10 \text{ No.} \times 30 \text{ m} \times 1.60 \times 0.125 = 120.0 \text{ m}^3$					
$2 \times 10 \text{ No.} \times 30 \text{ m} \times 1.35 \times 0.150 = 139.50 \text{ m}^3$					
$2 \times 2 \text{ No.} \times 25 \text{ m} \times 1.40 \times 0.100 = 14.0 \text{ m}^3$					
Cc portion-					
$2 \times 10 \text{ No.} \times 30 \text{ m} \times 0.60 \times 0.125 = 45.0 \text{ m}^3$					
$2 \times 10 \text{ No.} \times 30 \text{ m} \times 0.55 \times 0.125 = 41.25 \text{ m}^3$					
$2 \times 2 \text{ No.} \times 25 \text{ m} \times 0.60 \times 0.125 = 7.50 \text{ m}^3$					
Total = 827.75 m ³					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Abstract of Cost.				
1/1) Setting out pillars.					
Qty = 20 Nos. vide Pg - 31					
@ 2454.62/m ²				B = 49092 =	
2/2) clearing and grubbing Road Land.					
Qty = 0.88 Hwt vide Pg - 31					
@ 49496.70/Hwt				B = 43310 =	
3/3) Dismantling of existing structure -					
Qty = 13.20 m ³ vide Pg - 31					
@ 39810/m ³				B = 52552 =	
4/4) dismantling of structure.					
Qty = 181.17 m ³ vide Pg - 32					
@ 22872/m ³				B = 41437 =	
5/5) Removing all type of House pipe -					
Qty = 25.0 m vide Pg - 32					
@ 228.68/m				B = 5717 =	
6/6) Box cutting.					
Qty = 187.85 m ³ vide Pg - 32					
@ 74.10/m ³				B = 13920 =	
7/7) Const. of Embankment.					
Qty = 187.85 m ³ vide Pg - 32					
@ 29.52/m ³				B = 5545 =	
8/8) Const. of Earthwork.					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
39/41) Provisionary weephole -					
Qty = 120 Nos. width 19 - 35					
@ 108.29/Nos				B = 12	984 = w
40/42) Provisionary drainage Spurb					
Qty = 10 Nos. width 19 - 35					
@ 687.74/Nos.				B = 2	6877 = w
41/43) painting on parapet -					
Qty = 32.80 M ² width 19 - 41					
@ 95.67/M ²				B = 1	2701 = w
Total =					16633761 = w
Add VST @ 12% =					1996051 = w
Add LC @ 1% =					166338 = w
					= 18796150 = w

Less Per. A/c Dept = 17292529 = w
 = 1503623 = w

A
 02/05/24
 82

A
 02.02.2024
 AE