

कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल फारबिसगंज

पत्रांक 18443-30.

फारबिसगंज / दिनांक 29/02/2024

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फारबिसगंज

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
सचिव-सह-प्राधिकृत पदाधिकारी
ग्रामीण पथ विकास एजेंसी पटना ।

विषय- NABARD योजनान्तर्गत (Maintenance fund) मद में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के आलोक में सूचित करना है कि NABARD योजनान्तर्गत (Maintenance fund) मद में 02 पथ में अनुरक्षण का कार्य कर दिया गया है। जिसके विरुद्ध चल रहे योजना का भुगतान हेतु Rs.- 18,26,983 (Eighteen Lakh Twenty Six Thousand Nine Hundred Eighty Three Rupess) कि आवश्यकता है। प्रमाणित किया जाता है कि किये गये अधियाचना का अनुरक्षण कार्य विशिष्टयो के अनुरूप है तथा कार्य संतोषप्रद है।

अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन 18,26,983 (Eighteen Lakh Twenty Six Thousand Nine Hundred Eighty Three Rupess) उपलब्ध कराने कि कृपा कि जाये।

अनु0- 1) अधियाचना प्रपत्र।

विश्वासभाजन
29/02/24
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फारबिसगंज
Roulat
29-02-2024

राज्य योजना (नाबार्ड) अंतर्गत पथों में पंचवर्षीय अनुरक्षण अधियाचना प्रपत्र

क्र.सं.	कार्य प्रपत्र का नाम	योजना का नाम	एकराशना के अनुसार प्रावधानित राशि वर्षवार					कुल राशि लाख में	व्यय की राशि वर्षवार					कुल राशि लाख में	प्रशासनिक स्वीकृति की राशि एवं प्रसंग दिनांक सहित पत्रांक (लाख में)	पंचवर्षीय अनुरक्षण की राशि सहित अनुमोदित परिमाण विपत्र की राशि (लाख में)	अनुरक्षण हेतु प्रशासनिक स्वीकृति का पत्रांक/ दिनांक	मूल निर्माण कार्य करने की वास्तविक तिथि	वर्तमान अधियाचित राशि						कुल अधियाचित राशि (लाख में)	अभियुक्ति			
			प्रथम वर्ष राशि (लाख में)	द्वितीय वर्ष राशि (लाख में)	तृतीय वर्ष राशि (लाख में)	चतुर्थ वर्ष राशि (लाख में)	पंचम वर्ष राशि (लाख में)		प्रथम वर्ष राशि (लाख में)	द्वितीय वर्ष राशि (लाख में)	तृतीय वर्ष राशि (लाख में)	चतुर्थ वर्ष राशि (लाख में)	पंचम वर्ष राशि (लाख में)						कुल राशि (लाख में)										
1	Forbesganj	Const. of Bridge on Kari Koshi river in Kohbara Visanpur to Beldara Bhudan Tola road at Beldara-Ghat	47214	49567	52345	54839	57336	261301	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	9370	11-12-2017	282.02	5.73000	31/03/2015	42493	0	0	0	0	42493	42493	42493	1st Year पूर्व में इस कार्यलय के पत्रांक -1132 दिनांक 19/04/2023 के द्वारा आवंटन भेजी गई थी।	
2	Forbesganj	Const. of road from Kamalpur PMGSY road to Ufrail Sangrampur (Sangrampur to Tanghatti)	255138	303148	693874	855240	1020881	3128281	866768	2745	19-07-2018	444.09 Lakh	31.28281	2745	19-07-2018	444.09 Lakh	31/03/2015	213413	255375	588809	726893	0	1784490	1784490	1784490	1784490	1784490	1784490	1st, 2nd, 3rd, 4th Year पूर्व में इस कार्यलय के पत्रांक -1132 दिनांक 19/04/2023 के द्वारा आवंटन भेजी गई थी।

1826983

- 1 कार्य विधिस्थियों के अनुरूप पूर्ण कर लिया गया है।
- 2 पथ में MQMU/PQM/IE से संबंधित कोष-व्ययार प्रतिवेदन लंबित नहीं है।
- 3 अनुमोदित परिमाण विपत्र की कुल राशि प्रशासनिक स्वीकृति की राशि से 20 अधिकतम सीमा के भीतर है साथ ही अनुमोदित परिमाण के मदों की मात्रा का विस्तार का विवरणी।
- 4 अनुमनक- प्रशासनिक का पत्र, अनुमोदित परिमाण विपत्र एवं एकराशना की अभिप्रमाणित प्रति।


Executive Engineer
Rural Works Department,
Works Division Forbesganj
19-04-2023

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल फारबिसगंज

पत्रांक 1/32

फारबिसगंज / दिनांक 19/4/2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फारबिसगंज

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
सचिव-सह-प्राधिकृत पदाधिकारी
ग्रामीण पथ विकास एजेंसी पटना ।

विषय- NABARD योजनान्तर्गत (Maintenance fund) मद में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के आलोक में सूचित करना है कि NABARD योजनान्तर्गत (Maintenance fund) मद में **01** पथ जिसकी पूर्ण में आवंटन की मांग इस कार्यालय के पत्रांक-**2563** अनु० दिनांक-**15/12/2020** के द्वारा की गयी थी । पुनः इस पथ में बचे हुए आवंटन के साथ ही साथ **01** पुल का अनुरक्षण कार्य पूर्ण कर लिया जिसकी भी अधियाचना की मांग की जा रही है ।

अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन **Rs.-26,93,751 (Twenty Six Lakh Ninety Three Thousand Seven Hundred Fifty One Rupess)** उपलब्ध कराने कि कृपा कि जाये ।

अनु०- 1) अधियाचना प्रपत्र ।

Cal
18/04/23

शिवराजभाजन
Shivraj
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फारबिसगंज
Ramprasad
18/04/23

Rural Works Department

Format for Requisition of Five Years Maintenance under NABARD

Name of Division :-RWD Works Division Forbesganj

Sr. No.	Name of Road/Bridge	Name of Contractor	Actual Date of Completion (Construction Work)	Administrative Sanction		Agreement Value		Main Work Final Bill Amount in Lakh with Date	Five year Maintenance cost in Details(RS)					Total Demand Amount (in Lac)	Remarks
				Length (in KM)/ METER	Amount in Lakh	Main Work in Lakh	Maintenance Work in Lakh		1st	2nd	3rd	4th	5th		
1	Const. of Bridge on Kari Koshi river in Kohbara Visarpur to Beldara Bhudan Tola road at Beldara Ghat	Shri Naval Kishor	16.02.2022	40.58	282.02	246.63171	2.61301	246.52428 25.03/2022	47,214	49,567	52,345	54,839	57,336	42,493	1st Year
2	Const. of road from Kamalpur PMGSY road to Ufrail Sangrampur (Sangrampur to Tamghatti)	Shri Naval Kishor	31.03.2015	5.018	412.81	343.88500	31.28000	334.51867 08.06.2015	2,13,413	2,55,375	5,88,809	7,26,893	8,66,768	26,51,258	1st, 2nd, 3rd, 4th & 5th Year
														26,93,751	

Handwritten signature
Sr. DAO

Rural Works Department,
Works Division Forbesganj

Handwritten signature
Executive Engineer
Rural Works Department,
Works Division Forbesganj
15/03/2022

४६

बिहार सरकार
ग्रामीण कार्य विभाग

पत्रांक- मु0अ0-4 (मु0)-नाबार्ड-03-207/2014 २७५५

/पटना, दिनांक-19/7/18

प्रेषक,

संजय कुमार, ५००९००९०
अपर सचिव
ग्रामीण कार्य विभाग।

सेवामें,

महालेखाकार (लेखा एवं हकदारी)
बिहार, पटना।

विषय:-

मार्ग संख्या-37 अन्तर्गत मुख्य शीर्ष 3054-सड़क तथा सेतु उप शीर्ष मुख्य शीर्ष 04 जिला अन्य सड़क लघु शीर्ष 105 रख रखाव तथा मरम्मत उप शीर्ष 0001 ग्राम सड़क अन्य रख रखाव व्यय के 2702 सड़क अनुरक्षण ईकाई मद के अधीन निम्नलिखित सारणी में अंकित पथ के लिये उनके सामने में अंकित राशि के लिये स्वीकृति प्रदान करने के संबंध में।

महाराज,

निदेशानुसार मार्ग संख्या-37 अन्तर्गत मुख्य शीर्ष 3054-सड़क तथा सेतु उप शीर्ष मुख्य शीर्ष 04 जिला अन्य सड़क लघु शीर्ष 105 रख रखाव तथा मरम्मत उप शीर्ष 0001 ग्राम सड़क अन्य रख रखाव व्यय के 2702 सड़क अनुरक्षण ईकाई मद के अधीन निम्नलिखित सारणी में अंकित 2 अदद पथ के लिये कॉलम-6 में अंकित राशि के लिये स्वीकृति दी जाती है।

योजना शीर्ष 4515 नाबार्ड अन्तर्गत अनुरक्षण की राशि सहित पुनरीक्षित प्रशासनिक स्वीकृति के संबंध में। मुख्य अभियंता-1 प्रवेश						
क्रमांक	कार्य प्रमंडल का नाम	योजना का नाम	प्रशासनिक स्वीकृति की राशि (लाख में)	प्रशासनिक स्वीकृति का प्रसंग	पंचवर्षीय अनुरक्षण की राशि (लाख में)	पुनरीक्षित प्रशासनिक स्वीकृति की राशि (लाख में)
1	2	3	4	5	6	7
1	अरविगंज	Const. of Road from Kamalpur PMGSY road to Ufrail Sangrampur (Sangrampur to Tamghatti)	412.81	2205 पटना दिनांक-27.11.2013	31.28	444.09
2	उदाकिशुनगंज	Bihariganj Vidhansabha antargat Bela Changarh Pokhran Chatra Pul hote hue Veer Gaon Katahi se Vyapaar Mandal tak sadak nirman	624.35	141 अनु० दिनांक-22.01.2013	35.25	659.60
		कुल राशि			66.53	1103.69

2. इस तरह से कॉलम-6 में अंकित पंचवर्षीय अनुरक्षण की कुल राशि 66.53 लाख (छियास लाख तिरपन हजार) रुपये है।
3. कार्यपालक अभियंता, संबंधित कार्य प्रमंडल योजना के कार्य के सम्पादन हेतु निकासी पर व्ययन पदाधिकारी होंगे।

4. सारणी में अंकित दोषों के पंचदशीय अनुरक्षण के स्वीकृति के प्रस्ताव पर माननीय मंत्र ग्रामीण कार्य विभाग, बिहार, पटना का अनुमोदन प्राप्त है।
5. इस मद में बजट में राशि उपलब्ध होने के आधार पर व्यय किया जायेगा।
6. राशि का व्यय एकरसता में निर्धारित शर्तों के अन्तर्गत ही अनुमान्य होगा।
7. बिहार कोषागार संहिता में निहित प्रावधानों के आलोक में बजट प्रावधान के अन्तर्गत नि की उपलब्धता के आधार पर राशि की निकासी की जाय।
8. वित्त विभाग के संकल्प संख्या-98 वि (2) दिनांक-03.01.2008 में निहित निदेशों का अक्षर पालन किया जाय तथा बिहार वित्त नियमावली के सुसंगत प्रावधानों के आलोक में योजना उपबंधित राशि की उपलब्धता के आधार पर व्यय की जाय।
9. यह राशि उसी मद में खर्च की जायेगी जिसके लिए पुर्न विनियोजित की गयी है, अन्य में नहीं।
10. प्राक्कलन की विशिष्टताओं के अनुसार निर्धारित समयावधि के अन्दर कार्य पूर्ण कराने सुनिश्चित किया जाय।
11. योजना के कार्यान्वयन के क्रम में इनका निर्धारित निरीक्षण (नियमित अन्तराल पर) अनिवार्य रूप से किया जाय तथा प्रतिवेदन अभिलेखबद्ध किया जाय।
12. स्वीकृतिदेश प्रारूप आंतरिक वित्तीय सलाहकार की सहमति से निर्गत किया जा रहा है।
13. आंतरिक वित्तीय सलाहकार की सहमति सचिवा संख्या मु0 अ0-4(मु0) नाबाड -03-207/2014 के पृष्ठ-25/टि0 पर दिनांक 17.07.18 को प्राप्त है।

विश्वसनीय

(संजय कुमार)
अपर सचिव

ज्ञापांक- मु0 अ0-4(मु0) नाबाड -03-207/2014 2745 /पटना, दिनांक-19/7/18
प्रतिलिपि- कोषागार पदाधिकारी, अररिया एवं मधेपुरा को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।

अपर सचिव

ज्ञापांक- मु0 अ0-4(मु0) नाबाड -03-207/2014 2745 /पटना, दिनांक-19/7/18
प्रतिलिपि- माननीय मंत्री, ग्रामीण कार्य विभाग के आप्त सचिव/सचिव, योजना एवं विकास विभाग/वित्त विभाग (आय-व्यय शाखा)/आंतरिक वित्तीय सलाहकार, ग्रामीण कार्य विभाग/प्रमंडलीय आयुक्त, पूर्णिया एवं सहरसा/जिला पदाधिकारी, अररिया एवं मधेपुरा/उपविकास आयुक्त, अररिया एवं मधेपुरा/अभियंता प्रमुख, ग्रामीण कार्य विभाग, बिहार पटना/अवर सचिव बजट शाखा, ग्रामीण कार्य विभाग/मुख्य अभियंता-2, पटना ग्रामीण कार्य विभाग/अधीक्षक अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, किशनगंज एवं मधेपुरा/कार्यपालक अभियंता, ग्रामीण कार्य प्रमंडल, फारबिसगंज एवं उदाकिशुनगंज को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित एवं आईटीओ नोडल पदाधिकारी को विभाग के वेबसाइट पर अपलोड करने हेतु प्रेषित।

अपर सचिव

OFFICE OF THE EXECUTIVE ENGINEER
RURAL WORK DEPARTMENT
WORK DIVISION-FORBESGANJ

Date: 24/03/2014.

Letter No: 322

To,

Executive Engineer
Rural Work Department
Work Division Forbesganj

From,
Nawal Kishor
Purnea


Subject: Issue of Notice to Proceed with work.

Sir,

Reference is made to the letter furnished by the requisite performance security as stipulated in the tender for awarding of the contract for the Construction of road from Kamalpur to Ugrat Sangrampur (Sangrampur to Tamghatti) under NAKAD.

You are hereby directed to commence the work as per direction of Engineer in Charge Assistant Engineer Sri Chandrasekhar Singh and site in charge J E. Sri Kalpana Pandey and complete the work in the allotted time as per the contract rule, terms and condition of NAK shall be taken.

Yours faithfully



Executive Engineer
Rural Work Department
Work Division Forbesganj

Copy to: District Magistrate, Purnea
Copy to: District Engineer, Purnea
Copy to: District Engineer, Purnea

Copy to: District Engineer, Purnea
Copy to: District Engineer, Purnea
Copy to: District Engineer, Purnea

Copy to: District Engineer, Purnea
Copy to: District Engineer, Purnea
Copy to: District Engineer, Purnea

Certified Copy
Executive Engineer
Rural Work Department
Work Division, Forbesganj
12/4/14


District Engineer
Purnea

भारतीय गैर न्यायिक INDIA NON JUDICIAL

एक हजार रुपये

रु.1000

ONE THOUSAND RUPEES

Rs.1000

INDIA

BIHAR

*Executive Engineer R.W.D. Work Division
Forbesganj - Agart*

N 030607

AGREEMENT

Agreement No. - 15 SBD /14-15
Name and firm of Contractor :- Sri Nawal Kishor,
Dhandaha, Purnea

Name of work :- Construction of road from Kamalpur PMGSY road to Uthul Samraipur
(Sangrampur to Tamghatti) under NABARD.

Total Estimated Cost :- 441.353 Lac
Agreement Value :- 375.16486 Lac
Date of Commencement :- 04.03.2014
Time of Completion :- 03.03.2015

This agreement is made on the 14-06-2014 between Executive Engineer R.W.D. Work,
Bihar and Sri Nawal Kishor, Hereinafter called the
contractor of the one part and Sri Nawal Kishor, Hereinafter called the
contractor of the other part. Whereas the Employer is desirous that the contractor execute

Executive Engineer
Rural Work Department
Work Division, Forbesganj

- Sd -
Executive Engineer
Rural Works Department
Work Division, Forbesganj

Construction of road from Kamalpur PMGSY road to Ufrail Sangrampur (Sangrampur to Ramghatti) under NABARD. (Tender ID - 22334).
Name and identification number of contract. Hereinafter called the work and the employer
has accepted the bid by the contractor for execution and Completion of such works and the
remedying of any defects therein. at a Cost of 3,75,16,486/- (Three crore seventy five lac
sixteen thousand four hundred eighty six) rupees only/-.

NOW THIS AGREEMENT WITNESSETH AS FOLLOWS:-

In this Agreement, words and expression shall have the same meanings as are respectively
assigned to them in the conditions of contract hereinafter referred to and they shall be
deemed to form and be read and construed as part of this agreement.

In consideration of the payments to be made by the Employer to the contractor as herein-
after mentioned, the contractor hereby covenants with the Employer to execute and
complete the works and remedy any defects therein in conformity in all aspects with the
provision of the contract and under taking routing maintenance for five years.

The Employer hereby covenants to pay the contractor in consideration of the execution
and completion of the works and the remedying the defect wherein the contract price or
such other sum as may become payable under the provisions of the contract at the time
and in the manner prescribed by the contract.

The Following documents shall be deemed from and be ready and construed as part of
this agreement Viz .

- | | |
|--|--|
| (I) Letter of acceptance. | (II) Notice to proceed with the works. |
| (II) Contractors bid. | (IV) Contract Data. |
| (V) Special conditions of contract and General conditions of contract. | |
| (VI) Drawings. | (VII) Specifications. |
| | (VIII) Bill of Quantity and |
| X) Any other documents listed in the contract Data as forming part of the contract | |
- Witness whereof the parties there to have caused this Agreement executed the day and year
before written
common seal of contractor was hereunto affixed in the presence of :-

ed . Sealed and delivered by the said.....

Presence of

ing signature of Employer

ing signature of Contractor

Executive Engineer
Rural Works Department
Work's Division, Forbesganj

- Sd. -
Executive Engineer
Rural Works Department
Work Division, Forbesganj

Executive Engineer
Rural work Department
Work Division-Forbesganj

OFFICE OF THE EXECUTIVE ENGINEER
RURAL WORK DEPARTMENT
WORK DIVISION-FORBESGANJ

Memo No. 318 Forbesganj

Dated : 04/03/2014

From,

Executive Engineer
Rural Work Department
Work Division-Forbesganj

To,


Nawal Kishor
Purnea

Dear Sir,

This is to notify you that your bid dated 04.03.2014 for execution of the TID-22334-Construction of road from Kamalpur PMGSY road to Ufrail Sangrampur (Sangrampur to Tamghatti) under NABARD for the Contract price of Rs.3,75,16,486/- as corrected and modified in accordance with the instruction to bidders is hereby accepted by our agency.

We accept that work to be appointed as the Adjudicated. You are requested to furnish additional performance security in the form detail in Para 34.1 of ITB for amount equivalent to Rs.31,49,000.00 within 07 days of receipt of this letter of acceptance valid upto 08 days from the date of expiry of defect liability period i.e.....and sign the contract, failing which action as stated in para 34.3 of ITB will be taken.

Your faithfully


Executive Engineer
Rural Work Department
Work Division-Forbesganj

- Sd. -
Executive Engineer
Rural Works Department
Work Division, Forbesganj

मुख्य अभियंता-2 पटना
ग्रामीण कार्य विभाग
(हार्डिंग रोड बैरक सं०-2 पटना)

पत्रांक- 960 313
प्रेषक,

/पटना, दिनांक- 4.3.14

मुख्य अभियंता-2

ग्रामीण कार्य विभाग पटना।

सेवा में,

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग, कार्य प्रमंडल, फारबिसगंज।

विषय : शीर्ष 4515 नाबार्ड योजनान्तर्गत Construction of Road From Kamalpur Ufrail PMGSY to Ufrail Path Sangrampur तक (टेण्डर आईडी 0-22334) पथ निर्माण कार्य की निविदा की स्वीकृति के संबंध में।

महशय,

विभागीय पत्रांक-मु०अ०-4-नाबार्ड-13-04/2012 (Part-II) 584 अनु०/पटना, दिनांक-04.03.2014 द्वारा संसूचित आदेशों के अलोक में उपर्युक्त विषय के संबंध में बिहार लोक निर्माण संहिता के कंडिका-163 के अलोक में इस कार्य का अनुमानित योग्य सफल निविदाकार **Nawal Kishore** (बीड आईडी-79642) को उनके द्वारा निविदित/परिष्कृत दर, जो परिमाण विपत्र की दर से 15.0% प्रतिशत कम है, को स्वीकृत करने हुए सम्पूर्ण कार्य 3,75,16,486/- (तीन करोड़ पचाहत्तर लाख सोलह हजार चार सौ छियासी) रुपये मात्र की लागत पर आपकी अनुमति एवं कमीशन में आवंटित किया जाता है।

2. निविदा की स्वीकृति सिर्फ इसी कार्य के लिए है, जो भविष्य में पूर्वाधारण नहीं होगा।
3. संश्लेषण के द्वारा एकराशनामा के लिए जमा की गई राशि एवं निविदा के साथ जमा किये गये संबंधित एकराशनामा, एकराशनामा आदि का सत्यापन संबंधित समय से कराने प्रमंडलीय कार्यालय में प्रस्तुत किया जाएगा। कार्यपालक अभियंता कार्य प्रमंडल, फारबिसगंज कार्यालय निर्गत करने के पूर्व जमापत्र के साथ सत्यापन एवं स्वीकृत नामांकन प्रमाणपत्रों को उपलब्ध कराया जाना अनिवार्य करेगा।
4. एकराशनामा में पूर्ण निविदा शुल्क के अन्वये सभी वांछित कामजाती की अप्रतिन स्वयं एवं सत्यापन का अनिवार्य रूप से प्रस्तुत कर लिया जाएगा।
5. कार्य के अन्तर्गत संबंधित सभी प्रमाणपत्रों में स्वीकृति और के आधार पर दिया गया है, जमा राशि एवं जमा राशि के अन्तर्गत कार्य प्रमाणपत्रों में संबंधित कार्य में आपकी कमी कर दी जाएगी।
6. इस कार्य के अन्तर्गत सत्यापन कार्य विभाग, निम्न सरकार द्वारा निर्गत प्रशासनिक स्वीकृति एवं प्रमाणपत्रों के साथ निविदा सत्यापन शुल्क में संबंधित शर्त एकराशनामा का भाग होगा, जिसे विशेष शर्त में जोड़ने संबंधित के साथ एकराशनामा किया जाएगा।

-sd-
Executive Engineer
Rural Works Department
Work Division, Faribanganj

किये गये तुलनात्मक विवरणी के प्रत्येक बिन्दु की जाँच अपने स्तर से स्वयं कर लेंगे एवं त्रुटि पाये जाने की स्थिति में वस्तुस्थिति से तत्क्षण अधोहस्ताक्षरी को अवगत करयेंगे। त्रुटि के सुधारोपरान्त एकरारनामा की कार्रवाई की जायेगी।

एकरारनामा के समय प्रत्येक मद के भाषा की शुद्धता की जाँच कार्यपालक अभियंता स्वयं कर लेंगे एवं यह सुनिश्चित करेंगे कि इसमें कोई त्रुटि न हो।

कार्यारम्भ के पूर्व कार्यपालक अभियंता कार्य स्थल के निरीक्षणोपरान्त स्थल की स्थिति एवं प्राकृतिक स्थिति में किये गये उपबंध से पूरी तरह आश्वस्त हो लेंगे एवं प्रशासनिक स्वीकृति तथा प्राथमिक स्वीकृति के अग्रसारण प्रारूप में दिये गये निर्देश का अनुपालन सुनिश्चित करायेंगे।

0. कार्यदेश निर्गत करने से पहले संबंधित संवेदक से एकरारित अवधि के अन्दर कार्य समाप्त करने हेतु मासिक कार्य प्रोग्राम हस्ताक्षरित कराकर प्राप्त कर लेंगे जो की एकरारनामा का भाग होगा।

1. अधीक्षण अभियंता एवं कार्यपालक अभियंता विशेष रूप से ध्यान देंगे कि कार्य मानक निर्देशिकाओं के अनुरूप निर्धारित कार्य अवधि के अंदर पूरा की जायेगी।

12. कार्य समाप्ति की अवधि परिमाण नियंत्र के अनुसार होगी।

13. सफल संवेदक के साथ शीघ्रता शीघ्र एकरारनामा कर कार्य प्रारम्भ कराया जायेगा। एकरारनामा करने के लिए संवेदक को एक निश्चित समय सीमा दी जाये और उसके अंदर सभी वांछित कागजातों के साथ प्रस्तुत नहीं होने पर एकरारनामा करने को अवगत कराया जाये, जिससे कि उचित कार्रवाई की जा सके।

14. इस कार्य का मध्य शीर्ष 4515 नवार्ड योजनान्तर्गत से मिलने वाले राशि अन्तर्गत वित्तीय वर्ष 2013-14 के उपबंधित राशि से विकलित होगा।

15. कार्य का प्रगति प्रतिवेदन प्रत्येक महीने की सातवीं तारीख तक निश्चित रूप से इस कार्यालय को समाप्त की जाये।

16. सभी निविदा कागजात एवं तुलनात्मक विवरणी की मूल प्रति आवश्यक कार्रवाई हेतु जोटाई जायेगी। निविदा कागजातों एवं तुलनात्मक विवरणी के जांचोपरान्त आप आवश्यक निर्देशों को अपने स्तर से निर्गत करेंगे।

कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, फारबिसगंज तुलनात्मक विवरणी की एक अभिप्रेमाणित प्रति अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य अंचल, किशनगंज को अभिलेख हेतु उपलब्ध करा देंगे। निर्देश दिया जाता है कि संवेदक से कार्य प्रोग्राम प्राप्त कर लेंगे तथा उनका कार्य क्षमता, कुशलता एवं आवंटित कार्य की प्रगति से संतुष्ट हो लेंगे।

कृपया पत्र प्राप्ति की सूचना देंगे।

विश्वासभाजन

अनु०-वित्तीय बॉर्ड की तुलनात्मक विवरणी मूल में।

M/S
मुख्य अभियंता-2
ग्रामीण कार्य विभाग, फरबिसगंज

Sd/-
Executive Engineer
Rural Works Department
Work Division, Faribanganj

eProcurement System for Pradhan Mantri Gram Sadak Yojana (PMGSY)

Technical Bid Evaluation Summary

Date : 04-Mar-2014 06:44 PM

Print

Organisation Chain : Er In Chief, Bihar
Tender ID : 2014_ECBIH_22334_1
Tender Ref No : NAB-13-FBS-2
Tender Title : KAMALPUR UFRAIL PMGSY To UFRAIL PATH SANGRAMPUR
Cover System : 2

Committee Chairperson Type :	Internal
Committee Chairperson's Name :	Achhe Lal Ram
Committee Members :	D.D.Chaudhary Eng.in.chief fChandrashekhar sahu SE Achhelal Ram CE2 S.K.Singh SE G.N.Sharma NO
Summary Details :	techsummary_39991.pdf (88.33 KB) R
Summary uploaded on :	04-Mar-2014 06:23 PM
Bid Opening Date & Time for Financial :	04-Mar-2014 06:25 PM

No. of Bids : 7

Bid List

S.No	Bid Number	Bidder Name	Opened By	Submitted Date	Type	Status	Reason
1	79547	MS BAGMATI CONSTRUCTION COMPANY	Vishwabandhu Rajeev Ranjan PM	18-Jan-2014 09:23	Online	Rejected	Due to affidavit
2	79570	RAJ KISHOR SINGH	Vishwabandhu Rajeev Ranjan PM	21-Jan-2014 11:39	Online	Rejected	SBD 4.8
3	79609	BIDYANAND GUPTA	Vishwabandhu Rajeev Ranjan PM	22-Jan-2014 05:11	Online	Rejected	SBD 4.8
4	79611	Nimanchal construction	Vishwabandhu Rajeev Ranjan PM	23-Jan-2014 02:00	Online	Rejected	SBD 4.8
5	79617	M/S JAI MATA DEE CONSTRUCTION	Vishwabandhu Rajeev Ranjan PM	22-Jan-2014 04:32	Online	Accepted	OK
6	79624	BAHA CONSTRUCTION	Vishwabandhu Rajeev Ranjan PM	22-Jan-2014 07:36	Online	Rejected	SBD 4.8
7	79642	NAWAL KISHORE	Vishwabandhu Rajeev Ranjan PM	22-Jan-2014 10:30	Online	Accepted	OK

Tender Inviting Authority

Contract Name
 SI No Bidder Name

SI No	Bidder Name	Estimated Rate	Quoted Percentage	Quoted RATE in Figure and Words
1	NAWAL KISHORE	44120144.93	-15.0	Rate Three Crore Seventy Five Lakh Sixteen Thousand Four Hundred and Eighty Six
2	M/S JAI MATA DEE CONSTRUCTION	44120144.93	Not Quoted	

Lowest Amount Quoted By : NAWAL KISHORE(3,75,10,450.00)

Summary Details

SI No	Bidder Name	Amount	Bid Rank	Sheet Name
1	NAWAL KISHORE	3,75,10,450.00	L1	B001

Handwritten: 3.75.10.450
 E.E.
 Forbesganj

Handwritten: 3.75.10.450
 S.E.
 Kishanganj

Handwritten: 3.75.10.450
 C.E.
 2

Handwritten: Sd/-
 Executive Engineer
 Rural Works Department
 Work Division, Forbesganj

बिहार सरकार
ग्रामीण कार्य विभाग

पत्रांक:- मु0 अ0-4-(मु0)-नाबार्ड -03-06/2009 खंड-II /पटना, दिनांक:-

प्रेषक,

धर्मदेव चौधरी,

अभियंता प्रमुख-सह अपर-आयुक्त-सह विशेष सचिव

सेवा में,

मुख्य अभियंता-2, पटना

ग्रामीण कार्य विभाग।

विषय:- शीर्ष 4515 (नाबार्ड) सम्पोषित योजनान्तर्गत 1. कार्य प्रमंडल फारबिसगंज अन्तर्गत एस0 एच0-77 मुख्य सड़क के बड़हरा चौक से लालमोहन नगर पथ (Tender ID- 22333) एवं 2. कमलपुर पी0एम0जी0एस0वाई0 पथ से उफरैल संग्रामपुर से तमघटी तक पथ निर्माण (Tender ID- 22334) के तकनीकी बीड के निष्पादन के संबंध में।

प्रमाण: मुख्य अभियंता 2, पटना का पत्रांक-514 एवं 515 अनु0 दिनांक 05.02.14

महोदय,

उपर्युक्त प्रासांगिक विषयान्तर्गत तकनीकी बीड का दिनांक 04.03.14 के तकनीकी बीड समिति की बैठक में लिए गये निर्णय के अनुसार निष्पादित किया गया। बैठक की कार्यवाही के साथ आपके द्वारा भेजी गयी सभी मूल कागजातों के साथ आपरा की जाती है।

अनु0 बैठक की कार्यवाही।

विश्वासभाजन

ह0/-

(धर्मदेव चौधरी)

अभियंता प्रमुख-सह

अपर-आयुक्त-सह विशेष सचिव

आपका मु0 अ0-4 (मु0) नाबार्ड 03-06/2009 खंड II, पटना दिनांक 03/02/14

प्रतिलिपि:- अधीक्षण अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल

फारबिसगंज/कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, फारबिसगंज का सूचना एवं आवश्यक कार्यवाई सुनिश्चित करने हेतु प्रेषित।

अभियंता प्रमुख सह

अपर-आयुक्त-सह विशेष सचिव

- Sd.
Executive Engineer
Rural Works Department
Faribhat Division, Faribhat

दिनांक 04.03.2014 को आहूत तकनीकी बीड समिति की बैठक की कार्यवाही

अभियंता प्रमुख-सड -अपर आयुक्त-सड-विशेष सचिव,ग्रामीण कार्य विभाग, बिहार, पटना की अध्यक्षता में ग्रामीण कार्य विभाग, कार्य प्रमंडल, फारबिसगंज कमलपुर के अधीन PMGSY पथ से उपरैल संग्रानपुर (सग्रामपुर से तमघट्टी पथ) पथ के निर्माण कार्य (Tender ID-22334) की निविदा में भाग लेने वाले 7 निविदाकारों के तकनीकी बीड की समीक्षा की गयी।

तकनीकी बीड समिति द्वारा सम्यक विचारोपरान्त सर्वसम्मति से निविदाकार के संबंध में निम्नांकित निर्णय लिये गये:-

1. जय माता दी कन्सट्रक्शन (79617) इनके द्वारा एस0 बी0 डी0 की न्यूनतम अर्हताओं को पूरा किया जाता है। अतः इन्हें तकनीकी बीड में योग्य किया जाता है।
2. नवल किशोर (79642) इनके द्वारा एस0 बी0 डी0 की न्यूनतम अर्हताओं को पूरा किया जाता है। अतः इन्हें तकनीकी बीड में योग्य घोषित किया जाता है।
3. श्री राजकिशोर सिंह (79570) मुख्य अभियंता-2 के पत्रांक-923 अनु0 दिनांक 03.03.2014 के द्वारा समर्पित जॉच प्रतिवदेन के अनुसार इनके द्वारा Existing Commitment for ongoing work निविदा के कागजात में जो दर्शाया गया है वह कार्य प्रमंडल वायसी में उनके उपर वास्तविक Existing Commitment for ongoing work की राशि से कम है। जो गुमराह करना हुआ अतः एस0 बी0 डी0 की कंडिका 4.8 के आलोक में इनकी निविदा को अयोग्य किया जाता है।
4. विद्यानंद गुप्ता (79609) मुख्य अभियंता-2 के पत्रांक-923 अनु0 दिनांक 03.03.2014 के द्वारा समर्पित जॉच प्रतिवदेन के अनुसार इनके द्वारा Existing Commitment for ongoing work निविदा के कागजात में जो दर्शाया गया है वह कार्य प्रमंडल फारबिसगंज में उनके उपर वास्तविक Existing Commitment for ongoing work की राशि से कम है। जो गुमराह करना हुआ अतः एस0 बी0 डी0 की कंडिका 4.8 के आलोक में इनकी निविदा को अयोग्य किया जाता है।
5. बाबा कन्सट्रक्शन (79623) मुख्य अभियंता-2 के पत्रांक-923 अनु0 दिनांक 03.03.2014 के द्वारा समर्पित जॉच प्रतिवदेन के अनुसार इनके द्वारा Existing Commitment for ongoing work निविदा के कागजात में जो दर्शाया गया है वह तथा से परे है इनके द्वारा तकनीकी बीड के कागजात में कार्य प्रमंडल पूर्णियाँ अधीन पूर्ण दर्शाये गये दो कार्य कार्यभालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल-पूर्णियाँ के पत्र संख्या 190 दिनांक 28.02.2014 के अनुसार अपूर्ण है। जो गुमराह करना हुआ अतः एस0 बी0 डी0 की कंडिका 4.8 के आलोक में इनकी निविदा को अयोग्य किया जाता है।

1. - Sd.
Executive Engineer
Rural Works Department
Work Division, Farbanganj

दिनांक 04.03.2014 को आहूत तकनीकी बीड समिति की बैठक की कार्यवाही

अभियंता प्रमुख-सह-अपर आयुक्त-सह-विशेष सचिव, ग्रामीण कार्य विभाग, बिहार, पटना की अध्यक्षता में ग्रामीण कार्य विभाग, कार्य प्रमण्डल, फारबीसगंज के अधीन एस0एच0-77 मुख्य पथ बरहरा चौक से लाल मोहन नगर (पुल सहित) पथ के निर्माण कार्य (Tender ID-22333) की निविदा में भाग लेने वाले 9 निविदाकारों के तकनीकी बीड की समीक्षा की गयी।

तकनीकी बीड समिति द्वारा सन्यक्त विचारोपरान्त सर्वसम्मति से निविदाकार के संबंध में निम्नांकित निर्णय लिये गये:-

1. अमोद कुमार (79636)- इनके द्वारा एस0 बी0 डी0 की न्यूनतम अर्हताओं को पूरा किया जाता है। अतः इन्हें तकनीकी बीड में योग्य किया जाता है।

2. सीमांचल कन्सट्रक्शन (79613)- मुख्य अभियंता-2 के पत्रांक-923 अनु0 दिनांक 03.03.2014 के द्वारा समर्पित जॉच प्रतिबन्धन के अनुसार इनके द्वारा Existing Commitment for ongoing work निविदा के कागजात में नहीं दर्शाया गया है जबकि इन्हें बिहार राज्य पुल निर्माण निगम कार्य प्रमण्डल कटिहार के अन्तर्गत कार्य आवंटित है। अतः एस0 बी0 डी0 की कंडिका 4.8 के आलोक में इनकी निविदा को अयोग्य किया जाता है।

3. श्री राजकिशोर सिंह (79569) मुख्य अभियंता-2 के पत्रांक-923 अनु0 दिनांक 03.03.2014 के द्वारा समर्पित जॉच प्रतिबन्धन के अनुसार इनके द्वारा Existing Commitment for ongoing work निविदा के कागजात में जो दर्शाया गया है वह कार्य प्रमण्डल बायसी में उनके उपर वास्तविक Existing Commitment for ongoing work की राशि से कम है। जो गुमराह करना हुआ अतः एस0 बी0 डी0 की कंडिका 4.8 के आलोक में इनकी निविदा को अयोग्य किया जाता है।

4. विद्यानंद गुप्ता (79608) मुख्य अभियंता-2 के पत्रांक-923 अनु0 दिनांक 03.03.2014 के द्वारा समर्पित जॉच प्रतिबन्धन के अनुसार इनके द्वारा Existing Commitment for ongoing work निविदा के कागजात में जो दर्शाया गया है वह कार्य प्रमण्डल फारबिसगंज में उनके उपर वास्तविक Existing Commitment for ongoing work की राशि से कम है। जो गुमराह करना हुआ अतः एस0 बी0 डी0 की कंडिका 4.8 के आलोक में इनकी निविदा को अयोग्य किया जाता है।

5. बाबा कन्सट्रक्शन (79623) मुख्य अभियंता-2 के पत्रांक-923 अनु0 दिनांक 03.03.2014 के द्वारा समर्पित जॉच प्रतिबन्धन के अनुसार इनके द्वारा Existing Commitment for ongoing work निविदा के कागजात में जो दर्शाया गया है वह तथ्य से परे है इनके द्वारा तकनीकी बीड के कागजात में कार्य प्रमण्डल पूर्णियाँ अधीन पूर्ण दर्शाये गये दो कार्य कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमण्डल-पूर्णियाँ के पत्र संख्या 190 दिनांक 29.02.2014 के अनुसार अपूर्ण है। जो गुमराह करना हुआ अतः एस0 बी0 डी0 की कंडिका 4.8 के आलोक में इनकी निविदा को अयोग्य किया जाता है।

6. शिवनार कन्सट्रक्शन (79591) इनके द्वारा तकनीकी बीड में संलग्न कागजात वांछित अर्हता पूरा नहीं करते हैं, निविदा से संबंधित कागजात अधूरे हैं। अतः इनकी निविदा को अयोग्य किया जाता है।

Print

Print

Name : NAWAL KISHORE

Bid End Date & Time : 13 Jan 2014 03:00 PM

Organisation Chart : 

Tender ID : 301-4 (CHH, 2014-01-14)

Tender Title : K&M/PS/01/14/01: PS/ SY for DRAB PAPER 40lb JAMPSM

Ref Opening Date & Time : 25 Jan 2014 07:00 PM

Bidder IP Address: 117.205.246.192

S.No	Instrument No.	Name	Issued Date	Expiry Date	Acc.No	Amount
	10-376	100	21 Dec 2013	20 Apr 2014		10,000
					Total	10,000

[illegible][illegible]

Site Category Name	Site Category Description	Document Name	Document ID

- Sd -
Executive Engineer
Rural Works Department
Work Division, Forbengauj

HEAD:-4515/NABARD
BILL OF QUANTITIES (BOQ)

KAMALPUR UFRAIL PMGSY To UFRAIL PATH SANGRAMPUR

Amount of BOQ :- Rs. 44137043

Required E/M :- Rs. 820200

Cost of BOQ :- Rs. 10000

Time of Completion:-

Total Construction cost :- Rs. 41008762

Total Maintenance cost:- Rs. 3128281

Total Rs. 44137043


02/11/19
E.E.

B.O.Q. is approved for Rs. 4,41,37,043 = 00 (Rs Four crore
forty one lac. thirty seven thousand forty three) only.


31/11/19
S.E.
R.W.D.
Works circle, N.W.D.,

6/4/20

Sd/-
Executive Engineer
Rural Works Department
Work Division, Forbesganj

HEAD:-4515/NABARD
BILL OF QUANTITIES (BOQ) - CONSTRUCTION

MALPUR UFRAIL PMGSY To UFRAIL PATH

Package No. :

18 KM

District :

Araria

116

Block :

Raniganj

Description of Items		Unit	Qty.	Rate (Rs.)	Amount (Rs.)
(A) PREPRATORY WORK & SITE CLEARANCE					
Setting Out					
Setting Out as MORD Specification 100 Item Nos (i), (ii), (iii) & (iv)					
Construction of Reference & Working Benchmarks					
Construction of Reference Pillars/Burjees		Km	5.018	6917.32	14711
		Km	5.018	7814.41	19711
2.2	Clearing and Grubbing Road Land				
Clearing and grubbing road land including uprooting wild vegetation, grass, bushes, shrubs, saplings and trees of girth upto 300 mm, removal of stumps of such trees cut earlier and disposal of unserviceable materials and stacking of serviceable material to be used or auctioned, upto a lead of 1000 m including removal and disposal of top organic soil not exceeding 150 mm in thickness as per Technical Specification Clause 201.					
(i) By Manual Means					
(A) In area of non-thorny jungle					
		Hect.	3.51	33857.01	118638
3	2.3 Cutting of Trees Including Cutting of Trunks, Branches and Removal of Stumps				
Cutting of trees, including cutting of trunks, branches and removal of stumps & roots, refilling, compaction of backfilling and stacking of serviceable material by manual means with all lifts as per Technical Specification Clause 201.7					
B Lead upto 1000M					
i	(i) Girth above 300 mm to 600 mm	Each	0.00	188.75	0
ii	(ii) Girth above 600 mm to 900 mm	Each	0.00	366.42	0
iii	(iii) Girth above 900 mm to 1800 mm	Each	0.00	666.18	0
iv	(iv) Girth above 1800 mm to 2700 mm	Each	0.00	1221.28	0
1	2.14 Dismantling of Flexible Pavements				
Dismantling of flexible pavements and disposal of dismantled materials upto a lead of 100 m, stacking serviceable and unserviceable materials separately as per Technical Specification Clause 202					

- Sd/-
Executive Engineer
 Rural Works Department
 Work Division, Forbenganj

(I) <u>By Manual Means</u>					
(A)	Bituminous Courses,	Cum	0.00	405.30	0
3	2.6 <u>Dismantling Brick/Tile Work</u>				
	Dismantling of existing structures like culverts, bridges, retaining walls and other structures comprising of brick masonry, including disposal of unserviceable material and stacking the serviceable material with all lift and lead of 1000 m as per Technical Specification Clause 202.				
	(D) <u>Dry Brick Pitching or Brick Soling</u>	Cum	1568.13	182.14	285619

(B) EARTHWORK

6	3.5 (iii) <u>Excavation in Soil using Hydraulic Excavator and Tippers with disposal upto 1000 m</u>				
	Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross-sections, and transporting to the embankment location with a lift upto 1.5 m and lead upto 1000 m as per Technical Specification Clause 302.3				
		Cum	0.00	92.88	0

7	3.3 <u>Construction of Embankment with Material Obtained from Roadway Cutting</u>				
	Construction of embankment with approved materials deposited at site from roadway cutting and excavation from drain and foundation of other structures graded and compacted to meet requirement of Tables 300.1 and 300.2 as per Technical Specification Clause 301.5.				
	3.5(ii) <u>Excavation for roadwork in soil by Mechanical Means</u>				
	Excavating, cutting and pushing the earth to site of embankment up to a distance of 100 m, including trimming bottom and side slopes in accordance with requirement of lines, grades and cross sections.	Cum	22232.53	143.3796	3187

8	3.4 <u>Construction of embankment with approved material obtained from borrow pits with a lift upto 1.5 m transporting to site, spreading, grading to required slope and compacting to meet requirement of Tables 300.1 and 300.2 with a lead upto 1000 m as per Technical Specification Clause 301.5</u>				
		Cum	0.00	181.11	

02/09/19

M

-Sd/-
Executive Engineer
Rural Works Department
Work Division, Faridkot

3.14	Construction of Subgrade Construction of subgrade and earthen shoulders with approved material obtained from borrow pits with all lifts and leads, transporting to site, spreading, grading to required slope and compacted to meet requirement of Table 300.2 with lead upto 1000 m as per Technical Specification Clause 303.1.					
i	i	1000 M Lead	Cum	4862.40	169.04	82195h
(C) SUB-BASE						

10	4.1	Granular Sub-base with Well Graded Material (Table 400.1) Construction of granular sub-base by providing well graded material (Crushed Stone Aggregates and Local Sand), spreading in uniform layers with motor grader on prepared surface, mixing by mix in place method with rotavator at OMC, and compacting with three wheel 80-100 kN static roller capacity to achieve the desired density, complete as per Technical Specification Clause 401				
	(i)	Reuse of Dismantled brick & local sad	Cum	717.94	481.55	34572
	(ii)	For Grading II Material	Cum	2848.25	2777.45	7910873

(D) BASES

11	4.8	Water Bound Macadam with Stone screening				
	2)	WBM Grading 2 (Mechanical Means) Providing, laying, spreading and compacting stone aggregates of specific sizes to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with smooth wheel roller 80-100 kN in stages to proper grade and camber, applying and brooming, stone screening/binding materials to fill-up the interstices of coarse aggregate, watering and compacting to the required density grading 2 as per Technical Specification Clause 405				

- Sd/-
Executive Engineer
Rural Works Department
Work Division, Farhanganj

(A)	By Manual Means	Cum	1268.85	4599.10	5835562
4.7	Water Bound Macadam with Stone screening				
3)	WBM Grading 3				
	Providing, laying, spreading and compacting stone aggregates of specific sizes to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with smooth wheel roller 80-100 kN in stages to proper grade and camber, applying and brooming, stone screening to fill-up the interstices of coarse aggregate, watering and compacting to the required density Grading 3 as per Technical Specification Clause 405.				
(A)	(A) By Manual Means	Cum	1268.85	5066.83	6429043
(D) WEARING COURSE					
13	5.1 Prime Coat (Low Porosity)				
	(i) Providing and applying primer coat with bitumen emulsion (SS-1) on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.70-1.0kg/sqm using mechanical means as per Technical Specification Clause 502	Sqm	16917.98	51.13	86495.
14	5.2 Tack Coat				
	(iii) Providing and applying tack coat with Bitumen emulsion (RS-1) using emulsion distributor at the rate of 0.25-0.30kg per sqm on the prepared granular surfaces treated with primer & cleaned with Hydraulic broom as per Technical Specification Clause 503.	Sqm	16917.98	17.15	290140
5.9	20mm thick Open-Graded Premix Carpet using Bituminous (penetration grade bitumen) Binder				

[Handwritten signature]
02/04/14

[Handwritten mark]

[Handwritten text]
8.1.10 6.2.07

- Sd/-
Executive Engineer
Rural Works Department
Work Division, Forbenganj

Providing, laying and rolling of open-graded premix carpet of 20 mm thickness composed of 13.2 mm size @ 0.18 cum per 10 sqm & 11.2 mm size @ 0.09 cum per 10 sqm aggregates using penetration grade/modified bitumen @ 14.6 kg/10sqm to required line, grade and level to serve as wearing course on a previously prepared base, including mixing in a suitable plant, laying and rolling with a three wheel 80-100 kN static roller capacity, finished to required level and grades to be followed by seal coat of either Type A as per Technical Specification Clause 508.
Case-I By Manual Means

	1	Bitumen (S-90)	Sqm	16917.98	237.21	4013093
16	5.12	Seal Coat				
		Providing and laying seal coat sealing the voids in a bituminous surface laid to the specified levels, grade and cross fall using Type A as per Technical Specification Clause 510				
	A	By Manual Means				
		Case : : Type A				
	1	Bitumen (S-90)	Sqm	16917.98	75.85	128324
		(E) C.C. PAVEMENT				

K
02/01/14

B

01/09/2017

Sd/-
Executive Engineer
 Rural Works Department
 Work Division, Faridkot

4	(a)	Cement Concrete Pavement M30 Construction of un-reinforced, plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M25 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including provision of contraction and expansion, construction joints, applying debonding strips, primer, sealant, dowel bars, near approaches to bridge/culvert and construction joints, admixtures as approved, curing of concrete slabs for 14 days, curing compound (where specified) and water finishing to lines and grade as per drawing and Technical Specification Clause 1501.				
			Cum	432.42	7523.68	175.49 ✓
16	3.19	1. Surface Drains in Soil Construction of unlined surface drains of average cross sectional area 0.40 sqm in soil to specified line, grades, levels and dimensions. Excavated material to be used in embankment with a lift				
	A	Manual Means	RM	100.00	44.84	49.25 ✓
17	11.2(ii)	Providing concrete for plain/reinforced concrete in open foundations complete as per drawings and technical specifications Clause 802, 803, 1202 & 1203				
	(ii)	Per Grade M 15	Cum	111.20	6,607.54	199.51 ✓
TRAFFIC SIGNS, MARKINGS & OTHER ROAD APPURTENANCES						
21	10.10	Kilometre Stone 1. Provide cement concrete M15 grade kilometre stone of standard design as per IRC:8 2. Fixing in position including painting and printing, etc as per drawing and Technical Specification Clause 1204				

02/01/14

12-

- Sd/-
Executive Engineer
Rural Works Department
Work Division, Forbexganj

i	5th Kilometre Stone (precast)	Each	2	3948.49	7897	✓
ii	Ordinary Kilometer Stone (Precast)	Each	4	2474.92	9900	✓
iii	200 m stone (precast)	Each	22	634.68	13963	✓
10.1	Boundary Pillar					
	Reinforced cement concrete M15 grade boundary pillars/local stone of standard design as per IRC:25, fixed in position including finishing and lettering but excluding painting as per drawing and Technical Specification Clause 1704	Each	100	476.55	47655	✓
3	10.5 Painting Two Coats on New Concrete Surfaces					
	Painting two coats including primer coat after filling the surface with synthetic enamel paint in all shades on new, plastered / concrete surfaces as per drawing and Technical Specification Clause 1701 (For culverts)	Sqm	178.56	80.15	14311.2	✓
24	10.1 Printing New Letters and Figures of any Shade					
	(Printing new letter and figures of any shade with	Per cm				
ii)	English and Roman (for culverts)	ht. per	704	0.37	260	✓
25	10.2 Providing and Fixing 'PMGSY sign board and Logo' of PMGSY Project					
	(A) PMGSY Sign Board					

02/01/19

5195 Ash

- Sol.
Executive Engineer
Rural Works Department
Work Division, Forbengonj

Providing and fixing of typical PMGSY informatory sign board with Logo as per MORD specifications and drawing. Three MS Plates of 1.6 mm thick, top and middle plate duly welded with MS flat iron 25mm x 5m size on back on edges. The lower plate will be welded with MS angle iron frame of 25mm x 25mm x 5mm. The angle iron frame of the lower most plate and flat iron frame of middle plate will be welded to 2 nos. 75mm x 75 mm of 12 SWG sheet tubes posts duly embedded in cement concrete M-15 grade blocks of 450mm x 450mm x 600mm, 600mm below ground level. The top most diamond plate will be welded to middle plate by 47mm x 47mm of 12 SWG steel plate tube. All M.S. will be stove enameled on both sides. Lettering and printing arrows, border etc will be painted with ready mixed synthetic enamel paint of superior quality in required shade and colour. All sections of framed posts and steel tube will be painted with primer and two coats of epoxy paint as per drawing Clause 1701 and para wise 1700.1

Each 2 9458.39 1891

26 10.2 Retro-reflectorised Traffic Signs

(A)(i) Providing and fixing of retro-reflectorised cautionary, mandatory and informatory sign as per IRC 317 made of encapsulated lens type reflective sheeting vide Clause 1701.2.3 fixed over aluminium sheeting, 1.5 mm thick supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 450 mm x 450 mm x 600 mm, 600 mm below ground level as per drawings and Technical Specification Clause 801

(ii)	600 mm equilateral triangle	Each	10	3696.17
(vi)	500 mm x 450 mm rectangular	Each	25	4313.04
(vii)	900 mm side octagon	Each	0	8291.04

10.2 Retro-reflectorised Traffic Signs

-Sd/-
Executive Engineer
Rural Works Department
Work Division, Forhewant

25	(A)(i)	Providing and fixing of retro-reflectorised cautionary, mandatory and informative sign as per IRC:67 made of encapsulated lens type reflective sheeting vide Clause 1701.2.3 fixed over aluminium sheeting, 1.5 mm thick supported on a mild steel angle iron post 75 mm x 75 mm x 6 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 450 mm x 450 mm x 600 mm, 600 mm below ground level as per drawings and Technical Specification Clause 801	Sqm	884.60	772.00	6829.11
						Total 37099.92

Cross Drainage Work

27	2.5	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead of 1000 m as per Technical Specification Clause 202.				
	(B)	Cement Concrete		7.62	341.98	2606
ii	C)	Reinforced Cement Concrete		19.44	800.76	1556
28	2.6	Dismantling of existing structures like culverts, bridges, retaining walls and other structures comprising of brick masonry, including disposal of unserviceable material and stacking the serviceable material with all lift and lead of 1000 m as per Technical Specification Clause 202.				
	(B)	Cement mortar		197.53	253.17	5000
29	2.7	Removing all types of Hume pipes and stacking including Earthwork and Dismantling of Masonry Works as per Technical Specification Clause 202.				
	(A)	Upto 600 mm dia Hume pipe		35	115.27	403
	(B)	Above 600 mm to 900 mm dia Hume pipe		0	155.86	0
	(C)	Above 900 mm dia Hume pipe		0	266.87	0
30	11.1	Earthwork in excavation for structures as per drawing and technical specifications Clause 305.1 in lifting setting out, construction of shoring and removal of stumps and other deleterious material and disposal upto a lead of 50 m, dressing of sides and bottom and backfilling in trenches with excavated suitable material.	Cum	558.32	195.70	

22/01/19

Sd.
Executive Engineer
Rural Works Department
Work Division, Faridkot

32	11.4	Providing concrete for plain/reinforced concrete in open foundations complete as per drawings and technical specifications Clause 802, 803, 1202 & 1203 PCC M-10	Cum	39.464	6905.6326	272524
33	9.3 (B)	Providing concrete for plain/reinforced concrete in	Cum	130.56	6,607.54	862694
33	1.4 (V)	Providing weepholes in brick masonry/stone masonry, plain/reinforced concrete abutment, wing wall, return wall with 100 mm dia AC pipe extending through the full width of the structures with slope of 1(V):20(H) towards drawing face complete as per drawing and technical specification Clauses 614, 709, 1204.3.7	no	60.00	121.53	7292
34	12.5	Plain/reinforced cement concrete in substructure complete as per drawings and technical specification Clauses 802, 804, 805, 806, 807, 1202 and 1204 PCC M 15	Cum	51.01056	6809.6371	34163
35	1.2	Painting with cement mortar (1:3) on brick work as per drawing and technical specification clauses 611.2 and 1204	10sqm	7.02	536.36	1768
35	1.2	Plain reinforced cement concrete in substructure complete as per drawings and technical specification Clauses 802, 804, 805, 806, 807, 1202 and 1204 RCC M 25	Cum	66.33	8544.4182	507751
37	1.1	Supplying, fitting and placing HYSD bar reinforcement in foundation complete as per drawings and technical specifications Clauses 1000 and 1202	MT	7.86	65,405.64	51434
38	12.10	Backfilling behind abutment, wing wall and return wall complete as per drawings & technical specification Clause 1204.3.8	Cum	108.48	599.69	6545
39	1.11	Providing and laying filter media with granular crushed aggregates as per specification to a thickness of not less than 600 mm with smaller size towards the soil and bigger size towards the water and providing over the entire surface behind abutment wing wall return wall to the full height, compacted to firm condition complete as per drawing and technical specification Clause 1204.3.9	Cum	84.94	4,264.00	6214
40	1.11	Providing and laying reinforced cement concrete in substructure as per drawing and technical specifications Clauses 800 1205.4 and 1205.5 RCC M-25	Cum	30.615	8842.8813	17125
41	13.20	Supplying, fitting, and placing HYSD bar reinforcement in superstructure complete as per drawing and technical specifications Clauses 1002, 1010 and 1202	MT	3.67	66,244.37	24339

02/01/19

- Sd.
Executive Engineer
Rural Works Department
Work Division, Forbesganj

12	13	Providing PCC M-20 architectural coping on the top of wing wall, return wall etc. complete as per drawing and technical specification clauses 615.710 and 1204.3.11	M	57.20	481.81	1756.3	✓
43	13 60	Construction of R.C.C. railing of M 25 grade in cast-in-situ with 20 mm nominal size aggregate, true to line and grade, tolerance of vertical railing post not to exceed 1 in 500, centre-to-centre spacing between vertical posts not to exceed 2000 mm as per drawing and technical specifications Clauses 800, 900 and 1208.3	M	17.40	8,483.15	1476.07	✓
44	13 10	Drainage spouts complete as per drawing and technical specifications Clause 1209	Nos	8.00	885.78	7086	✓
	13.1(i) ii)	Providing and laying reinforced cement concrete in superstructure as per drawing and technical specifications Clauses 800, 1205.4 and 1205.5 (ii) RCC Grade M-25	Cum	0.00	66,274.83	0	
		Bituminous Wearing Coat					
	13 5	Supplying, fitting, and placing HYSD bar reinforcement in superstructure complete as per drawing and technical specifications Clauses 1002, 1010 and 1202	MT	0.00	0.00	0	
	13.1	Providing and laying cement concrete wearing course M 30 grade including reinforcement complete as per drawing and technical specifications Clauses 800 and 1206.3	Cum	0.00	0.00	0	
	13.1	Reinforced Cement Concrete M 25 grade approach slab including reinforcement and formwork complete as per drawing and technical specifications Clauses 800 and 1211	Cum	0.00	0.00	0	
45	5.90	20mm thick Open-Graded Premix Carpet using Bituminous (penetration grade bitumen) Binder	Sqm	94.05	237.21	223C9	✓
46	5 12	Providing and laying seal coat sealing the voids in a bituminous surface laid to the specified levels, grade and cross fall using Type A as per Technical Specification Clause 510	RM	94.05	75.85	713.1	✓
					Total	410087.32.6	
		Grand Total Cost (in Lacs)				410.05	

02/04/14

51515 10.21/1

Sd.
Executive Engineer
Rural Works Department
Work Division, Forbesganj

HEAD:-4515/NABARD

BILL OF QUANTITIES (BOQ) - 5 YEARS MAINTENANCE

Name of Road KATAPUR UFRAIL PMGSY TO UFRAIL
PATH SANGRAMPUR
Length of Road 5.018 KM

Package No :
District
Block

Araria
Raniganj

TR No. S-116

Sl. No.	SSR Item	Item of work	Year Wise Quantities					Quantity	Unit	Rate	Amount (Rs.)
			1st Yr	2nd Yr	3rd Yr	4th Yr	5th Yr				
1	15.1(A)	Restoration of Rain Cuts Restoration of rain cuts with soil, macadam gravel or a mixture of these, clearing the loose soil, benching for 300mm width laying fresh material in layers not exceeding 250 mm and compaction with plate compactor or power rammer to restore the original alignment, level and slopes as per drawings and technical specifications Clause 1902	423.39	508.07	592.75	677.43	762.11	2963.75	cum	290.11	859814
2	15.2(i)	Maintenance of Earthen shoulder (filling with fresh selected soil) Making up loss of material/irregularities on shoulders to the design level by adding fresh approved selected soil and compacting it with appropriate equipment at OMC upto a lead of 1000 m as per technical specification Clause 1903	2352.15	2822.67	2293.06	3763.50	4233.94	16465.32	sqm	46.99	773705
3	15.3(iii)	Maintenance of bituminous surface road									

[Signature]
02/07/18

[Signature]

Executive Engineer
Rural Works Department
Work Division, Forbesganj

6/9/18

Sl. No.	Description	Unit	Quantity	Rate	Amount	Sl. No.	Description	Unit	Quantity	Rate	Amount
1	Maintenance of drains include erosion, repair, cleaning, reshaping, regrading deepening of side drains as well as catch water drains as per technical specification Clause 1907.	RM	1.78	0		2	Maintenance of Culverts				
	Maintenance of Hume pipe Culvert by way of Cleaning, Cleaning Erosion repair, repairs to cracks, parapet wall and protection work as per drawing and technical specification Clause 1906	No.	835.02	25050		3	Maintenance of Slab type Culverts				
	Maintenance of Slab type Culverts by way of cleaning Cleaning Erosion repair repairs to cracks parapet wall and protection works as per drawing and technical specification	No.	757.40	17575		4	Maintenance of Road Signs				

Machine to be used in the field
 for the operation of
 surface for grading according to the
 technical specifications Clause 10.15

94.09	94.09	94.09	94.09	94.09	94.09	470.45	sqm	17.22	5750
								Total:-	3128281

12/10/15
 M

51475 02m

-Sd.
 Executive Engineer
 Rural Works Department
 Work Division, Fort St. John

SUMMARY OF 5 YEARS MAINTENANCE COST

NAME OF THE ROAD : KAMALPUR UFRAIL PMGSY To UFRAIL PATH
 LINK ROUTE NO. : S-116 PACKAGE NO.
 BLOCK : Raniganj DISTRICT Araria
 LENGTH OF ROAD (IN KM) : 5.018

PARTICULARS	Quantity	Unit	FIVE YEARS MAINTENANCE COST	
			Rate	AMOUNT IN RS.
1st Year Maintenance Cost	5.018	Km	50844.56	255138
2nd Year Maintenance Cost	5.018	Km	60411.52	303145
3rd Year Maintenance Cost	5.018	Km	138277.00	693874
4th Year Maintenance Cost	5.018	Km	170433.04	855233
5th Year Maintenance Cost	5.018	Km	203445.80	1020891
TOTAL COST OF 5 YEARS MAINTENANCE				3128281
GRAND TOTAL COST OF 5 YEARS MAINTENANCE				3128281

[Signature]
R.E.

5/12/2017

-Sd.
 Executive Engineer
 Rural Works Department
 Work Division, Forbesganj

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, फारबिसगंज ।

पत्रांक 2563 अल
फारबिसगंज,

दिनांक 15/12/2020

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फारबिसगंज ।

सेवा में,

अपर-मुख्य-कार्यपालक-पदाधिकारी
ग्रामीण कार्य विभाग,
ब्राडा, पटना बिहार ।

विषय:- Nabard (Maintenance) मद में राशि की अधियाचना पत्र का प्रेषण।

महाशय,

उपर्युक्त विषयक प्रसांगिक पत्र के संबंध में कहना है कि Nabard (Maintenance) ; मद में संवेदक द्वारा कराये गये कार्य के अनुरूप विहित प्रपत्र में अधियाचना तैयार किया गया है। कराये गये कार्य को मापी पुस्त में दर्ज कर मापी पुस्त की छायाप्रति संलग्न कर राशि विमुक्त हेतु समर्पित किया जाता है।

अतः अनुरोध है कि अधियाचना पत्र में उल्लेखित योजना में राशि विमुक्त करने की कृपा करेंगे ताकि संवेदक द्वारा कराये गये कार्य का भुगतान किया जा सके।

अनु:- यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फारबिसगंज

15/12/2020