

मापित किश जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री...
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल.....को निर्गत
क्रिया जाता है।


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुबनी
01/03/23

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 2779

Name of officer _____

Date of first entry _____

Date of last entry _____

1st on A/c Bt4

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road: - MIR-N/2023-24/ Nadheboni/D5, Out put Performance Based Maintenance of road & CD work under what head 3054 M/R					
Agency: - Sri Nirmal Kumar Prasad.					
Agreement no: - 05 M/RD/2023-24					

Date of Commence: - 24.08.2023

Date of Completion: - 23.05.2024

Rate :- 10.00 X Below

Record Measurement

1. Clearing and grubbing

road land do do

- all Complete Job

2x 5nos x 30.00 x 1.125 = 337.50m²

2x 10nos x 30.00 x 1.125 = 675.00m²

2x 10nos x 30.00 x 1.125 = 675.00m²

C.O 2 1687.50m²

Continuation

B.F. = 8/5/1072

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
- do - all Complete Tds					
Qty. wide m/B.F. (19)					
Qty: 42.0 nos					
@ Rs 682.02/m ² B.F.					286452
15/16. Planting of trees by the road side - do -					
- do - all Complete Tds					
Qty. wide m/B.F. (19) (20)					
Qty: 120.0 nos					
@ Rs 1201.50/m ² B.F.					1561952
16/17. m. laying of hot app -					
- laid thermoplastic Compound 2.5mm thick					
- do - do - all Complete Tds					
Qty. wide m/B.F. (20)					
i) for R.T portion					
Qty: 261.60 M ² - P. (20)					
+ 20.00 M ² - P. (20)					
T. Qty: 281.60 M ²					
@ Rs 825.75/M ² B.F.					2325312
ii) Pedestrian Crossing					
Qty: 30.00 M					

Continuation C.O. = 85684782

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Up to Material Statement					
E/W					1298.0 M ³
Stone Metal					120.90 M ²
Local Sand					22.53 M ³
Stone Screening					28.28 M ³
Stone chip					602.22 M ³
Sand					182.83 M ³
prime Coat (SS)					0.768 M.T
Tack Coat (SS)					2.044 M.T
Bitumen (S90)					8.970 M.T
Bitumen (S65)					14.337 M.T
					17215/24 S.E.

Certificate:-

1. It is certified that the work has been completed as per specification & direction of E.I

2. Nothing dues against Contractor.

by 21/5/24
S.E.

Continuation

D.T.O