

प्रमाणित किया जाता है कि इस मापी पुस्तक में मशीन
के द्वारा अंकित कुल 100 एड्स रीं पन्ने हैं यह मापी
पुस्तक की उन्नीस प्रकाश सिंह राखस अभियंता गुप्तरीण
उर्फ विभाग कार्य अवर प्रमण्डल पण्डोल धी निर्गत किया
जाता है

03/09/20

कार्यपालक अभियन्ता

राष्ट्रीय कार्य विभाग

म.प्र. प्रमण्डल, मधुबनी

03/09/20

Received on 03/09/20

Handwritten signature and date 03/09/20

सहायक अभियन्ता
कार्य अवर प्रमण्डल
(पण्डोल) मधुबनी

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 2319

Name of officer

Date of first entry

Date of last entry

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work:- M/R-N/2023-24/
Madhubani/OS, Out put 8 per-
formance Based Maintenance
of road 8 cm work P.O.S to
Karnalpur road under
head 3054 M/R

Agency:- Sri Minimal Kumar Prasad
Bakri purani Bazar, P.O. tps

Bakri, Dist - Madhubani
- 847239

Agreement no:- OS/MRD/2023-24

Agreement Amount:- 8398890/-

Rate :- 10% Below of R.O.D

Date of Commence:- 24.08.2023

Date of Completion:- 23.05.2024

Record Measurement

1. Clearing and Grubbing
road land - do - do - all
Complete job.

2 x 10 N x 30.00 x 1.125 = 675.00 m²

Continuation C.O. 2 675.00 m²

18

Sch. XLV-Form No. 134 B.F. = 53623992

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ii) 600mm circular					
Qty: 8 nos					
@ 4385.30/mos					35082
iii) 600mm x 450mm rec-					
angular					
Qty: 2 nos					
@ 4241.57/mos					8483
iv) 900mm wide Octagon					
Qty: 2 nos					

@ 8686.30/mos 17373

14/14	pro. R.C.C. 115 grade				
	Boundary pillars - do -				
	all complete PB				
	Qty. wide m.p. (2)				
	Qty: 22 nos				
	@ 682.50/mos				15015
15/16	Planting of trees by				
	the road side - do -				
	all complete PB				
	Qty. wide m.p. (2)				
	Qty: 96 nos				

Continuation C.O. = 5438352

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
- lctg job					
Dly. wide m.B.P. (11) (12)					
Dly: 52.00 + 22.72 m					
R.Dly: 85.52 m					
@ 228.74/m ² 5703					
21/27. pw. and laying of					
a.R.C pipe 300 mm					
dia across the road					
- do do - all complete					
Job					

Dly. wide m.B.P. (16)					
Dly: 30.00 R.M					
@ 1017.00/R.M 30510					
R 5989608					
Add GST @ 18% R 1078129					
Add L.C.S.S @ 1% R 59896					
Add S.Fee @ 10% R 62786					
R 7190419					
Less 10% Reb R 719042					
R 6471377					
22/5/24					
S.E.					
22/5/24					

Continuation