

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक:-1558/अनु0 / चकिया, दिनांक:- 09 / 08 / 2024

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

विश्वासभाजन,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक:- 1558 दिनांक-09-08-2024

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head-MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

SI No	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA)	Agreement Amount (In Lakh)			Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks	
					Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in lakh)											5 Years Routine Maintenance (in Lakh)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	0006	S.H.-74 Diliya Bazar to Balhna	31708401005	Latter No.1970 Date-31.03.2023	1.440	70.204	57.90443	16.43452	08 MBD/23-24 Date-11.12.23	10.09.2024	Work In Progress	2356.00	25	05.00	44.11000	44.11000	13.74349	Work in Progress
2	0006	SH 54 - LALBANAYA	31708402010	Latter No.1970 Date-31.03.2023	1.720	73.373	58.10043	19.77672	08 MBD/23-24 Date-11.12.23	10.09.2024	Work In Progress	2316.00	25	05.00	53.21000	49.58144	4.81964	Work In Progress
3	006	Kesariya To Bankat Mafti Road	31708412037	Latter No.1970 Date-31.03.2023	0.600	26.507	21.21700	7.12603	08 MBD/23-24 Date-11.12.23	10.09.2024	Work In Progress	2368.00	25	05.00	18.50000	17.32444	2.62406	Work In Progress
4	6	L031-R.E.O Road To Pandey Tola (VR11)	31708402018	Latter No.1970 Date-31.03.2023	1.460	92.356	81.25958	15.25019	08 MBD/23-24 Date-11.12.23	10.09.2024	Work In Progress	2510.00	25	05.00	61.50000	61.50000	19.40883	Work In Progress
					5.220	262.4400	218.48144	58.58746							177.3200	172.51588	40.59602	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.

Executive Engineer,
Rural Works Department,
Works Division, Chakia.



Form GER 19-A
(See Government of India's decision (1) below Rule - 150)
Form of utilization certificate up to the month up to 08/2024
M.R. (3054) New maintenance Policy-2018.

PIU - RWD , W.D- CHAKIA

SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lacks)	Amount Received (in RS. Lacks)	particulars
1	M.R. (3054) New maintenance Policy-2018	11997.78114	11997.78114	Certified that out of Rs 11997.78114 Lakh Receive upto the year.2024-25 executive engineer RWD, (W) DIV, chakia a sum of RS.11918.46077 Lakh has been utilized for the perpose of M.R. (3054) New maintenance Policy-2018 'CFMS' Schemes given in the margin for which it was sanctioned and that the balance of Rs.79.32037 lacks remaining unutilized at this end of the (up to 08/2024)

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of M.R. (3054) New maintenance Policy-2018 (Details in Progress report)
- Construction of Road Works. (.....Do.....)

EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT
WORKS DIVISION- CHAKIA.



2nd on A/c bill

Sch. XLV-Form No.134

28

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Const ⁿ of road from SH-74 Diliya Bazar to Bathna under MJK-3054					
Agency - M/S Shandilya Enterprise At Ghatari Nagar Motihari					
Agreement No- 08MBD/2023-24					
Date of start- 11/12/2023					
Date of Completion- 10/09/2024					
Actual date of Completion- 31-05-24					
Const ⁿ of Parapet wall					
① Brick Masonry in cm (1:3) in Parapet					
2 x 6.00 x 0.40 x 0.60 =					2.88M ²
② Plastering with cm (1:4) on brick work					
Side 4 x 6.00 x 0.60 =					14.40M ²
Top 2 x 6.00 x 0.40 =					4.80M ²
Front 4 x 0.40 x 0.60 =					0.96M ²
					20.16M ²
side for 4 x 6.00 x 0.60 =					14.40M ²
Top 2 x 6.00 x 0.40 =					4.80M ²
Front 4 x 0.40 x 0.60 =					0.96M ²
					40.32M ²
③ Painting two coat Primer coat					
Q- same as above =					40.32M ²

Continuation

Abstract of cost

Sch. XLV-Form No.134

31

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road land					
Q-VTMB/22① = 0.288 hect					
e h. 72697.86/hect h. - 20937.70					
② Constn of subgrade and earthen shoulder					
Q-VTMB/29① = 590.40 m					
e h. 264 = 23 m ² h. 156001 = 0					
③ Prov. Granular sub base g r II					
Q-VTMB/22② = 50.8 m ²					
e h. 2818 = 68 m ² h. 1.4321.62					
④ Prov. laying, spreading and compacting WBS grade - 2					
Q-VTMB/23③ = 66.77 m ²					
e h. 5417.84 m ² h. 3,61,749 = 0					
⑤ Prov. laying, spreading and compacting WBS grade - 3					
Q-VTMB/23④ = 94.54 m ²					
e h. 5202.01 m ² h. 4,91,797 = 0					
⑥ Prov. Prime coat with emulsion (SS1)					
Q-VTMB/23⑤ = 1260.53 m ²					
e h. 59227 m ² h. - 74712 = 0					
⑦ Prov. Tack coat with emulsion (RS1)					

Continuation 12,48,412 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q-VTHB/23(6) = 6146.40H					
c h 20.37/H - R. 1.25, 20.23					
⑧ Provn laying and rolling mix soil					
Q-VTHB/23(7) = 1260.53H					
c h 296.21/H - R. 3.73, 3.82					
⑨ Provn and laying SDBC					
Q-VTHB/23(8) = 122.14 H ³					
c h 15468.83/H ³ - R. 18.89, 3.63					
⑩ Constn of un-reinforced Pcc Pavement					
Q-VTHB/23(9) = 90.864H					
c h 9293.74/H - R. 844.466					
⑪ Provn and fixing kn stone					
Q-VTHB/30(8) = 2.12H					
c h 3320.37/each R. 6641.30					
⑫ Provn and fixing 2mm stone					
Q-VTHB/30(9) = 6 Nag					
c h 910.55/each R. 5463.00					
⑬ 600mm equilateral					
Q-VTHB/30(10) = 6 Nag					
c h 4711.96/each R. 28272.00					
⑭ 600mm circular					
Q-VTHB/30(11) = 2 Nag					
c h 6161.59/each R. 12323.00					
⑮ 600mm x 450mm					
Q-VTHB/30(12) = 2 Nag					

Continuation

35,33524

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
c h. 6013.20 / each h. -					12026.20
(16) Prov. and fixing boundary pillar					
Q-VTHB/30(1) = 22 May					
c h. 690.80 / each h. -					1519.80
(17) Planting of Tree by the road side					
Q-VTHB/30(12) = 6.5 May					
c h. 1216.91 / each h. -					79099.20
(18) Prov. and laying Road Marking (BT Portion)					
Q-VTHB/29(5) = 258.00 ft					
c h. 886.39 / ft ² - h. -					228689.20
(19) Prov. Pedestrian Crossing					
Q-VTHB/29(6) = 8.00 ft					
c h. 886.39 / ft ² - h. -					7091.20
(20) Prov. laying Road Marking (cc Portion)					
Q-VTHB/29(7) = 30.00 ft ²					
c h. 984.75 / ft ² - h. -					29542.20
(21) Prov. and fixing masonry informatory sign board					
Q-VTHB/30(13) = 3 May					
c h. 14017.26 / each h. -					42052.20
(22) Brick masonry work in em (1:3) in parapet					
Q-VTHB/28(1) = 2.88 m ³					
c h. 7197.71 / m ³ - h. -					20729.20
Continuation					4967950.20

