

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work — const. of road					
from Khardiha (Touler)					
to Khardiha tola.					
Name of Agency — Mumtaz Ansari					
Ag. No. — OI SBD/2024-2025					
Date of Start — 19.06.2024					
Date of completion — 18.06.2025					
Length of Road — P.C.C. — 0.500 km.					
BT — 0.000 km.					

measurement

Date — 18.07.24

1. Prg. & fixing of working
 Benchmark pillar/reference
 pillars etc — do — do — all
 Comp. job —

i) Benchmark pillar — 1.000

ii) Reference pillar — 2.000

2. clearing & grubbing
 Road land By manual
 means including uprooti-
 ng, wild vegetation, grass
 bushes etc — do — do — all

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Pvg. and fixing of typical masonry interior signboard with logo etc-do do-all comp. job		2.0 nos.			
05.08.24					
J.E.					

ABSTRACT OF COST

Date - 06.08.24

1. Pvg. & fixing of working benchmark pillars etc-do do-all comp. job

Qty. vide T.D.B.P. (i)

i) Benchmark pillars - 1.0 nos.

Rs. 4454.38 - 20/05 - Rs. 4,454.38

ii) Reference pillars - 2.0 nos.

Rs. 2061.91 - 14/05 - Rs. 4,124.29

2. cleaning & grubbing

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road land (By manual means) including (1) rooting wild vegetation, grass, bushes etc - do do - all comp. job —					
Qty. vide T.M.B.P. (2)					
0.342 Hq. km 0.300 Hq.					
QRs. 75.573 = 34/Hq. — Rs. 25,846 ²					
3. const. of embankment with material obtained from borrow pits etc —					
do do all comp. job —					
Qty. vide T.M.B.P. (2)					
268.265 m ³					
QRs. 261 = 99/m ³ — Rs. 70,041 ²					
4. const. of subgrade & earthen shoulder etc —					
do do all comp. job —					
Qty. vide T.M.B.P. (3)					
596.73 m ²					
QRs. 433 = 90/m ² — Rs. 2,58,924 ²					
5. const. of granular sub-base by providing well					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
graded material etc do -					
do-all comp. job -					5,282.5
247. wide T.M.B.P. (4)					
195.54 m ² lim 189.30 m ²					
QRs. 2903 = 381 m ²				Rs.	5,498.42
6. Pvg. laying spreading & compacting stone aggregates of width gr-3 etc do do -					
all comp. job -					
247. wide T.M.B.P. (5)					
145.64 m ² lim 142.03 m ²					
QRs. 4611 = 41 m ²				Rs.	6,54,916
T. Pvg. & fixing of typical masonry in laboratory signboard with logo etc -					
do-do-all comp. job -					
247. wide T.M.B.P. (6)					
2.0 QRs.					
QRs. 10,733 = 100 nos.				Rs.	21,466
				Rs.	21,61,325
				Rs.	15,89,614
Add 181. GST + 1% L.C.F. QRs. 21,61,325				Rs.	10,652
				Rs.	25,71,977
				Rs.	18,91,641 (A)
Add Signiorage Fee					
10% of material cost					

Continuation

[illegible]

Bihar
PMGSY

प्रखंड-चेनारी/शिवसागर

अवधी

MMGSUY

AGREEMENT No. _____ **01/SBD/2024-25** _____

Tender ID :- **2024_ECBIH_131787_1**
Name of Work :- **AWSESH)-NDB-BRRP2-92 Sasaram-1**
Name of Contractor :- **MUMATAJ ANSARI (GSTN-NA)**
Bid Id :- **575485**
Address :- **Vill- Bansa, Po- Bansa,
Ps- Karwandia, Dist- Rohtas, Bihar**

Estimated Cost

Construction Cost :- **19532160.00**
Maintanance Cost :- **754756.00**
Total Cost :- **20286916.00**
Agreement Amount :- **20244312.00**
Ag. Amount in word :- **Two Crore Two Lakh Fourty Four
Thousand Three Hundred and Twelve
Only.**

Estimated Rate : **20286914.40**

Quoted Percentage :- **-.21%**

Quoted Rate in Figure :- **20244312.00**

Lowest Amount Quoted BY: MUMATAJ ANSARI(20244312.00)

Date of Work Start :- **19.06.2024**

Time of Completion :- **18.06.2025**

Defect Liability Period :-

1.	PAN No.	BJAPA4015R
2.	GST No.	10BJAPA4015R1Z0
3.	REGISTRATION No.	2230554/RWD/2ND CLASS



बिहार सरकार

ग्रामीण कार्य विभाग

Rural Works Department, Govt. of Bihar

Executive Engineer
R.W.D Works Division, Sasaram-1

ममताज अंसरी