

3054 — M/R — Piprahi Chopar Rampur
Schedule XLV- Form NO.-134.

M. R

BIHAR P. W. D.

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जयनगर

57 NRD/20-21

DIVISION

R. W. D, LADANIA

SUB-DIVISION

MEASUREMENT BOOK

1148

Amar Singh, Jha

Name of the work-
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement-
 (These four lines should be repeated at the commencement of
 the measurements relating to each work)

01

The measurements relating to each work)					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: M/R to Road from Piprahi					
Chopar to Rampur under M.R-3054					
Agency: Amarnath Jha, Ward No-13, Benipur					
Nagar Paridhaya ^{Paridhaya} Gram Kishampur					
Nawada, Darbhanga					
Agreement No - 57-MBD/ 2020-21					
Agreement value Rs $\frac{126,42,597.00}{513,17,971.00}$					
Date of Commence- 15.09.2020					
Date of Completion- 14.09.2021					
Rate. 0.08% below					
Date of Measurement - 21.02.2022					

① Clearing & grubbing at Road land					
— do — do — all complete job					
2x14x25m	1.00	=	700.00		
2x10x25m	0.90	=	450.00		
2x12x25m	1.05	=	630.00		
2x11x25m	1.10	=	605.00		
2x13x25m	0.95	=	617.50		
2x9x25m	1.00	=	450.00		
2x10x25m	0.95	=	475.00		
2x14x25m	1.00	=	700.00		
2x15x25m	0.95	=	712.50		
2x13x25m	1.05	=	682.50		
2x11x25m	1.00	=	550.00		
2x14x25m	0.95	=	665.00		
3650 m			7237.50		
7237.50				Continuation	
				10000 = 0.72375 Hec	

Particulars	Details of actual measurement				Quantity
	No.	L.	B.	D.	
(2) Const 1 of CSB gr-1 with slip					
4 CS - d - do all complete jobs					
1x	4.00x	1.20x	0.100 _{qv}	0.480 m ³	
1x	4.00x	1.50x	0.100 _{qv}	0.600 m ³	
1x	4.00x	2.20x	0.100 _{qv}	1.080 m ³	
1x	4.00x	2.30x	0.100 _{qv}	0.920 m ³	
1x	5.00x	3.00x	0.100 _{qv}	1.500 m ³	
1x	3.00x	2.10x	0.100 _{qv}	0.630 m ³	
1x	4.00x	3.50x	0.100 _{qv}	1.400 m ³	
1x	2.00x	2.60x	0.100 _{qv}	0.520 m ³	
1x	5.00x	1.80x	0.100 _{qv}	0.900 m ³	
2x	3.00x	1.50x	0.100 _{qv}	0.900 m ³	
3x	3.10x	1.60x	0.100 =	1.488 m ³	

4x	3.50x	2.10x	0.100 =	2.940 m ³
5x	3.80x	2.30x	0.100 _{qv}	4.370 m ³
4x	4.10x	2.25x	0.100 _{qv}	3.690 m ³
6x	4.50x	3.00x	0.100 _{qv}	8.100 m ³
5x	5.10x	3.20x	0.100 _{qv}	8.160 m ³
6x	5.50x	3.75x	0.100 _{qv}	12.375 m ³
4x	4.35x	2.25x	0.100 _{qv}	3.915 m ³
3x	5.40x	2.10x	0.100 _{qv}	3.402 m ³
4x	3.00x	2.80x	0.100 _{qv}	3.360 m ³
5x	2.70x	2.00x	0.100 _{qv}	2.700 m ³
				63.430 m ³

(3) Pro. laying & spreading WBM Cr-3

— d - d - all complete jobs.

4x	9.00x	1.90x	0.075 =	5.13 m ³
2x	10.00x	2.10x	0.075 =	3.15 m ³

Continuation

Cr-3 8.28 m³

Sch. XLV Form No. 154					
Particulars	Details of actual measurement				Contents
	No.	L.	B.	D. B.F	
					8.28 m ³
	5x	8.00x	2.20x	0.075	6.60 m ³
	6x	8.00x	2.80x	0.075	10.08 m ³
	4x	8.50x	3.75x	0.075	9.56 m ³
	7x	5.60x	3.00x	0.075	8.82 m ³
	6x	4.50x	3.10x	0.075	6.28 m ³
	3x	10.00x	3.00x	0.075	6.75 m ³
	4x	7.50x	3.50x	0.075	7.88 m ³
	5x	6.80x	2.80x	0.075	7.14 m ³
	6x	6.40x	3.10x	0.075	8.93 m ³
	4x	7.80x	2.95x	0.075	7.61 m ³
	5x	9.00x	3.05x	0.075	10.29 m ³
	6x	10.00x	2.50x	0.075	11.25 m ³
	7x	8.20x	3.20x	0.075	13.78 m ³

विद्यालय, बहेड़ा, बेनीपुर,

आमंत्रण-पत्र

दिवसीय अन्तर्राष्ट्रीय संगोष्ठी

दिनांक 15 एवं 16 दिसम्बर 2023

आयोजन स्थल :

महाविद्यालय, बहेड़ा, बेनीपुर, दरभंगा

संगोष्ठी का विषय

में पर्यावरण एवं जल प्रबन्धन

करना है कि महाविद्यालय द्वारा उपाध्यक्ष अन्तर्राष्ट्रीय संगोष्ठी का आयोजन करा है।

आपकी रूचि एवं विशेषज्ञता के आलोच
भाग लेने हेतु आपको सादर आमंत्रित
र रहे हैं। हमारा अनुरोध है कि आप अप
ति देंगे एवं उक्त विषय के अपना आले
में) एवं पासपोर्ट साईज रंगीन फोट
23 तक उपलब्ध करायेंगे।

विश्वासभाज

(डॉ० शशिकान्त पाठक)

प्रधानाचार्य

@gmail.com

	4x	7.00x	3.00x	0.075	6.30 m ²
					129.55 m ²
④	Pro & applying Primer coat with				
33-1	-do-do- all complete job				
	Qty vide 9 item no- 03				
	129.55 m ²	/	0.075	=	1727.33 m ²
⑤	Pro & applying Tack coat with RL-1				
	-do-do- all complete job				
	7x	10mx	3.75	=	262.50 m ²
	6x	12mx	3.20	=	230.40 m ²
	5x	11mx	3.50	=	192.50 m ²
	4x	9mx	3.75	=	135.00 m ²
	6x	7.40x	3.50	=	155.40 m ²
	5x	7.50x	3.25	=	124.88 m ²

Continuation

C-10 1097.68 m

Particulars	Details of actual measurement				Contents
	No.	L.	B.	D.	
					1092.68 m ²
	4x	8.50x	3.25	=	127.50 m ²
	3x	11.50x	3.40	=	117.30 m ²
	6x	5.60x	3.60	=	120.96 m ²
	7x	6.70x	3.50	=	164.15
	4x	10 m x	3.75	=	150.00
	6x	9.20x	3.00	=	165.60
	5x	9.50x	3.05	=	144.88
	3x	11.00x	2.85	=	94.05
	4x	11.50x	2.50	=	115.00 m ²
	8x	5.60x	2.80	=	125.44 m ²
	10x	5.00x	3.00		150.00 m ²
	6x	4.80x	2.90	=	83.52 m ²

	5x	6.00x	2.60	=	78.00 m ²
					2734.08 m ²

⑥ Pro. carry & rolling 20mm thick
MIS - do - do - all completely
Area vide item no - ⑤
2734.08 m² ————— 2734.08 m²

⑧ Quaker
2.24
5.12

⑦	Pro & apply tack coat with				
	RS-1 - do - do - all completely				
	14x	25m x	3.75	=	1312.50 m ²
	11x	25m x	3.75	=	1031.25 m ²
	13x	25m x	3.75	=	1218.75 m ²

Sch XLV Form No. 134					
Particulars	Details of actual measurement				Content
	No.	L.	B.	D.	
				B.F	3562.50 m ²
	15 X	25m X	3.75	"	1406.25 m ²
	14 X	25m X	3.75	"	1312.50 m ²
	10 X	25m X	3.75	"	937.50 m ²
	9 X	25m X	3.75	"	843.75 m ²
	13 X	25m X	3.75	"	1218.75 m ²
	11 X	25m X	3.75	"	1031.25 m ²
	12 X	25m X	3.75	"	1125.00 m ²
	11 X	25m X	3.75	"	1031.25 m ²
	13 X	25m X	3.75	"	1218.75 m ²
	3650 m				13687.50 m ²
(8) Pre & laying 25mm thick.					

S.D.B.C - do - do - all complete job	
Area rate 9/10000 - (07)	
13687.50 m ² X 0.025	342.188 m ³

(9) Pre & laying Maintenance board	
— do — do — all complete job	
02 Nos	02 Nos

Chand Lora
 21/02/25
 NS

Particulars	Details of actual measurement				Comments
	No.	L.	B.	D.	
Abstract of Cash					
1st on A/c Bill					
1/2 clearing & grubbing of Road					
Land - do do all complete job					
P-01 0.72375 Hec					
CR 49496.70 / Hect ^{51137.38} - R					35823.00
					37.011 = 00
2/3 Complete of GSD go-2 with 8mm rel					
do do all complete job					
P-02, 63.43 m ³ of pit - 63.42 m ³					
CR 3142.14 / m ³ - R					199275.00
					2217 = 92 2.04,080 = 00
3/4 Pro. laying & spreading WBM Go-3					
do do all complete job					

P-02203	129.55 m ³ of material				
	129.53 m ³ of CR 3894.59 / m ³ - R				4020 = 36 504466.00
					5.20,757 = 00
4/5 Pro & applying Primer Coat with					
SS-1 do do all complete job					
P-03, 1727.33 m ² of CR 41.40 / m ² - R					43 = 19 71,511 = 00
					75,556 = 00 75,122 = 00
5/6 Pro & applying Tack coat with					
MS-1 do do all complete job					
P-03204 2734.08 m ²					
P-04205 13687.50 m ²					
	16421.58 m ²				2,44,189
	CR 14.04 / m ² - R				2,30,559.00
					14 = 87
6/7 Pro, laying & rolling 20mm thick					
MS-1 do do all complete job					

Continuation of P 10,41,634.00

10,81,159 = 00

Particulars	Details of actual measurement				Comments
	No.	L.	B.	D.	
					10, 81, 159 =
					B 10, 41, 634 = 00
P-04,	2734.08 m ²				6, 22, 878 =
	@ 211.09/m ²				P 277, 082 = 00
7/8 Pro & laying 25mm thick S.D.B.C					
do do all complete / 16					
P-05,	342.188 m ³				11229.79
	@ 10589.95/m ³				P 36, 23, 754 = 00
8/ Pro & Binding Maintenance					
6000 - do do all complete / 16					
P-05,	02 Nos @ 9502.59 each				19005.00
					18, 890 =
					55.65, 626 R 52, 61, 475 = 00
					6, 67, 875 =
9/ Add C/S @ 12%					(+) 6, 31, 377 = 00
10/ Add L.Cus @ 10%					55, 656 = 00
					52, 615 = 00

11/ Add S.Fee @ 10% on	(+)	43, 317 = 00
Cost of Materials		40, 000 = 00
		63, 32, 474 R 59, 85, 467 = 00
		5066 = 00
Cus 0.08% / Apol Agreement	(+)	4788 = 00
		63, 27, 408 R 59, 80, 679 = 00

Chunchoy

21.2.22

TE

22.2.22

MR

Recd - Due for SD 11.7.14 Recovered

Material statement

S.Fee Rs. 43,317

1) Coarse Sand -	15.22 m ³	1142
2) Screening -	31.09 m ³	933
3) Metal -	217.61 m ³	32642
4) Chipp -	563.15 m ³	10775 =
5) SS -	1.468 MT	
RS -	4.516 MT	

990 - 4.785 + 41.063 = 45.848
 whole plastic - 0.416 MT

Continuation


~~Alloha~~ 5980679


Sch XLV Form No. 134 08

Particulars	Details of actual measurement				Comments
	No.	L.	B.	D.	
	1st on A/C Bill				
Wm	02		4	2-3-22	
Total bill value				6327408	
Facility fee				346729	
Memo of Payment				59,80,679	
S.D @ 8%				478,454	
I.T @ 1%				59,807	
ChST @ 1%				59,807	
Sust @ 1%				59,807	
Roy				4,150	
S fee				43,317	
L.C @ 1%				59,807	
Total deduction				765,149	

By CANS — 52,15,530 =
 Total — 59,80,679 =

Passed for Rs 59,80,679 =
 Rupees fifty nine lacs eighty three
 thousand six hundred seventy nine only


 21/3/22
 Executive Engineer
 Rural Works Department
 Works Division, Javnagar


 21/3/22