

NH80 to SI CHAI BANDH VIA JANT PUR SINOHIA
(NH80 से सीचाई बान्धवानीपुर सिंघिया पेचाक) PANCHAYAT

Schedule XLV-Form No. 134

MR-N/23-24, NR-3054

MUNGER

DIVISION

JAMALPUR

SUB-DIVISION

2451

Measurement Book

संवदक, सीमा यादव

Est on Alc Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work → Constr of Road from					
NH-80 to Sinchai Bandh Via					
Janipur Under Singhia Panchayat					
Agency:- Shri Bhim Yadav.					
Agreement No:- 08/M.B.2/2023-24					
Package No:- MR-N/23-24 Mungar p3					
Scheme Head:- MR-3054					
Agreement cost:- 8017067/-					
(C)- 6302152/- (C) 4051212/-					
(M) 17149151/- (M)					

Rate: +) 14.99% below. = 17.1747
 Date of commencement:- 19.10.2022
 Date of completion:- 18.07.2024
 Date of Measurement:- 04.03.2024

Record Entry. = 0.82504

① Clearing & grubbing road

Land including clearance

Wild Vegetation as per Note

2x1x15x30x 2.00 = 1800.00

1x2x14x30x 2.00 = 1680.00

1770.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26/27 Brick masonry work in cement mortar (1:3) in masonry Qty vide TMBP-11 Hmm 10-26 = 4.5 cum @ Rs. 6294.58/m ³ = 28578/-					

27/28 Painting - two coat on New concrete surface Qty vide TMBP-12 Hmm					
--	--	--	--	--	--

No. 28 = 44.36 m ² @ Rs. 133.61/m ² 43.84 m ² = 5857.00 = 5927/-					
Total = 330622/- 3306156.00					
(+) Add 18% cost = 59510.00					
(+) Add 1% L.C. 35 = 33062/-					
(+) Add Surcharges = 35442/-					
Total = 3969768.00					
(-) Less 14.99% below = 595838.00					
Total = 3373930.00					
hook combined copper & steel 3374700.00					

19/06/24 JR	20/06/2024 AE				
Sr No - 02	Letter No - 82				
	28-06-24				

Reviewed and signed