

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② PIV Longing and Compacting WBM 51x11 etc all complete					
50% B.T. Portion					
4x25x	3.75	x	0.075	=	28.125m ³
4x25x	3.75	x	0.075	=	28.125m ³
4x25x	3.75	x	0.075	=	28.125m ³
3x25x	3.75	x	0.075	=	21.09m ³
1x15x	3.75	x	0.075	=	4.218m ³
P.C.C. Portion					
4x25m x 3.75 x 0.075				=	28.125m ³
4x25m x 3.75 x 0.075				=	28.125m ³
4x25m x 3.75 x 0.075				=	28.125m ³
4x25m x 3.75 x 0.075				=	28.125m ³
1x20m x 3.75 x 0.075				=	5.625m ³
				Qty-	227.808 m ³
③ Construction of 51.8x13 by PIV well graded etc. all complete 50%					
2x25m x 3.75 x 0.10				=	18.75m ³
1x10m x 3.75 x 0.10				=	3.75m ³
				Qty	22.5m ³
④ Construction of 4m-reinforce Cement concrete Pavement etc. all complete 50%					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1X30m	X 3.80	X 0.160			18.24m ²
1X22m	X 3.80	X 0.160			13.37m ²
1X30m	X 6.50	X 0.160			31.20m ²
1X3.70	X 6.50	X 0.160			3.84m ²
2X30m	X 4.80	X 0.160			46.08m ²
1X18.70	X 5.50	X 0.160			16.45m ²
1X30m	X 4.10	X 0.160			19.20m ²
1X2m	X 4.10	X 0.160			1.28m ²
1X30m	X 3.90	X 0.160			18.72m ²
1X30m	X 4.10	X 0.160			19.20m ²
1X15m	X 3.35	X 0.160			8.04m ²

3X30m	X 3.90	X 0.160			56.16m ²
1X30m	X 3.90	X 0.160			18.72m ²
1X15m	X 3.60	X 0.160			9.21m ²
1X21.30	X 3.50	X 0.160			11.92m ²
					291.91m ²
					257.04m ²

⑤ PIV and Laying of reinforced cement concrete
3nom dia H.P. culvert
etc. all complete job.


4m x 3 x 2.50 = 30m

⑥ ELW in excavation for
found. of structures etc.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
cell complete etc.					
H.W - 2X 6.45X 1.40X 0.15 =					27.09m
Below Pipe 1X 4.85X 1.58X 0.35 =					2.70m
					Qty 29.80m
(7) P.V. m/s (per 1:2.5:5) concrete for plain concrete etc.					
all complete etc.					
H.W - 2X 6.45X 1.40X 0.15 =					27.09m
B. Pipe 1X 4.83X 1.53X 0.25 =					1.886m
					Qty 4.60m
(8) plain reinforced concrete for substructure etc. all complete etc.					
H.W - 2X 6.15X 0.825X 3.18 =					32.28
Parapet - 2X 6.15X 0.40X 0.60 =					2.952
Less pipe 2X 0.7857X 1.230 ² X 0.622 =					24.47
					Qty 33.74m
(9) P.V. and laying R.C. Pipe N.P. 100mm dia etc. all complete etc.					
					3X 2.50 = 7.50m
(10) Painting on parapet wall etc. all complete etc.					
Top - 2X 6.15X 0.40 =					4.92m ²
Side - 4X 6.15X 0.60 =					14.76m ²
End - 4X 0.40X 0.60 =					0.96m ²

Continuation Qty 20.64m²


 11/6/24
 A. A. M. 38

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST.					
(1) PIV and fixing of working bench mark etc. all complete jobs.					
(1) Approximate value of this job.					
(1) Bench mark d/s 1 No.					
					@ Rs 11.99/each 5112-
(1) Rebreast Pillow.					
					d/s 3 No.
					@ Rs 2343.43/each 7030-
(2) Clearing and grubbing road land etc. all complete jobs.					
					d/s. vide TMS No. 15
					d/s. 0.24 Hae
					@ Rs 72,697.86/Hae 17,447-
(3) Cutting of trees including of trunks etc. all complete jobs					
					d/s. vide TMS No. 15
(1) girth 300 mm d/s 16 No.					
					@ Rs 345.76/each 5532-
					C.B.S. 35,121-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. f B.		35,121=
(ii) girth 600mm dth 9m					
(a) B. 606.08 ears					5455=
(iii) girth 90 to 180mm					
dth 4m.					
(a) B. 1127.57/ear B					4510=
(4) Const. of embankment with material etc all complete job. dth. vide T.M.B. Prot.					
(i) for 1000 lead dth 537.22m					
(a) B. 258.52/M B.					138,882
(ii) for 1000 lead dth 261.16m					
(a) B. 175.01/M B.					45,702
(5) Construction of sub grade and earthen shoulders etc. all complete job. dth vide T.M.B. Arno 7, dth 54m3 Arno 11, dth 585m3 dth 1125m3 (a) B. 262.88/M B.					2,94,817
(6) Construction of (1.8m) etc. all complete job					

Continuation C. of B. 5, 24, 49

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. P. - R.		5,24,491
Qty. v. r. d. T.M.B.					
Prmo. 7, dty. 438.80ms					
Balo. 12 dty. 22.50ms					
Qty. 461.30ms					
(6) R. 2666.96/m ² R					12,02,59
(7) P.V. Laying and					
Compacting & Browning					
etc. all complete					
Job.					
Qty. Same as v. r. d.					
T.M.B.					
Prmo. 12 dty. 227.80ms					
(8) R. 3874.46/m ² R					8,82,632
(8) Construction of un					
reinforced cement					
concrete Pavement					
etc. all complete					
Job					
Qty. v. r. d. T.M.B.					
Prmo. 13					
Qty. 257.84ms					
(9) R. 7873.86/m ² R					20,23,80
(9) P.V. and Laying of					
reinforced cement					
concrete 300mm dia					

Continuation C.R. 46,33,61

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. P.B.		16,33,609=
H.P culvert etc. all					
Complete					
Qty. vide TMB					
Page 13					
Qty. 30M					
(a) 395.37 M-B					29,861=
(10) E/W in excavations					
for Ponds etc. all					
Complete					
Qty vide TMB					
Qty. 29.80M ³					
(a) 410.66 M-B					12,237=
(11) DIV MIS PCC Concrete					
for Plain Concrete etc.					
all completions					
Qty. Same As vide					
TMB Page No 14					
K.C. Qty. 4.60M ³					
(12) 1 (a) 65.57.55 M-B					30,164=
(12) Plain / reinforced					
Cement Concrete (1)					
Sub Structure etc.					
all completions					
Qty. vide TMB Page 14					

Continuation 2.0764705,87

Continuation