

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c Bill				
Name of work	- Irrigation Canal Road				
To	Devariya Tala Middle School Road.				
Scheme	- M.M.G.S.Y (Awseeh)				
Name of cont.	- Shree Baldeo Singh.				
Ag. No.	- RWD, Dehri / 05 / M.M.G.S.Y / SBD / 2023-24 dt - 16/01/2024				
Date of work start	- 27.12.2023				

Date of completion	- Work in progress.			
Rate	- 5.91% Below.			
Date of entry	- 14.08.2024			
Abstract of cost of 1st on A/c Bill.				
(1) Providing & fixing of working benchmark pillars / reference pillar	- also 'jobs'			
Qty vide B.P. 2				
(i) Benchmark Pillars: 1 No				
@ ₹ 4399.59/Each	₹ 4400/-			
	2.0 ₹ 4400/-			

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF: 154400/-
(1) Reference pillar: 1 No.					
@ RS 2033.81/Each					RS 2034=00
(2/2) Clearing and grubbing road land - do job					
Qty vide TMB P.No - 2					
= 0.21 Ha					
@ RS 75,573.34/Ha					RS 15,870/-
(3/3) Const. of embankment with material obtained - do - job					
Qty vide TMB P.No - 2					
= 88.80 m ³					
@ RS 261.09/m ³					RS 23,185/-
(4/4) Const. of subgrade and earthen shoulder with approved material - do - job					
Qty vide TMB P.No - 3 = 624.96 m ³					
" - 4 = 91.65 m ³					
Total = 716.61 m ³					
@ RS 264.63/m ³					RS 1,89,637/-
(5/5) Const. of C.S.B by well graded material - do - job					
					CO RS 235,126/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF RS 2,35,126/-
Qty wide TMB P.No - 3					
= 113.85 m ³					
limited to 113.63 m ³					
@ RS 2764.60/m ³					RS 3,14,141/-
(6/6) Providing, laying, spreading and compacting of s/m 90-3 do - job.					
Qty wide TMB P.No - 4 = 85.384 m ³					
limited to 85.22 m ³					
@ RS 4423.79/m ³					RS 3,76,995/-

(7/10) Providing and fixing of typical information sign board do - job.					
Qty wide TMB P.No - 2 = 2 Nos					
@ RS 10592.00/Each					RS 21,384/-
Total					RS 9,47,646.00
Add 13% G.S.T	(+)				RS 1,70,576.00
1) 1% L.C	(+)				RS 9,476.00
1) S.F	(+)				RS 24,673.00
G.T					RS 11,52,371.00
less S. 91% Below G	(-)				RS 68,105.00
C.O					RS 10,84,266/-

Continuation

