

Prabhat Kumar

House of Jaisai Baitha to Lays Branch
sthan

Schedule XLV Form No.-134

BIHAR P.W.D.

17/3/21 →

Maintenence

Executive Engineer
P.W.D. (M) Division

Meinam

A.G. K. D. (M)

SUB-DIVISION

DIVISION

10/2/21

17/3/21 6247

MEASUREMENT BOOK

3rd year Maintenance (17)

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w = Maintenance of road from H/O					
Dasai Baitha to 1045 Brahman					
siton under M.M.S.Y. SC					
Agency =		Prabhat Kumar			
Age. No. =		20 SBD / 2020 - 21			
Date of start =		11.06.20			
Date of completion =		10.06.21			
A. Date of completion =		06.03.21			
Period for 3 rd year Maintenance =					
07.03.23 to 06.03.24					

Measurement of work

① Restoration of drain cuts (m³)

7X	7.25	X 1.15	X 0.25	= 14.50
4X	5.50	X 1.15	X 0.25	= 6.32
1X	13.00	X 1.20	X 0.30	= 4.68
3X	8.50	X 1.20	X 0.30	= 9.18
4X	9.5	X 1.25	X 0.30	= 14.25
6X	2.5	X 1.25	X 0.30	= 5.62
8X	1.50	X 1.10	X 0.25	= 3.3
5X	6.50	X 1.15	X 0.25	= 9.34
8X	4.10	X 1.25	X 0.30	= 12.3
2X	11.50	X 1.15	X 0.25	= 6.61
8X	3.0	X 1.25	X 0.30	= 9.0
1X	17.60	X 1.25	X 0.30	= 6.60
3X	9.25	X 1.20	X 0.25	= 8.32
Total =				110.11 m ³
Limit to =				109.86 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② B.	735.44				= B. 353011.00
					5,49846
Add 12% G.S.T.					⊕ 65952 =
At 17% labor G.S.T.					⊕ 5498 =
					5498 =
					B 621296 =
less 0.07% as per Agreement					⊖ 621 =
					B 620675 =
AM					
18/5/24					
2					
cap					
18/5/24					
18/05/24					
AM					

Material Statement

① Soil = 298.86 m³

② RS-1 = 0.029 MT

③ SS-1 = 0.092 MT

④ STDF = 6.5388 m³

⑤ Bitumen = 0.207 MT

AM
18/5/24
2

Continuation