

1713-ND-3175

134

DIVISION

Sub-DIVISION

ॐ नमो भगवते वासुदेवाय

MEASUREMENT BOOK

191.B.No. 375

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					3rd Year Maintenance
N/W -	Ceram	Moukna	Araji	Mo Kanti	
		Kumar	Ke Rohar	Se Rabintra	
		Baitha	Ke Ghar	Se School Tak.	
Length -	0.725	Km			
Agency -	M/S	Tadav	Construction		
Agreement -	24.560	/	2019-20		
Date of Start -	05/07/2019				
Date of Completion -	05/06/2020				
Date of Actual completion -	14/02/2020				

Measurement

(15.1)	Restoration of Raincuts/ Berms				
	2 x 30.04 x	1.10 x 0.30 =	13.80		
	2 x 25.0 x	1.20 x 0.30 =	18.00		
	2 x 21.04 x	1.10 x 0.30 =	13.86		
					51.66 m ³
					Limit - 51.38 m ³

(15.2)	Maintenance of Road Signs etc.				
	3 x 30.04 =	90.04			
	1 x 20.04 =	20.04			
					110.04
					→ 0.11 Km

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/15.11) Maintenance of road					
by stones etc.					
$4 \times 30.04 =$				120.04	
$1 \times 10.04 =$				10.04	
				130.08	
				$\rightarrow 0.130 \text{ Km}$	
(14/8.13) Pk and laying of					
hot applied thermoplastic					
compound etc.					
$2 \times 23 \times 30.04 \times 0.10 =$					138.042
$2 \times 25.04 \times 0.10 =$					5.00
					143.042
Sum of	12/05/22				
Sub	13/05/23				

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(15.1) Restoration of Raincuts/Barrs do do all complete job. Dtp VTMB P.No. (28) - 51.28 m ² @ 378 = 32 3/4 - 19438 = 0					
(15.9) Maintenance of Road signs do do all complete job. Dtp VTMB P.No. (28) - 0.11 km @ 1066 = 50 3/4 - 117 = 0					
(15.10) Maintenance of 200 m & km stones etc. Dtp VTMB P.No. (29) 0.13 km @ 641 = 62 3/4 km - 83 = 0					
(12/8.13) P/y and laying of hot applied thermoplastic compound etc. Dtp VTMB P.No. (29) 143.0 m ² @ 924 = 59 2/4 - 132216 = 1518542 Less as per Agreement 10% below 151852 136669 =					
<i>Km P</i> 13/05/23 J.B.					
<i>Km P</i> 13/05/23 Pz.					
<i>Ch P</i> 13/05/23 EE					

Continuation