

20.55 M/R 3054 MR (3054)
A+04
Shedule XLV Form No. 134.

सिवान 01 DI

कंडहरिया SUB-DIVISION
कंडहरिया

Measurement Book 2337

शेड्यूल :- सफुफि अंश
M.B. No - 2337

Ref 0701C Bill of material work

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Tow to				
	Sahwarchak under				
	(M/R-3054)				
Name of Agency:-	Sarsfuddin Ahmad				
	A.T- Mohadi pur				
	Pos- Mufasir				
	Dist- Siwan / Bihar				
Agreement no:-	11/MBD/2023-24				
& Dated:-	18.09.2023				
Date of Work order:-	12.09.2023				
Date of completion:-	11.06.2024				
Construction cost-	R-60.3389520kh				
Maintenance cost-	R-9.9542820kh				
Agreeded Amount-	70.2932420kh				
Accepted Rate-	(10% Below)				
	from SOR				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				
	1st on A/C Bill				
(1) Scheme & Maintenance					
Board -					
VTMB & P - (2)					
Oty - 3 Nos.					
@ B - 11499.98/each - B -					34500.00
(2) Clearing and grubbing of					
Road land -					
VTMB & P - (2)					
Oty - 0.22 Hectare					
@ B - 72695.86/Hec -					16721.00
(3) GSA G2-II in BT & CC					
Position -					
VTMB & P - (2)					
Oty - 16.38 m ³					
@ B - 2617.56/m ³ - B -					42777.00
(4) WBM G2-II in BT					
Position -					
VTMB & P - (3)					
Oty - 14.46 m ³					
@ B - 5538.67/m ³ - B -					80089.00
(5) WBM G2-III in BT & CC					
Position -					
VTMB & P - (3)					
Oty - 25.11 m ³					
@ B - 5200.51/m ³ - B -					130585.00
					304672

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
VTMB & P-(5)					
Qty - 1781.25 m ²					
@ B - 17.36 / m ² - B -					30923.70
(12) Providing 25mm thick					
.SDBC -					
VTMB & P-(6)					
Qty - 44.53 m ³					
@ B - 15581.31 / m ³ - B -					693854.70
(13) Road marking on BTP					
CC BTP fee -					
VTMB & P-(6)					
Qty - 195.6 m ²					
@ B - 825.55 / m ² - B -					161021.70
(14) Eastern shoulder work					
up 1000m -					
VTMB & P-(6)					
Qty - 483.0 m ³					
@ B - 262.66 / m ³ - B -					126575.00
					B - 434024.72
Add @ ST @ 18% -					781244.70
Add L. cess @ 1% -					43402.70
Add S & in large fee -					55000.00
					B - 521989.30
Less 10% B below -					521989.30
					B - 469790.40
18/05/2024					
JE					


Continuation

 CAP
 18/03/24
 EL

ISTONALE Bill

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total value of work done -					46 97 904 2
GST work value done -					39 47 818 2
1% JT			46	979	=
5% SD		2	34	895	2
1% CGST			39	478	2
1% SGST			39	478	2
1% Ambcess			39	478	2
Royalty		1	03	478	2
SF			55	000	2
Intended		5	58	786	2
BY CHS		41	39	118	2
Total		46	97	904	2
Passes for RS -					46 97 904 2 (Rupees)
four, six, six, nine, seven thousand nine hundred four only					
 EXECUTIVE ENGINEER R. W. D. WORKS DIVISION BHAKTINAGAR 20/3/24					
CHS 21-03-2024					

Continuation