

Jamui-Khadagpur Road Ranchi.
to Pachponia.

MMSY (SC)

Shedule XLV Form No. 134.

R.W.D (W) JAMUI
DIVISION

Laxmipur
SUB-DIVISION

B.Bhash Kumar Singh
Agno 3 (SBD) / 22-23

Measurement Book

3049

3049

1st year M.A.M.

38

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work \rightarrow Tammii Khengher PWD To Panchkaria.					
Agency \rightarrow Bibhas Kumar Singh					
Agg. no. \rightarrow 03 (SBD) / 2022-23					
Date of work start \rightarrow 07-07-2022					
Date of work comp \rightarrow 06-08-2022					
Actual date of comp \rightarrow 14-08-2022					
001/2022-23					
Work done,					
(1) Restoration of road cuts near pali					
$3 \times 5.00 \times 1.00 \times 0.30 = 4.50 \text{ m}^3$					
$4 \times 8.00 \times 1.00 \times 0.30 = 9.60 \text{ m}^3$					
$6 \times 4.00 \times 1.00 \times 0.30 = 7.20 \text{ m}^3$					
Total 21.30 m^3					
(2) making up of beam of shoulder stripper					
$2 \times 15.00 \times 1.00 = 30 \text{ m}^3$					
$6 \times 2.00 \times 1.00 = 12 \text{ m}^3$					
Total 42 m^3					
(3) Pot repair on Gummed Surface					
Continuation					

39
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10 x 1.00 x 0.30 = 3.00 m ³					
6 x 0.60 x 0.30 = 1.08 m ³					
4 x 0.60 x 0.60 = 1.44 m ³					
8 x 0.80 x 0.60 = 3.84 m ³					
Total = 9.36 m ³					
(1) Maint. of road signs - 0.04 km					
(2) maint. of 200m 3 km = 0.05 km					
(3) cutting of banks & shoulder					
17 sides - 0.12 m					
Abstract of cost					
(1) Restoration of road cut - 100 ft					
at rate Reg - (2) 7 m ³					
21.30 m ³					
Credit - 20.25 m ³					
(C) 396.73/m ³ x 8034 m ³					
(2) making up banks / shoulder stripping excess soil					
17 sides - (3) 7 m ³					
114.00 m ³					
Credit - 112.50 m ³					
(C) 59.87/m ³ x 6735 m ³					
Continuation x 14769 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) Pot repair over situmus surface.	39	1077.82	1.2682		
		9.36 m ²			
(3) Main s/r road side.	40	1077.82 /km	1.2682		
		0.04 km			
(4) Main s/r road side.	41	1077.82 /km	1.2682		
		0.04 km			
(5) Main s/r road side.	42	1077.82 /km	1.2682		
		0.04 km			
(6) Cult. at boundaries of field.	43	109.74 /ac	1.10		
		0.06 ac			
(7)	44	109.74 /ac	1.10		
		0.06 ac			
Add (6+7+8/0.001)			2293	=00	
Total 2293 x 1.2682 = 00			19,929	=00	
Less 23.601.22 Agy ~ 1			470.3	=00	
			15226	=00	
By 1.2682			1.2682		
0.06 ac			0.06 ac		
2293 x 1.2682			2293 x 1.2682		
23.601.22 Agy			23.601.22 Agy		
15226			15226		

Continuation