

M/s AKASH Construction

410 Dargachhi upadhiyog to 1032

MANASSY (SC)

Measurement Book

Schedule XLY-Form No. 134

N.W.D. (W) Division
Engineer
Mothani

DIVISION

A. Chandra, P. (W)

SUB-DIVISION

Kofra.

1113. 22-6004.

2nd Year Maintenance

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Maintenance of					
road from H/O Dayvidhi					
Upadhyay to 1032 (H.M. 054-56)					
Agency - M/S Akash Construction					
Agreement No - 91 SB 10/2020-21					
Date of Start - 23/02/2021					
Date of Completion - 22/11/2021					
Actual date of Completion - 22/11/2021					
2nd Year Maintenance } 23/11/2022 to					
Period } 22/11/2023					
① Maintenance of earthen					
shoulder					
1	X	8.00	X	1.20 =	9.60 m ²
1	X	7.15	X	1.25 =	8.94 m ²
1	X	9.50	X	1.10 =	10.45 m ²
1	X	6.20	X	1.15 =	7.13 m ²
3	X	10.00	X	1.20 =	36.00 m ²
1	X	6.00	X	0.90 =	5.40 m ²
2	X	7.75	X	1.25 =	19.37 m ²
1	X	8.25	X	1.20 =	9.90 m ²
2	X	6.50	X	1.10 =	14.30 m ²
1	X	12.25	X	1.20 =	14.70 m ²
3	X	9.00	X	1.25 =	33.75 m ²
2	X	8.50	X	1.15 =	19.55 m ²
4	X	11.00	X	1.28 =	56.32 m ²
2	X	7.00	X	1.25 =	17.50 m ²
4	X	9.20	X	1.15 =	42.32 m ²
Continuation					305.23 m ²

Material statement

(i) Soil	- 64.22%
(ii) chips	- 0.51%
(iii) sand	- 0.11%
(iv) bitumen	- 0.046%
Star	23/11/23
	02