

बिलक रामपुर धाट ले खिरणुआ कान्हा महेरा

MR-3054

Measurement Book

Schedule XLV-Form No. 134

सदर- मुंजीर

माला देवी

DIVISION

2462

SUB-DIVISION

माला देवी

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

3> Providing and laying
filter material -

-- do do complete work.

$$3 \times 30 \times 1.5 \times 0.15 = 20.25 \text{ m}^3$$

$$4 \times 30 \times 1.5 \times 0.15 = 27 \text{ m}^3$$

$$3 \times 30 \times 1.5 \times 0.15 = 20.25 \text{ m}^3$$

$$1 \times 30 \times 1.5 \times 0.15 = 6.75 \text{ m}^3$$

$$1 \times 20 \times 1.5 \times 0.15 = 4.5 \text{ m}^3$$

$$78.75 \text{ m}^3$$

[Signature]
28/6/24
JE


work has been completed as per
specification & direction of engineer
incharge



Other Sign

[Signature]
28/6/24
JE

[Signature]
28/6/24
AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
1/1) clearing and grubbing --					
-- do do all comp't sub.					
1.3989 m ² @ 72697.86/m ² -- Rs					101660-
2/2) construction of embankment					
-- do do all comp't sub.					
2796 m ² @ 256.95/m ² -- Rs					718432-
3/3) constrns of eastern Shoulder					
--- do do all comp't sub.					
2207.25 m ² @ 260.32/m ² -- Rs					574591-
4/4) granular sub base --					
-- do do all comp't sub.					
567.8 m ³ @ 2202.56/m ³ -- Rs					1250625-
5/5) w.B.M grs 2 -- do do all					
comp't sub.					
395.15 m ³ @ 4354.28/m ³ -- Rs					1720593-
6/6) w.B.M grs 3 -- do do all					
comp't sub.					
507.03 m ³ @ 4149.89/m ³ -- Rs					2104274-
7/7) Prime coat -- do do all					
comp't sub.					
6760.9 m ² @ 60.05/m ² -- Rs					405992-
8/8) Patch work over w.B.M					
ms-3 -- do do all comp't					
6760.9 m ² @ 272.65/m ² -- Rs					1843359-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement for S. Fee</u>					
i) Stone Spall - $416.98 m^3$					
@ $625.0/m^3$					Rs 281056-
ii) Graded Stone - $94.5 m^3$					
@ $586.0/m^3$					Rs 55377-
iii) Carr. Sand - $1.36 m^3$					
@ $494.0/m^3$					Rs 671-
					<u>33,7104-</u>
S. Fee 10% 33711-					
 2/2/24 SC					

3696496-		Memo of Payment		RS-24296959-	
242970	=	1. Tax 14.			
205906	=	C. List on Rs-			
205906	=	S. List on Rs-			
242970	=	L. Cess 14.			
988626	=	Royalty			
414072	=	S. Fee			
181148	=	Tree			
1214848	=	S.D			
20,60,0513	=	E. Payment			
242,96,959	=	Total			
Passed for Rs- 24296959 (Two Crores forty two lakh ninety six thousand one hundred fifty nine only)					
 09/08					
Executive Engineer R.M.D. (W) Div, Munger 					

Recast of Abstract

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Tikarampur					
ghat to sirjua komomahla tola					
Name of Agency - Smt Mala					
Devi					
Agg No - 13/MBD/2023-24					
Date of starting - 05/12/23					
Date of Completion - 04/08/24					

ABSTRACT OF COST

1/1) Clearing and grabbing
 -- do do all Compt job
 1.3989m² @ 72697.86/m²

Rs 101660 -

2/2) Construction of embankment
 -- do do all Compt job

2796m² @ 256.95/m² Rs -

718432 -

3/3) Constr. of earthen shoulder

-- do do all Compt job.

2207.25m² @ 260.32/m² Rs 574591 -

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				21777284=00	
Add GST 18%				Rs 3919911=00	
Add 1% L.C.				Rs 217773=00	
Add S. fee				Rs 375928=00	
				26294896=00	
Less 1.3% CP				341834=00	
				25953062=00	
Less previous pay.				24296959=00	
				Rs 1656103=00	
Loverly					
14/08/24					
T.S					