

ମୁଦାରିତ ଦାଖଲ ଏବଂ ରେକର୍ଡ ଦାଖଲ ଏବଂ

Schedule XIV Form No. 134

(New Matriculation Policy)

ପାଠ୍ୟ ପ୍ରାଥମିକ ଏବଂ ମଧ୍ୟମିକ ବିଭାଗ

ପ୍ରାଥମିକ ଏବଂ ମଧ୍ୟମିକ ବିଭାଗ

ପ୍ରାଥମିକ ବିଭାଗ

MEASUREMENT BOOK 1383

प्रमाणित किया जाता है कि इस मापदंड
में मशीन द्वारा प्रत्यक्ष किया हुआ
एक से सो-प्रत्यक्ष अंकित है जो श्री
विश्वजी-आनंद सहयक अभियन्ता
आभार कार्य विभागाध्यक्ष अवर प्रमोशन
नियमावली के नाम निवेदन है


18/3/24

EXECUTIVE ENGINEER
R.W.D. WORKS DIVISION
SHEOHAR

Amr
18/3/24

21
22
23
24
25

Name of work-
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement-
 (These four lines should be repeated at the commencement
 of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c and final Bill
 (01) Name of work: — constn
 and Maintn. of road PWD
 road Banahi Pachra Reo
 road Banahi Pachra in
 Tariyani Block under MR-3054

(2) Agency: —
 Vajrhnari Construction

(03) Agg NO. — MBP/MR/3054/19
 of 2023-24

(04) Date of start: — 16.03.24

(05) Actual date of completion.
 — 10.06.24.

Item: 1. Clean and Grabbing
 of road land


$$2 \times 35 \times 30 \times 0.400 = 840 \text{ m}^2$$

$$\frac{840}{10,000} = 0.084$$

~~Amended~~
 19.03.24
 JE

Item: 2 ~~P/W~~ WBM Gr-III
 In granular Portion for
 pcc,

Continuation

c. Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1X	20X	3.75X	0.075	5.63m ³
  20.03.024 J.E. 					

Item: 3. constn. of dry
lean conc. for Pot and
cracks rep. over existing
f.c.c.

1X	10X	1.5X	0.075	1.125
1X	9.5X	2.0X	0.075	0.713
1X	12X	2.5X	0.075	2.25
1X	9.5X	1.5X	0.075	1.07
1X	5X	1.0X	0.075	0.375
1X	9X	1.5X	0.075	1.012
				6.545m ³
Handwritten signature 25.03.024 J.E.				

Item: 4. constn. of panel
concrete Pavement:

1X	20X	6.75+3.75		
		3		
			X 0.125	= 12.292
1X	30X	3.75X	0.125	= 14.06
2X	30X	3.75X	0.125	= 28.12
1X	30X	3.0X	0.125	= 11.25
1X	20X	4.5+3.75		
		2	X 0.125	= 10.312

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	5	30	3.75	0.125	= 70.312
	5	30	3.75	0.125	= 70.312
	10	30	3.75	0.125	= 140.625
	6	30	3.75	0.125	= 84.375
	1	20	3.75	0.125	= 9.375
	1050 m.				Qty = 496.036 m ³
					Qty/lt. = 492.16 m ³
	30.05.24				131 bhut Road
	J.E.				30-05-2024
					A.S.

Item: 5. congn. of Subgs.
and Shoulder.

2	35	30	0.3	0.125	= 78.75 m ³
30.05.24					
J.E.					

Item: 6. P/F Km Stone = 01 NO.

(ii) P/F 200 m Stone = 01 NO.

Item: 7. P/F Palace and
dir. ident. Board.

2	1.2	0.80			= 1.92 m ²
---	-----	------	--	--	-----------------------

Item: 8. P/F Tr. Sign Board.

(i) 600 mm sq. 8 Δ = 2 Nos.

(ii) 600 mm circular = 01 NO.

(iii). (600x450) mm Rect. = 02 NO.

(iv). 300 mm side octagon = 0 Nos.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item: 9. P/V road-marking					
2 X 35 X 30 X 0.10 =					210 m ²
Item: 10 P/F logo of Project = 04 Nos					
06.06.24 JE					
CD repair					
Item: 11. B/K in cm (1:3)					
in Parapet.					
2 X 2.5 X 0.4 X 0.6 =					1.2 m ³
					Qty Lt = 0.58 m ³

Item: 12. Plastering with					
cm (1:4)					
Side-	4 X 8.10 X 0.60 =				19.440
Top-	2 X 8.10 X 0.40 =				6.480
Front-	4 X 0.4 X 0.6 =				0.960
					Qty = 26.880 m ³

Item: 13. Paint. two coats					
Side-	4 X 4 X 0.60 =				9.600
Top-	2 X 4 X 8.10 =				64.800
Front-	4 X 0.4 X 0.60 =				0.960
					Qty = 75.360 m ²

Bibhu Mohan

Continuation to 06.2024

JE

ABSTRACT OF COST: —

(1/1) clean and grabbing of road land.

Qty. VTMB.P. — ① of this MB.

= 0.084 @ RS 76926.08/H

= RS 6154.

(2/2). constn. of earth shoulder

Qty. VTMB.P. — ② = 78.75 m³.

@ RS 264.72/m³

= RS 20847

(3/3). P/v WBM Gr. III.

Qty. VTMB.P. — ③ = 5.63 m³.

@ RS 59363.8/m³ = RS 33423.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(44). constn. of f/c.					
Qty. VTM B.P. - ② =					6.545 m ³ .
Qty. U. =					5.79 m ³ @ R8.
					6202.22/m ³ = R8 35911.
(55) constn. of Panel conc.					
Qty.					
Qty. VTM B.P. - ③ =					492.10 m ³ .
@ R8 10050.72/m ³					= R8 494684
(66i). P/f km Stone.					
Qty. VTM B.P. - ③ =					1 NO.
@ R8 3246.19 each					= R8 3246.

(ii). P/f Room Stone.

Qty. VTM B.P. - ③ = 4 NO @
 R8 873.01 each = R8 873,
 3492 = R

(77). P/f Palace and dir.
 ident. Board.

Qty. VTM B.P. - ③ = 1.92 m².
 @ R8 15211.47/m² = R8 29206.

(88). P/f Tr. Sign. Board.

(i). 600 mm eq. & 1 Board.

Qty. VTM B.P. - ③ = 2 NO @
 R8 4598.71 each = R8 9197.

(ii). 600 mm circular.

Qty. VTM B.P. - ③ = 1 NO.

Continuation
 @ R8 4441.03 each = R8 4441.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iii) [600 X 450] mm rect.					
Qty. VIMB.P. - ⑤ = 2 Nos.					
@ RS 4296.50 each = RS 8593.					
(9/9). P/V road marking					
Qty. VIMB.P. - ④ = 210 m ² .					
@ RS 1005.95/m ² = RS 211249					211250
(10/10) P/E logo of project.					
Qty. VIMB.P. - ④ = 4 Nos.					
@ RS 11900.19 each = RS 23800					
(11/11). Paint. two coats.					
Qty. VIMB.P. - ④ = 75.36 m ² .					
@ RS 139.16/m ² = RS 10487.					
(12/12) Plastering cm (1:4).					
Qty. VIMB.P. - ④ = 25.88 m ² .					
@ RS 232.39/m ² = RS 6247.					
(13/13) P/V B/W (1:3).					
Qty. VIMB.P. - ④ = 0.58 m ³ .					
@ RS 6218.84/m ³ = RS 3602.					
Total RS = RS 5356765.					
Add GST and LC @ 15% = RS 1017785.					
= RS 6374550					
→ ④.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sf. - (B)					
① compm. of earth shoulder.					
Qty. = 78.75 m ³ @ R8					
35.25/m ³					= R8 2776
② compm. of WBM Gr-III					
Qty. = 5.63 m ³ @ R8					
1547.40/m ³					= R8 8704
③ P/V PLC.					
Qty. = 5.78 m ³ @ R8					
3288.53/m ³					= R8 19041

④ compm. of Jumei conc.					
Qty. = 492.19 m ³ @ R8					
1092.71/m ³					= R8 537820
Total SF = R8					

⑤ Plastering.					
Qty. = 26.88 m ² @ R8					
527.94/m ²					= R8 14191

⑥ P/V B/W (1:3).					
Qty. = 0.58 m ³ @ R8					
3091.44/m ³					= R8 1793

Total SF = R8 584325					
----------------------	--	--	--	--	--

SF @ 10% = R8 58432.50					
→ (B)					

Continuation

Letter no: 82 Date: 28.06.2024

Answer: 6396000 = 0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Grand Total (A+B)					
= RS 6432982.00					
0.56% [Bc] = RS - 36025.00					
<u>Actual Bill = RS 6396957.00</u>					
(Signature) 10-06-2024 JE					B.B. H... 10-06-2024 AE
					Limit: 6396000.00