

Patelpur nagigari road to Purnia Dada
via Gohardhan Nagar

Schedule XIV-Form No. 134

← m/sy (Sc)

E.E. Rind (W) DIVISION

Gaya

A.E. Rind (W) SUB-DIVISION

DATED PUR

MEASUREMENT BOOK

5046

m/s Kalyani Construction

1st on A/c Bill

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:—Construction					
of Road from					
Fatehpur Nagarani					
road to Purana Sakga					
via Gokardhan Nagar					
Under MMGSY (S)					
Name of Agency:—Kalyani Construction					
New Area.					
Agreement no - 72/SB9/MMGSY/SC/2020-21					
Date of commencement - 10.12.2020					
Date of completion - 09.12.2021					
Date of measurement					
(i) Construction of					
reference and					
marking Benchmarks					
1.730 Km /					
(ii) Reference pillar					
& Survey - d					
1.730 Km					
(2) Clearing and					

Continuation

3rd and final Bill

38

Sch. XLV-Form No. 134

LAND MOVED DIA' GSA
EZECHIAS EUGENIO

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Moore of work:- Construction of Road from Fotehpur wazogay road to Purana Badhe via Gohardhan aloga					
Under MMGSY (SC)					
Agency:- Kalyani Construction					
Area Area Gage					
Agreement no 72/SBD/MMGSY/S.					
2020-2021					
Date of Commencement - 10.12.20					
Date of Completion - 09.12.2021					

Date of measurement

(i) Const of the fence after
G. M. B. 0.221 Km

(ii) Reference pillar
0.221 Km.

(2) Construction of

Granular Subbase

by well graded

material etc

for Purclin
4 cm.

$$1 \times 10.0 \times \frac{4.50 \times 3.75}{2} \times 0.200 = 8.25 \text{ m}^3$$

$$2 \times 30.0 \times 3.75 \times 0.200 = 45.00 \text{ m}^3$$

$$1 \times 15.0 \times 3.75 \times 0.200 = 11.25 \text{ m}^3$$

$$\text{Total} = 64.50 \text{ m}^3$$

(3) Finishing layer of
spreading and

ABSTRACT of work

45

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/1 Construction of Reference & clearing Benchmarks					
— do do —					
1.730 km Qty Tuss Page (28)					
0.221 km " " (38)					
1.951 km @ ₹ 4861.89/km ₹ 9485=00					
② Construction of Reference Pillar & Benchmarks					
1.730 km Qty Tuss Page (29)					
0.221 km " " (38)					
1.951 km @ ₹ 3272.40/km ₹ 6423=00					
③/3 Clearing and grubbing road					
— do do —					
1.228 Hec Qty Tuss Page (29)					
@ ₹ 51161.75/Hec ₹ 62878=00					
④/4 Construction of Culvert					
Lead 3000 m do do					
1460.875 Qty Tuss Page (47)					
@ ₹ 175.22/m² ₹ 255975=00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(32)/36 Supplying fitting, placing HYSD bar in Super Structure do do					
0.62 m ³ qty TMB Page (32) 15					
@ ₹ 51377.52/m ³					₹ 31854=00
(33)/37 Back filling behind Abutment / R/W do					
32.40 m ³ qty TMB Page (32) 17					
@ ₹ 750.88/m ³					₹ 24328=00
(34)/38 Providing creep holes do do					
36.00 m ³ qty TMB Page (43) 14					
@ ₹ 119.10/m ³					₹ 4288=00
(35)/39.10 Placing RCC HP 3 Pipe 1000 mm do do					
37.50 m ³ qty TMB Page (32) 18					
@ ₹ 4242.35/m ³					₹ 157965=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(36/41) Laying RCC slab					
Pite 300mm do					
100.00 M 8ly TMS Page 33					
@ ₹ 833.12/M — ₹ 83312=00					
(37/42) Filling in foundation					
Trenches do do					
38.20 m ³ 8ly TMS Page 32					
@ ₹ 478.11/m ³ — ₹ 18264=00					
				₹ 11412441=00	
Add GST @ 12% — ₹ 1369493=00					
Add 1.25% @ 1.0% — ₹ 11412441=00					
@ Add. S.F. — ₹ 175212=00					
				₹ 13071270=00	
Less 15% below as per Ass				₹ 1960690=00	
				₹ 11110580=00	
Less Previous bill Page 96				₹ 9659868=00	
				Net ₹ 1450712=00	
8/25/24					
JE					