

Schedule XLV-Form No. 134

**BHORE BANWARA PMGSY ROAD TO
BHIKHA CHHAPRA**

BANANT MISHRA DIVISION

BLOCK-BHORE SUB-DIVISION

MRN-HATHUA-2

MEASUREMENT BOOK

MB-NO-642

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the Road:-	Bhore Bangra				
	PMBSY Road to Bhikha				
	Chhapra Under MR-3054				
	in Bhore Block				
Agency:-	Anand Mishra				
Agreement No-	16/MBD/2023-24				
Date of work started	28-02-2024				
Date of Completion	27-11-2024				
Actual completion date	10/08/2024				
(1.)	Record measurement				
	Clearing and Grubbing				
	Road land - de-land				
	10 Nos	$30m \times 2 \times$	$1.0 + 1.10$	$= 630 \frac{m^2}{2}$	
	10 Nos	$30 \times 2 \times$	$1.10 + 0.90$	$= 600 \frac{m^2}{2}$	
	10 Nos	$30 \times 2 \times$	$0.90 + 1.00$	$= 570 \frac{m^2}{2}$	
	10 Nos	$30 \times 2 \times$	$1.0 + 0.95$	$= 585 \frac{m^2}{2}$	
	5 Nos	$30 \times 2 \times$	$0.95 + 1.10$	$= 307.50 \frac{m^2}{2}$	
	1 Nos	$17m \times$	$1.10 + 1.00$	$= 35.70 \frac{m^2}{2}$	
			Qty =	$2728.20 \frac{m^2}{2}$	
	$\frac{2728.20}{10000}$	Hee 2m,		0.2728 Hee	
		Road		0.27 Hee	

Continuation

1st & Final Bill value
Unit A101 = 9222000

19

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	<u>Memo of Payment</u>				
<u>1. V.A.M</u>					
2. CD	5%	-	-	461100	
3. CD	2%	-	-	184440	
4. CBST	1%	-	-	92220	
5. SGST	1%	-	-	92220	
6. C.C.S	1%	-	-	92220	
7. Royalty		-	-	168029	
8. SF		-	-	27137	
9. OCR	2%	-	-	184440	
Total Dedn.				1301806	
Pay by C.A.M.				7920194	

Total - 9222000

Paid for Rs 9222000
(Ninety two lakh twenty two thousand) only

20-08-24

Executive Engineer
R.W.D. Works Division
Bathua

Continuation