

Measuring More to Kitchari Paschim talu.

[NATURAL WORLD BANK]

103

Schedule XLV-Form No. 134

Sheikhpura DIVISION

Sheikhpura - SUB-DIVISION

PLB No. - 1410

Measurement Book

Agency:- Ramchand Singh
Date No. - 10-04-2001
10-04-2001 / 10-04-2001

16.12
1.1.12
1st Year Maintenance Bty

56

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					
from Mchua Thana near					
to Kunauni pashim tala					
Agency:-					
Sri Ramnand Singh.					
Agreement no:-					
27/SBP/2020-21					
Date of Commance:-					
25.02.2021					
Date of completion:-					
24.02.2022					
Actual date of completion:-					
23.07.22					
<u>Record Measurement</u>					

1. Restoration of road-					
- cut & Berms with 40%					
- do - do - all Comp-					
-lete job.					
5108X 3.50X 1.05X 0.300 = 5.51M ³					
2108X 5.50X 1.10X 0.300 = 12.71M ³					
8108X 3.80X 1.05X 0.300 = 9.56M ³					
5108X 5.90X 1.10X 0.300 = 9.74M ³					
4108X 3.80X 0.95X 0.300 = 4.33M ³					
8108X 6.10X 1.10X 0.300 = 16.10M ³					
9108X 5.70X 1.10X 0.300 = 16.93M ³					
5108X 6.10X 0.85X 0.300 = 7.78M ³					
10108X 4.50X 1.10X 0.300 = 15.84M ³					

Sch. XLV-Form No. 134

62

B.F. = 147577 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
from roadway - do -					
- do - all complete jobs					
Qty. wide m.B.P (59)					
Qty: 33.00 m					
@ 6.73/m - R 215 =					
9/14. painting two coats					
on New concrete faces					
- do - do - all complete jobs					
Qty. wide m.B.P (59)					
Qty: 185.76 m					

Qty 69.92/m - R 12998 =

R 160790 =

$$\begin{array}{r} 160790 \\ - 2218109 \\ \hline \end{array}$$