

Schedule XLV-Form No. 134

N/R - Koberga to Serghatiya (WB)

Executive Engineer

R.W.D. (W) Division

Motihari

DIVISION

~~myself~~ maintenance work

A-E. R.W.D. (W) **SUB-DIVISION**

Singarail

M.D. No. - 6353.

MEASUREMENT BOOK

M/S - Parmar Enterprises

2nd Year Maintenance

12

Sch.XLV-Form No. 134

Sch.XLV-Form No. 134					Contents of area
Particulars	Details of actual measure				
	No.	L.	B.	D.	
Name of work- Maintenance of road from Kolaya Bazar to Serghatiya under MHCYS (W.B)					
Agency- M/S Parmar Enterprises					
Agreement NO- 27 SBD/2019-20					
Date of Start - 04/10/2019					
Date of Completion- 03/10/2020					
Actual date of Completion- 28/03/2022					
2nd year Maintenance 29/03/2023					
Period to 28/03/2024					
① Restoration of Rain cells					
$1 \times 8.00 \times 1.20 \times 0.25 = 2.40 \text{ m}^3$					

1	x	7.50	x	1.10	x	0.25	=	2.06 m ³
2	x	10.00	x	1.25	x	0.25	=	6.25 m ³
2	x	8.00	x	1.15	x	0.30	=	5.52 m ³
1	x	7.20	x	1.20	x	0.25	=	2.16 m ³
1	x	5.00	x	0.90	x	0.30	=	1.35 m ³
1	x	7.00	x	1.10	x	0.30	=	2.31 m ³
								22.05 m ³



② Maintenance of earthen

Shoulder								
1	x	8.25	x	1.25	=	10.31 m ³		
2	x	10.00	x	1.25	=	25.00 m ³		
2	x	8.50	x	1.28	=	21.76 m ³		
2	x	7.00	x	1.15	=	16.10 m ³		
3	x	9.00	x	1.10	=	29.70 m ³		
Continuation								102.87 m ³

Abstract of cost

15

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① Restoration of Rain					
ceet,					
Q-VTMBP	12	①=	22.05H		
	P13	②=	23.53H		
	P13	③=	15.11H		
			60.69H		
e R- 373.60/H R- 22674=0					
② Maintenance of earthen					
shoulder					
Q-VTMBP	12	②=	102.87H		
	P13	④=	115.80H		
	P14	⑥=	204.75H		
			423.42H		
e R- 57=211H R 24224=0					
R 46,898=00					
Less 0.09/. below= 42=00					
R. 46,856=00					
 28/05/29 J.E  28/05/29 AE					