

L066 - Nawada Gaya Road to Mahuli

Schedule XLV-Form No. 134

(M/R-06)

M/P 1905 44
Nawada

DIVISION

Nawada

SUB-DIVISION

Vinodh Devi

2482

MEASUREMENT BOOK

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road: -	L. 66	Nawada Gaya.			
Road to Mahuli					
Agency: -	Vindu Devi				
Agreement NO: -	01-NR-3054/NBD/2024-25				
Agreement date: -	5/8/2024				
Completion date: -	04/05/2025				
Const cost: -	54,54,456 = Rs				
Maint cost: -	16,32,402 = Rs				
length: -	1.950 KM				

1st RA Bill & final bill

① clearing and grubbing Road

(and etc: -

$$2 \times 10 \times 50.00 \times 1.00 = 1000.00 \text{ m}^2$$

$$2 \times 10 \times 50.00 \times 1.00 = 1000.00 \text{ m}^2$$

$$2 \times 10 \times 50.00 \times 1.00 = 1000.00 \text{ m}^2$$

$$2 \times 9 \times 50.00 \times 1.00 = 900.00 \text{ m}^2$$

$$\text{Total: } = 3900.00 \text{ m}^2$$

$$\text{Soy: } = \frac{3900.00}{10000} \Rightarrow [0.39 \text{ Hect}]$$

 DWN
 15/9/2024
 F.S.

Continuation

 16/10/24
 G.E.

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(20) Construction of subgrade and shoulders etc. - -					
$2 \times 10 \times 30.00 \times 1.125 \times 0.200$					135.00 m^3
$2 \times 10 \times 30.00 \times 1.125 \times 0.200$					135.00 m^3
$2 \times 10 \times 30.00 \times 1.125 \times 0.200$					135.00 m^3
$2 \times 10 \times 30.00 \times 1.125 \times 0.200$					135.00 m^3
$2 \times 10 \times 30.00 \times 1.125 \times 0.200$					135.00 m^3
$2 \times 10 \times 30.00 \times 1.125 \times 0.200$					135.00 m^3
$2 \times 4 \times 30.00 \times 1.125 \times 0.200$					135.00 m^3
$2 \times 1 \times 20.00 \times 0.90 \times 0.200$					7.20 m^3
Total:-					871.20 m^3
13/11/24					
14/11/2024					

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					BH: 4141783 = 00
18 (54) Painting two coats on new surface - Area etc. -					
Qty note TMB (2482) Page (9) Item (18)					
20.160 M ² @ 137 = 55/m b - 2773 = 10					
19 (19) Plv and fixing trees planting etc. -					
Qty note TMB (2482) Page (9) Item (19)					
123.0 M ² @ 1305 = 10/m b - 160524 =					

20 (2) Construction of Burgrade center shoulders etc. -					
Qty note TMB (2482) Page (10) Item (20)					
871.20 M ² @ 263 = 24/M ³ b - 229335 =					
Total: 4531,418 = 10					
Add 1874574 17.1.100 (+) 861539 = 10					
Add S.f.e : - (+) 18000 = 10					
Net! - 5143954 = 10					
Less 20% As per Appt (-) 1088791 = 10					
Net Amt - 4355166 = 10					

on
13/11/24
A-E

Continuation

Div
11/11/2024
TS