

प्रमाणित किया जाता है कि
मापी पुस्त में मशीन रिकॉर्ड 100
पृष्ठ हैं जिसे सहायक अभियंता
व्यापारी कार्य विभाग कार्य अ०२
प्रमंडल पनाई के पदनाम से निम्न
लिखा गया है


5.10.17
Executive Engineer
RWD Works Division
Patna

Sch. XLV - Form No. 134

RWD PATNA DIVISION
PATNA SUB-DIVISION

Measurement Book

No.

1395

Name _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd. on A/C Bill.					
Record measurement					
N/W - const of rd. from Gerahariga to Gusaawal & muskhar tota.					
Package NO - MMUSY-NPB-BRRP-501 -					
Pekerridyal.					
Block - Patahi.					
Agency - M/S. Shivan Kumar, Chhota					
Bariyarpur, Motikari, E. Champaran.					
App NO. - 12 SBD/2023-24.					
D/O/Start - 4.7.2023.					
D/O/Completion - 3.7.2024.					
(1) const of un-reinforced P.C.C.					
M30 grade - do-do-E/I.					
$10.10 \times \frac{3.75 + 3.45}{2} \times 0.160 = 5.60 \text{ m}^3$					
$15.10 \times \frac{3.45 + 3.60}{2} \times 0.160 = 8.46 "$					
$15.10 \times \frac{3.60 + 3.75}{2} \times 0.160 = 8.82 "$					
$15.10 \times \frac{3.75 + 3.85}{2} \times 0.160 = 9.12 "$					
$15.10 \times \frac{3.85 + 3.70}{2} \times 0.160 = 9.06 "$					
$15.10 \times \frac{3.70 + 3.85}{2} \times 0.160 = 9.06 "$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		$15.00 \times 3.85 + 3.75 \times 0.160$			$= 9.12 m^3$
		2			
		$20.00 \times 3.75 \times 0.160$			$= 12.00$
					$71.24 m^3$
Ad.					
20.9.24.					
J.E.					
① P.V. in supplying prime					
coat with emulsion-SS1 -					
- do - do - EP.					
		$15.00 \times 4.25 + 3.75$			$= 60.00 m^2$
		2			
		$15.00 \times 3.75 + 3.60$			$= 55.125$
		2			
		$15.00 \times 3.60 + 3.50$			$= 53.25$
		2			
		$15.00 \times 3.50 + 3.65$			$= 53.625$
		2			
		$20.00 \times 3.65 + 3.55$			$= 72.10$
		2			
		$20.00 \times 3.75 + 3.70$			$= 74.50$
		2			
		$20.00 \times 3.70 + 3.60$			$= 73.00$
		2			
		$20.00 \times 3.60 + 3.55$			71.50
		2			$= 71.25$
					m.
		20.00×3.750			$= 75.00$
					$588.00 m^2$
Ad.					
28.9.24.					
J.E.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① P.V. as applying tack coat with emulsion-RS, — do — do — E.I.T.					
measurement for prim coat					
Qty. —					588.40 m ²
② P.V. laying as building C.G.P. show bitumen for m.s.s. — do — E.I.T.					
measurement for tack coat					
↑					Qty. — 588.40 m ²
30.9.24.					
S.E.					
① const. of sub-grade as earthen shoulder do E.I.T.					
$2 \times 6 \times 20.00 \times 0.400 \times 0.40 = 38.40 \text{ m}^3$					
$2 \times 4 \times 20.00 \times 0.55 \times 0.40 = 35.20$					
$2 \times 4 \times 20.00 \times 0.550 \times 0.400 = 35.20$					
					108.80 m ³
② const. of embankment with app. material from borrow pits do E.I.T.					
measurement for E.I.W. graph sheet					
Qty. = 362.129 m					
① 100 m. lead for 32% = 115.88 m ³					
(ii) 100 m. lead for 68% = 246.247 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) Laying brick facing on prepared sub-grade with brick on end edging - do - E.I.					
	2 x 6	20.00	0.375		$= 90.00 m^2$
(4) P.V. of laying of hot applied thermoplastic compound - do - do - E.I.					
	2 x 6	20.00	0.10		$= 24.00 m^2$
	2 x 4	20.00	0.10		$= 16.00 m^2$
	2 x 4	20.00	0.10		$= 16.00 m^2$
					$56.00 m^2$
(5) P.V. of 15 NOS. rumble strip covered with polymer bituminous carpet - do - do - E.I.					
Bituminous carpet -					
	15 x 3.75	0.25			$= 14.06 m^2$
Road marking paint -					
	15 x 3.75	0.25			$= 14.06 m^2$
(6) P.V. of fixing of 240 mm stone -					2 NOS.
(7) P.V. of fixing of 600 mm circular bogel -					4 NOS.
(8) P.V. of fixing of 900 mm equilateral triangle -					2 NOS.
(9) P.V. of fixing of 600 mm x 450 mm rectangular -					6 NOS.

Continuation

450 mm rectangular - 6 NOS.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost.					
(1/28) P.V. of firing of typical					
masonry sign with masonry panel					
- do - do - B.I.					
Qty. vide T.M.B.P.N.D. - (6) - 3 NOS.					
" " - (15) - 1 "					
" " - (45) - 1 "					
			5 NOS		
@ 12229 = 19/each - RS.					61146 = 00
(2/1) P.V. of firing working sign					
Pillar - do - E.I.					
Qty. vide T.M.B.P.N.D. - (6)					
0.280 Km @ 5017 = 66/Km - RS.					1405 = 00
(3/2) P.V. of firing reference pillar					
- do - do - E.I.					
0.280 Km @ 2354 = 95/Km - RS.					659 = 00
(4/3) clearing of goulting Rd. land					
- do - do - E.I.					
Qty. vide T.M.B.P.N.D. - (7)					
0.112 Hec. @ 72697 = 86/Hec. - RS.					8142 = 00
(5/4) const. of sub-grade as section					
shoulder - do - E.I.					
Qty. vide T.M.B.P.N.D. - (7) - 215.625 m ³					
" " - (13) - 108.80 m ³					
			324.425 m ³		
@ 264 = 23/m ³ - RS.					85723 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6/4) Exca. for roadway in soil					
— do — do — E.I.					
Qty. vick T.M.B.P. NO. — (7)					
6.30 m ³ @ 103 = 85/m ³ — Rs. 654 = w					
(7/8) Const. of B.S.B. & I by well					
gravel material — do — E.I.					
Qty. vick T.M.B.P. NO. — (7)					
144.25 m ³ @ 4132 = 92/m ³ — Rs. 536173 = w					
(8/99) E/W. in exca. in form — do — E.I.					
Qty. vick T.M.B.P. NO. — (7)					
29.77 m ³ @ 383 = 28/m ³ — Rs. 11418 = w					
(9/30) P.W. P.C.C. M ₁₅ in form —					
— do — E.I.					
Qty. vick T.M.B.P. NO. — (7)					
2.95 m ³ @ 8161 = 01/m ³ — Rs. 24075 = w					
(10/32) P.W. P.C.C. M ₂₀ in sub-struct —					
— do — do — E.I.					
Qty. vick T.M.B.P. NO. — (8)					
30.61 m ³ @ 7624 = 24/m ³ — Rs. 24598 = w					
(11/31) P.W. laying R.C.C. NP ₂ — do — E.I.					
Qty. vick T.M.B.P. NO. — (8)					
7.50 m ³ @ 7637 = 14/m ³ — Rs. 57279 = w					
(13/9) P.W. laying, compacting					
W.B.M. & Y. — III — do — E.I.					
Qty. vick T.M.B.P. NO. — (8)					
77.42 m ³ @ 5743 = 13/m ³ — Rs. 444633 = w					
(14/15) Const. of km-reinforced					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
P.C.C. m30 grade - do - E.I.					
Qty. vol. T.M.B.P.N.D. - (12)					
71.24 m ³ @ 10116 = 39					720692 = ∞
					10062 = 24 m ³ - RS - 716834 = ∞
(15/10) P.V. as app. prime coat with					113
SS1 - do - do - E.I.					
Qty. vol. T.M.B.P.N.D. - (12)					
588.40 m ² @ 60 = 13 m ² - RS - 35392 = ∞					
(16/11) P.V. as app. tack coat with					
RS1 - do - do - E.I.					
Qty. vol. T.M.B.P.N.D. - (13)					
588.40 m ² @ 20 = 7 m ² - RS - 12172 = ∞					
(17/12) P.V. laying & rolling oo					
in G.P. show bitumen for					
m.s.s. = do - do - E.I.					
Qty. vol. T.M.B.P.N.D. - (13)					
588.40 m ² @ 305 = 49 m ² - RS - 179628 = ∞					179628 = ∞
					RS - 29958 = ∞
(18) const of embankment with					
app. material from borrow pits -					
- do - do - E.I.					
Qty. vol. T.M.B.P.N.D. - (13)					
(i) For 1000 m. lead -					
115.88 m ³ @ 258 = 52 m ³ - RS - 29958 = ∞					
(ii) For 1000 m. lead -					
946.247 m ³ @ 175 = 01 m ³ - RS - 43096 = ∞					
(19) Laying brick siding on sub-					
grade - do - E.I.					
Qty. vol. T.M.B.P.N.D. - (14)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		90.00 m ²	@ 524 = 11/m ² RS.		47170 = 00
(20) P.V. ∞ laying ∞ hot app.					
thermoelastic compound - do E.I.					
Qty. vide T.M.B.P.N.D. - (14)					
		56.00 m ²	@ 825 = 75/m ² RS.		46242 = 00
(21) P.V. ∞ 15 nos - square strips					
covered with bituminous carpet -					
- do - do - E.I.					
Qty. vide T.M.B.P.N.D. - (14)					
(1) B.C. - 14.06 m ²		@ 305 = 44/m ² RS.			4296 = 00
(ii) Road marking paint -					
		14.06 m ²	@ 825 = 75/m ² RS.		11612 = 00
(22) P.V. ∞ fixing 240 m. stone					
post - do - do - E.I.					
Qty. vide T.M.B.P.N.D. - (14)					
2 NOS @ 887 = 98/each - RS					1776 = 00
(23) P.V. ∞ fixing of 60 mm					
equilateral triangle					
circular board - do - do - E.I.					
Qty. vide T.M.B.P.N.D. - (14)					
4 NOS @ 5995 = 77/each - RS					23983 = 00
(24) P.V. ∞ fixing of 90 mm					
equilateral triangle - do - E.I.					
Qty. vide T.M.B.P.N.D. - (14)					
2 NOS @ 6842 = 85/each - RS					13686 = 00
(25) P.V. ∞ fixing of 60 x 450					
mm rectangular board - do -					
Continuation					
- do - E.I.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. Nide T.M.B.P. NO. - (14)					
6 Nos @ 5850 = 83/each - RS 35105 = 00					
(26) Plastering identification					
81 m ² plaster - old - E/I					
Qty. Nide T.M.B.P. NO. - (15)					
1 NO. @ 14540 = 13/each - RS 14540 = 00					
(27) Painting two coat on					
Parapet - old - E/I					
Qty. Nide T.M.B.P. NO. - (15)					
36.36 m ² @ 127 = 28/m ² - RS 4628 = 00					
(28) Planting of tree by the road					
— old - do - E/I					
Qty. Nide T.M.B.P. NO. - (15)					
16 Nos @ 1230 = 09/each - RS 19681 = 00					
RS 2829562 = 00					
Add. - G.S.T - 18% — RS 509321 = 00					
Add. - L.Cess - 1% — RS 28296 = 00					
Add. - S.Fee — RS 30530 = 00					
RS 3397708 = 00					
Less - 0.43% below — RS 16649 = 00					
RS 3381060 = 00					
Less previous payment —					
this M.B.P. NO. - (10) — RS 1839326 = 00					
RS 1541734 = 00					
8.10.24.					
J.E.					