

Name of worker:- At Vichavok to Mahadav
Aathan Tola (MMSY, Aathan
NDG)

Schedule XLV-Form No. 134

12/9BD/23-24

Amerli Kumar

DIVISION

D
2181949 211211 211211

SUB-DIVISION

Measurement Book

1350

Re-issue

25

For 27/07/24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	B	D	
		Executive Engineer R.W.D. Works Div. Masaurhi		
4 th on A/c Bill				
Name of Work - At viharunk to Mahader Asthan tola				
Name of Agency - Anandi Kumar				
Agf. NO. - 12/SBD/2023-24				
Date of start - 15/12/2023				
Intended date of comp. - 14/12/2024				
Rate of Agf. - 0.1% below				

Measurement

Item No. (1/20) Earthwork in excavation for foundation -

$$1 \times 6.00 \times 3.50 \times 0.60 = 12.60 \text{ m}^3$$

$$2 \times 3.50 \times 1.30 \times 1.75 = 15.93 \text{ m}^3$$

$$4 \times 3.32 \times 3.42 \times 1.80 = 81.68 \text{ m}^3$$

$$100.21 \text{ m}^3$$

Item No. (2/21) Providing PCC MS for open foundation -

$$\text{Box culvert} - 1 \times 6.00 \times 2.50 \times 0.100 = 1.50 \text{ m}^3$$

$$\text{Return wall} - 4 \times 3.32 \times 2.42 \times 0.200 = 6.42 \text{ m}^3$$

$$7.92 \text{ m}^3$$

30/08/24
J.E.

Continuation

30/08/24
A.E.

Continuation