

MISSISSAUGA PART "B" Construction of RCC

Bridge 3x8.0m span with approach Road

Schedule XLV-Form No. 134

183.45m at Ch. 200m

Design of 07/27/10 for 19/10/06 0324310

(425 units)

Agreement No. 39/SBD/MMS-23-74 DIVISION

C. Cost 119,179.37 = 0

M. Cost 57,177.3 = 0

To

SUB-DIVISION

Date of Start 11/9/23 MBS No. 2942

Date of Completion 10/9/24

MEASUREMENT BOOK

Abstract of Cost

15

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/117) C/W 1m excavation for structure upto 3m depth.					
1175.362 m ³ (Q.V.TMB P-7)					
@ Rs. 305.423/m ³ - Rs. 358983/-					
(2/119) P/V PCC 1:1:5 grade levelling course					
52.109 m ³ (Q.V.TMB P-7)					
@ Rs. 6507.196/m ³ - Rs. 339085/-					
(3/122) R/C 1:30 grade 1m sub structure upto 5m height					
345.057 m ³ (Q.V.TMB P-7)					
.64.0 (Q.V.TMB P-10)					
2.27 m ³ (Q.V.TMB P-11)					
411.327 m ³					
@ Rs. 8555.412/m ³ - Rs. 3519072/-					
(4/124) S/F/P HYSD bar reinforcement					
41.052 MT (Q.V.TMB P-8)					
0.496 MT (Q.V.TMB P-10)					
41.548 MT					
@ Rs. 56276.73/MT - Rs. 2338186/-					
(5/125) P/V weep holes.					
88 nos. (Q.V.TMB P-13)					
@ Rs. 122.325/each - Rs. 10765/-					
					1

Continuation Rs 6566089/-

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
$\frac{7}{122}$ Back filling behind Abutment. 1st & 2nd section wall 267.684 m ³ (Q.V.M.B.P-13) @ Rs. 804.98/m ³ - Rs. 215489/-					
$\frac{8}{128}$ P/V & laying filter media do - do complete job. 104.016 m ³ (Q.V.M.B.P-13) @ Rs. 4032.353/m ³ - Rs. 419429/-					
$\frac{9}{131}$ P/V & laying RCC in super structure 166.131 m ³ (Q.V.M.B.P-12) 9.18 m ³ (Q.V.M.B.P-12)					
175.311 m³ 174.744 m³ @ Rs. 8764.717/m ³ 1531582/-					
$\frac{10}{132}$ S/P/P HYSD bar for reinforcement in super structure 16.977 MT @ Rs. 57768.303/MT - Rs. 980732/-					
$\frac{11}{134}$ Const. of RCC Railing of M25 grade. 62 m (Q.V.M.B.P-13) @ Rs. 2615.37/m - Rs. 177845/-					
$\frac{12}{141}$ E/F in excavation of structure. 843.27 155.445 m ³ (Q.V.M.B.P-13) @ Rs. 305.423/m ³ - Rs. 257554/-					

Continuation :

Rs. 10148711/-

Sch.XLV-Form No. 134

BAR 10148711

[illegible]

Continuation