

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area	
	No.	L.	B.	D.		
<u>2nd & final Bill</u>						
Name of work: - Kanya Iner Road to Rooha Kanya Ghat.						
Agency: - Amit Kr. Anad. Ghat.						
Agreement No - MNGS (AW) Sesh NDB SBD - 30 / 2023-24						
date of start - 4/3/24						
date of Comp - 3/3/24.						
<u>Measurement</u>						
1. Const ⁿ of Embankment with approved materials deposited from road way						
Cutting - - Tls.						
Qty vide T.M.B P-4 item 3						
54 x 60% = 32.40 m ³						
2. Prov. & applying Primer Coat.						
- - Tls.						
12 x 25 x 3.75 = 1125 m ²						
At Junction.						
2 x 20 x $\frac{1.2+0}{2}$ = 24 m ²						
Total: 1149 m ²						
Limit: 1136.25 m ²						

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
29/38) Prov. M ₁₅ as levelling Course - T/B 4.595 m ³ vide T-M-B P-5 @ ₹ 7698.28/m ³ = ₹ 35374.21					
30/39) Plain R.C.C. M ₂₀ in Sub-Struc - T/S. 33.743 m ³ vide T-M-B P-5 @ ₹ 8729.15/m ³ = ₹ 294548.21					
31/40) Prov & laying R.C.C. MP ₃ Pipe. - T/S 7.50 m vide T-M-B P-6 @ ₹ 3887.34/m = ₹ 29155.21					
32/41) Plastering with C:M - T/B 65.891 m ² vide T-M-B P-12 @ ₹ 252.64/m ² = ₹ 16647.21					
Total = ₹ 3072516.21					
Add G.S.T 18% = ₹ 553053.21					
Add cess 1% = ₹ 30725.21					
S.F. = ₹ 49990.21					
Total = ₹ 3704254.21					
Less 22.61% below = ₹ 837532.21					
Total = ₹ 2866722.21					
Less Previous Bill - ₹ 1887591.21					
Total = ₹ 979131.21					

Continuation

5/12/2019
A.F.