

Upgradation of Road Raghapur Block in village Damari
Pakki road pmsy to NH/106 Kishan Chowk.

Schedule XLV-Form No. 134

_____ DIVISION

Raghapur

_____ SUB-DIVISION

Measurement Book

72/23-24

Nagendra Motan Singh

7
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st and final Bill					
Name of work —	construction and				
upgradation of road	Raghupur Block				
in village Dumri	Patti Pakki Road				
Pm 654	to NH 106:				
Head —	MR (New maintenance policy)				
Agency —	N Agendra Mohan Singh				
Agreement	NO-19MBD/ New maintenance				
policy 2018/2023-24					
Date of Commence —	15/3/24] As per				
Date of Completion —	14/12/24/As per				
Date of Actual Completion — 14/10/24					
Date of entry — 14/10/24					
ABSTRACT OF COST					
(1) Clearing and grubbing road					
land — — all complete job.					
Qty vide MB page 1 = 0.0546 Hec					
@ Rs 78 @ 26.08/Hec = Rs 4200.66					
(2) Construction of Subgrade					
and earthen shoulder — —					
all complete job					
Qty vide MB page 5 = 209.40 m ³					
@ Rs 264.51/m ³ = Rs 55388.00					
Rs 59588.66					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF R 8	91271.16
less Below gate @ 1.11 % of					
per Agreement				= 0.8	893.16
					881378.16

That is certified that

(i) work has been completed
as per specification and
site condition.

(ii) Now maintenance period
started

14/10/11
14/10/11

14/10/11

वस्तुतः भुगतान करनेवाले पदाधिकारी का तारीख सहित हस्ताक्षर
अव्युक्ति ।
कार्यपालक अभियंता निर्माण के निष्पादन मापों की जांच अथवा ठीकेदारों के
लिखे बारे में देना चाहें ।

(4)

वर्णन का मूल्य
जो मापे गए निर्माण के लिए दिया गया

छले बिल से

रु०

पै०

रु०

पै०