

61. Asrarah PMS road Block Rajapur via H/o. Najar
then to Pradhanmantri road Subodh Block.

Schedule XLV-Form No. 134

Nagendra

Notan Singh

Nagendra

DIVISION

Rajapur

SUB-DIVISION

Measurement Book

75/23-24

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work — construction of road in G.P. Ararah PM 654 Road Block Raghupur via house of MSIR Khan to Pradhanmanti road Subodhchauri.					
Head —	MR-3054	(New maintenance - Policy 2018)			
Agency —	Nagendra Mohan Singh				
Agreement No —	19 MTD / New maintenance Policy 2018 / 2023-24				
Date of Commence —	15/03/2024 / As per				
Date of Completion —	14/12/2024 / Agreement				
	<u>Record entry</u>				
(1) Clearing and grubbing road land —	all complete job				
	8x	30'w	2'w	=	480sqm
	112x	30'w	2'w	=	720sqm
	10x	30'w	2'w	=	600sqm
	3x	30'w	2' 15"	=	193.50m ²
	1x	3'w	2'w	=	6sqm ²
					1999.50m ²
					= 0.20 Hec
	04/04/2024				
	JB				

Continuatic:.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BFD	3039	729.00
($\frac{16}{17}$) Paintwork on parapet wall					
- all complete RB					
Qty Wd. Imp Page 8 =					26.56 m ²
@ Rs 137.55/m ²					= Rs 3653.00
($\frac{17}{18}$) Plastering with cement					
mortar 1:4 - all complete RB					
Qty Wd. Imp Page 8 =					26.56 m ²
@ Rs 253.42/m ²					= Rs 6731.00
					Rp 3050113.00
Add GST @ 18%					= (+) Rs 549020.00
Add Labour less @ 1%					= (-) Rs 30501.00
Add 5% Fee					= (+) Rs 24626.00
					Rp 3654260.00
Less Below rate @ 1.11%					
As per Agreement					= (-) Rs 40562.00
					Rp 3613698.00
That is certified that					
(i) work has been completed as per					
specification and site conditions					
(ii) Now Maintenance Period started					
By					
12/10/2024					
RB					

Continuation