

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल बिहारशरीफ

पत्रांक.....1528357 बिहारशरीफ, दिनांक 07.12.28

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना


विषय:- नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।
महाशय,

उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अध्याचना पत्र समर्पित की जा रही है।

अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ
7/12/24

(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate up to the month of 07.12.2024

(New Maintenance Policy 2018)

PIU- BIHARSHARIF

Year-2024-2025

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	Itr-125 Dt-29.11.2024	7994.97272	Certified that out of Rs 7994.97272 received & balance during the years 2024-25 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 7946.92552 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 48.04720 lacs remaining unutilized at the end of the period under 07.12.2024
	Total Rs.		7994.97272	


2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was sanctioned

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:

- Construction of Road Works.
- Construction of CD works



Divisional Accounts Officer
Rwd, Works Division
Biharsharif




Executive Engineer
Rwd, Works Division
Biharsharif


Revision Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)
of Works Division :- Bihar Sharif

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Amount Allotted (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Increase in Allotment	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/NAB IH 24 000 6	Kayampur Makdampur to Aunampur	10200612021	1086 01 Mar 2024	1.350	68.10000	42.47226	7.13841	MBD- 03/2024-25 05/09/2024	04-06-2025	0	2143	25	5.02	0.00000	0.00000	39.77528	
2	RM/NAB IH 24 000 6	Construction of road from barundi pinha road travdas toa east side to jaychandpur village	10200613020	1086 01 Mar 2024	1.370	54.80400	29.80661	10.62461	MBD- 03/2024-25 05/09/2024	04-06-2025	0	2358	25	5.01	0.00000	0.00000	26.20525	
3	RM/NAB IH 24 000 3	Soyba Alampur Road to Chisipat	10200613006	29 03 Jan 2024	0.650	54.84400	43.545	6.65535	MBD- 11/2023-24 02/03/2024	01-12-2024	0	2195	25	5.01	0.00000	0.00000	37.11952	
TOTAL																		103.10005


Total = 103.10005

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 1 p-to-date Physical Progress has been uploaded in MIS.


Divisional Accounts Officer
Rwd.works Division Bihar Sharif


Executive Engineer
Rwd.works Division Bihar Sharif
19/12/24

File : C:\Users\kkm1\OneDrive\Desktop\Downloads\26110930.xls. Section No. 51. Egn : $Y = 0 \cdot X^2 + 0.815 \cdot X$
 Name of Customer : M/S Bijay Construction. Name of Work/ Road : construction of road from barandi punha road



26/11/24
 2024

26/11/24
 2024

26/11/24
 2024

HEAD-NEW MR

Road-Construction of road from barandi punha road ravidas tola east side to jagandapur village.

Con-M/S Bilay Constructions

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event			
26/11/24	9:51:4	51	0.1	200	0	2000	1880	G	25.266985	85.58463	Normal	$Y = 0 * X^2 + 0.816 * X + 249$		
26/11/24	9:52:39	51	0.1	230	10.1	2300	2125	G	25.267585	85.584978	Normal	$X = 2800$		
26/11/24	9:52:33	51	0.1	250	10.1	2500	2288	G	25.268574	85.585304	Speed Breaker	$Y = 2533$		
26/11/24	9:53:9	51	0.1	300	20.2	3000	2696	G	25.26925	85.585476	Normal			
26/11/24	9:53:9	51	0.1	270	20.2	2700	2452	G	25.270077	85.585518	Normal	(R) RURAL ROAD		
26/11/24	9:54:0	51	0.1	280	10.1	2800	2533	G	25.271671	85.585701	Curve	Good		
26/11/24	9:54:17	51	0.1	290	10.1	2900	2615	G	25.271671	85.585701	Normal	<4000		
26/11/24	9:54:17	51	0.1	250	10.1	2500	2288	G	25.272634	85.585844	Normal	Average		
26/11/24	9:55:0	51	0.1	280	10.1	2800	2533	G	25.273555	85.586079	Normal	4001-5000		
26/11/24	9:55:0	51	0.1	260	10.1	2600	2370	G	25.274402	85.586155	Normal	>5001		
26/11/24	9:55:0	51	0.1	230	10.1	2300	2125	G	25.274697	85.585584	Speed Breaker			
26/11/24	9:55:28	51	0.1	240	10.1	2400	2207	G	25.275473	85.585096	Normal			
26/11/24	9:55:28	51	0.1	260	20.2	2600	2370	G	25.275768	85.584722	Normal			
26/11/24	9:56:0	51	0.1	280	10.1	2800	2533	G	25.275675	85.58314	Normal			
						Total-	33015							
						IRI Value-	2358							

26/11/24
9:56:0

26/11/24
9:56:0

26/11/24
9:56:0

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-					
Road Ravidas Tola East					
Side To Jagadampur Village					
Name of Agency :-					
M/s Bijay					
Constructions					
Agreement No. and Date :-					
MBD-03/2024-25					
Date of commencement :-					
05/09/2024					
Date of Completion :-					
04/06/25					

As per Record Entry Note Book No - 38

MEASUREMENT

D) Clearing and Grubbing Road land					
do. do. do. do.					
2 x 7 x 30 x 1.00 =					420 m ²
2 x 8 x 30 x 1.00 =					480 m ²
2 x 10 x 30 x 1.00 =					600 m ²
2 x 5 x 30 x 1.00 =					300 m ²
2 x 15 x 30 x 1.00 =					900 m ²
2 x 1 x 20 x 1.00 =					40 m ²
					2740 m ²
In Hectare 2740 =					0.27 Ha
					10000

Continuation

ABSTRACT OF COST			
(1)	Cleaning and Grubbing Road Land	do do	cfi
0.27 Ha	VTMB P-01		
	@ Rs. 76926.08/Ha	A. 20770/-	
(2)	Providing laying, spreading & compacting GSB - II	do do	cfi
52.54 m ²	VTMB P-03		
	@ 1601.26/m ²	Rs. 84,130/-	
		Rs. 104900/-	

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	B.F.				Rs. 104900/-
($\frac{3}{5}$) Providing, laying, spreading and Compacting WBM-II					
do do do do				e/i	
42.31 m ³ VTMB P-05					
@ 3380.50/m ³					Rs. 143029/-
($\frac{4}{6}$) Providing, laying, spreading & Compacting WBM-III					
do do do do				e/i	
61.78 m ³ VTMB P-08					
@ 3412.55/m ³					Rs. 210827/-
($\frac{5}{7}$) Providing and Applying Prime Coat (SS-1)					
do do do do				e/i	
823.73 m ² VTMB P-08					
@ 54.48/m ²					Rs. 44877/-
($\frac{6}{8}$) Providing and applying Tack Coat (RS-1) with Bitumen Emulsion					
do do do do				e/i	
5188.56 m ² VTMB P-09					
@ 18.68/m ²					Rs. 96922/-
					600555/-

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Bf					600555/-
($\frac{7}{9}$) Providing and laying Semi Dense Bituminous Concrete					
do do do				e/i	
129.72 m ³ VTMB P-10					
@ 12672.90 / m ³					R. 1643929/-
($\frac{8}{15}$) Road Marking with hot applied Thermoplastic Compound					
do do do				e/i	
274 m ² VTMB P-10					
@ 886.50 / m ²					R. 242901/-
($\frac{9}{3}$) Construction of Sub-grade and Earthen Shoulders					
do do do				e/i	
816 m ³ VTMB P-11					
@ 264.51 / m ³					R. 215840/-
($\frac{10}{16}$) Providing and fixing 'Logo' of Project					
do do do				e/i	
2.00 Nos. VTMB P-11					

Continuation

R. 2703225/-

15
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
BF					2703225/-
@ 11544.20				R.	23088/-
<u>(11) Providing and fixing</u>					
Citizen Information					
Board					
do	do			e/i	
2.00 Nos. VTMB P-11					
@ 11544.20				R.	23088/-
<u>(12) Providing and fixing</u>					
'Loro' of Maintenance					

Board					
do	do			e/i	
1.00 Nos VTMB P-11					
@ 11544.20				R.	11544/-
				R.	2760945/-
Add Labour Cess @ 1%				R.	27609/-
Add GST @ 18%				R.	496970/-
Add Seigniorage fee @ 10%				R.	32016/-
				R.	3317540/-
less below @ 21.01%				(-) R.	697015/-
as per agreement				R.	2620525/-
+ 30m 07/12/24 AE					

Continuation