

Downloaded to Clemens Birkner

(13)

under - NHCasy NOB 6 R103

Schedule XLV-Form No. 134

Shaktipur

DIVISION

Shaktipur

SUB-DIVISION

MB No - 1356

Measurement Book

App No - 02 (SBD) / 2020-21

Agency - Kishab Nimmam Pvt. Ltd.

3rd year maintenance bill

Period 19-08-2023 to 18-08-2024

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Named Road - Construction and Maintenance of Road from Dowsabih se chamer bigha block - shukhohpur sarai					
Head - MMGSY (NDB)					
Agreement No. 02 (SBD)/2020-2021					
Name of Contractor - Krishabh Nirman Private Limited					
At Road No-03, Sanjay Gandhi Nagar Kankar bagh Patna					
Agreement value					

Construction cost	Rs	41.51	213 = 00
5 years maintenance cost	Rs	01.95	476 = 00
Total cost	Rs	43.46	689 = 00
Date of Commencement		20-08-2020	
Date of Completion		19-08-2021	
Actual date of completion		18-08-2021	
Rate Booked - AT Par (B. & B Rate)			

① Restoration of Rain cuts

1	7.25	1.00	0.30	02.18 m ³
1	11.20	1.15	0.30	03.86 m ³
1	8.35	0.95	0.30	02.38 m ³
1	7.10	1.10	0.30	02.34 m ³

Continuation

Part 2: Subtotal		
E/W	62.9	m ³
53 mm to 22.4 mm	02.71	m ³
stone screening	0.54	m ³
Bitumen (5%)	= 57	kg
Stone Crushed Aggregate	0.81	m ³
<u>Rs</u> 18104 21-08-2024 m/jr AE		