


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c bill					
NW-Const. of road from Dhangadha Puraina Road to Narayanpur Yadar tola under NDB (BRICS)					
N/A-shri Awadh Mithala construction Pvt. Ltd.					
App. No - 05 SBD/2023-2024					
Date of start. 19-10-2023					
Date of comp. 18-10-2024					
Record entry					
① Excavation providing a lining					
w.B.M. grade etc.					
$15 \times 30.0 \times 3.75 \times 0.075 = 126.56 \text{ m}^3$					
$5 \times 30.0 \times 3.75 \times 0.075 = 42.18 \text{ m}^3$					
$25 \times 30.0 \times 3.75 \times 0.075 = 210.94 \text{ m}^3$					
$25 \times 30.0 \times 3.75 \times 0.075 = 210.94 \text{ m}^3$					
$1 \times 21.0 \times 3.75 \times 0.075 = 5.91 \text{ m}^3$					
$= 596.53 \text{ m}^3$					
<u>Bhadhary</u> 4-09-2024 J.E.  04/09/2024 AE.					
① Excavation for roadway					
in soil (Box cutting) etc.					
$2 \times 6 \times 30.0 \times 0.375 \times 0.100 = 13.50 \text{ m}^3$					
$2 \times 1 \times 20.0 \times 0.375 \times 0.100 = 1.50 \text{ m}^3$					
$= 26.25 \text{ m}^3$					
$= 15.00 \text{ m}^3$					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract					
① providing & fixing working B.M. pillar etc.					
Qty vide T.M.B.P. No. (20)					
= 2.730 KM of 5079 = 00/KM					
R. 13,866/-					
② providing & fixing reference pillar etc.					
Qty vide T.M.B.P. No. (20)					
= 2.730 KM of 2387 = 68/KM					
R. 6518/-					
③ clearing & grubbing road land etc.					
Qty vide T.M.B.P. No. (20)					
= 1.09 Hect of 72697 = 86/Hect					
R. 79241/-					
④ Dismantling of B/W in old culvert etc.					
Qty vide T.M.B.P. No. (21)					
= 17.33 M ³ of 314 = 04/M ³ R. 5442/-					
⑤ Dismantling of cement concrete structure etc.					
Qty vide T.M.B.P. No. (21)					
= 0.60 M ³ of 652 = 07/M ³ R. 391/-					
⑥ Removing all type of burnt pipe etc.					
Qty vide T.M.B.P. No. (21)					
= 5.04 Hr of 251 = 23/Hr R. 1256/-					

Continuation

10671420

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) Const. of embankment with app. structural etc. 100 Mtr lead etc. Qtr vide T.M.B. P.No (20)					
$= 6283.12 \text{ M}^3$ @ 175 = 9/M ³					R 10,99,609 = -
(8) Const. of subgrade & shoulder with app. comp. job Qtr vide T.M.B. P.No (21)					
$= 3601.12 \text{ M}^3$ @ 264 = 23/M ³					R 951,524 = -
(9) Const. of G.S.B. grading & structural etc. (B.T. portion) Qtr vide T.M.B. P.No (20)					
$= 1725.30 \text{ M}^3$ @ 4373 = 38/M ³					R 75,45,393 = -
(10) Providing & laying w.B.M. grade III etc. Qtr vide T.M.B. P.No (27)					
$= 596.53 \text{ M}^3$ @ 6078 = 29/M ³					R 36,25,882 = -
(11) Const. of G.S.B. grading & structural etc. (P.C.C. portion) Qtr vide T.M.B. P.No (28) = 112.50 M ³					
" " " (28) = 56.25 M ³					
" " " = 16.875 M ³					
Limit = 149.63 M ³					
@ 4373 = 38/M ³					R 6,54,389 = -
Continuation R 139,83,512 = -					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) providing P.C.C. M20 in etc.					
Qty vide T.M.B.P. No (22)					
= 162.02 m ³ @ 9204 = 14/m ³					
					R 14,91,255/-
(18) providing & laying R.C.C. NP3 H.P. etc.					
Qty vide T.M.B.P. No (22)					
= 7.53 Mtr @ 7827 = 55/Mtr					
					R 58707/-
(19) providing R.C.C. M20 in sub structure etc.					
Qty vide T.M.B.P. No (23)					
= 197.89 m ³ @ 9901 = 28/M ³					
					R 19,59,364/-
(20) providing W.C.P. 60/c etc.					
Qty vide T.M.B.P. No (23)					
= 180 Nos @ 147 = 85/Nos					
					R 26,613/-
(21) S/F/P HYSD bar reinforcement in sub structure etc.					
Qty vide T.M.B.P. No (23)					
= 7.198 MT @ 81955 = 36/MT					
					R 5,89,915/-
(22) Back Filling behind abut etc.					
Qty vide T.M.B.P. No (23)					
= 180.79 m ³ @ 4030 = 95/M ³					

Continuation

R 7,28,755/-

R 239111772/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) providing & laying filter media etc.					
Qty vide T.M.B.P. No. (23)					
					$= 109.81 \text{ M}^3 \text{ @ } 5005 = 73 / \text{M}^3$
					$R 5,49,1302$
(24) providing & laying R.C.C. M25 in S/S etc.					
Qty vide T.M.B.P. No. (24)					
					$= 25.47 \text{ M}^3 \text{ @ } 11150 = 94 / \text{M}^3$
					$R 2,84,014 =$
(25) S/F placing HYSD bar reinforcement in S/S etc.					
Qty vide T.M.B.P. No. (24)					
					$= 2.64 \text{ MT @ } 83609 = 33 / \text{MT}$
					$R 2,20,729 =$
(26) const. of R.C.C. swelling etc.					
Qty vide T.M.B.P. No. (24)					
					$= 25.0 \text{ Mtr @ } 7269 = 41 / \text{Mtr}$
					$R 1,81,735 =$
(27) providing drainage spouts etc.					
Qty vide T.M.B.P. No. (24)					
					$= 4 \text{ Nos @ } 770 = 0 / \text{No}$
					$R 3080 =$
(28) providing P.C.C. MIS in fdn etc.					
Provide T.M.B.P. No. (29)					

Continuation
 $= 43.23 \text{ M}^3 \text{ @ } 8419 = 43 / \text{M}^3$
 $R 363972$

