

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)।



पत्रांक... 2812 अनु0 मनिहारी,

दिनांक... 11/12/24

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल मनिहारी (कटिहार)।

सेवा में,

अपर - मुख्य - कार्यपालक - पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- MR (New-Maintenance Policy-2018) योजनान्तर्गत चल रहें कार्य का निधि की
अधियाचना के संबंध में।

महाशय

उपर्युक्त विषय के संबंध में कहना है कि ग्रामीण कार्य विभाग कार्य, कार्य प्रमंडल, मनिहारी
के अधीन MR (New-Maintenance Policy-2018) योजनान्तर्गत चल रहे कार्य का निधि उपलब्ध कराने
हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अनु:- यथोक्त।

विश्वासभाजन

11/12/24

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)।

RWD, Works Division, Manihari

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road maintenance Policy 2018 (Departmental Work)

Division : Manihari

SLNo	Package no.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lac)		Agreement No./Work order & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in percentage	Previous Total Allotted Amount (In Lac)	Up to date expenditure as per MIS (In Lac)	Requisition Against work done (In lac)	Remarks
					Length (In Km)	Amount (in Lac)	Initial Rectification with Surface Renewal (in lac)	5 years Routine Maintenance (In lac)										
1	RM/KA/MAN/23/0017	L030-SITALMANI TO NEPRA (TRACK28)	21105702011	117 03.06.2022	2.020	141.653	101.70974	21.83095	210 28.06.2022	27.07.2022	Complete	2526	25	5.1%	48.95176	48.95176	45.84015	Complete
2	RM/KA/MAN/23/0023	REO Path Choti Mohanpur to Kusaha	21105712009	1942 29.03.2023	2.1	143.773	95.78838	23.5196	21.09.2023	20.09.2024	20.09.2024	2610.00	25	5.1%	61.68439	61.68439	33.68619	Complete
3	RM/KA/MAN/23/0023	Mansahi Kursel PMGSY Path to Mansahi Amin Nagar	21105712025	1942 29.03.2023	1.665	119.501	86.66158	24.13605	21.09.2023	20.09.2024	20.09.2024	2743.90	25	5.1%	50.78900	50.78900	35.42708	Complete
4	RM/KA/MAN/24/0003	MMGSY Singhool Farsa Dangi to khajuriya banswari	21105713010	01.03.2024	1.155	48.869	28.4373	9.9934	25/MBD/2024-25 09.10.2024	08.10.2025	Complete	2642.25	25	5.1%	0.00000	0.00000	28.17133	Complete
5	RM/KA/MAN/24/0004	L053 - T02 to Harphara (VR37)	21105702028	01.03.2024	1.136	48.669	28.08044	7.7108	26/MBD/2024-25 09.10.2024	8.10.2025	Complete	2525.83	25	5.1%	0.00000	0.00000	27.80123	Complete
Total															161.42515	161.42515	170.92598	


 Divisional Accounts Officer
 RWD, Works Division, Manihari


 Executive Engineer
 RWD, Works Division, Manihari

EXECUTIVE ENGINEER, WORK DEPARTMENT, WORKS DIVISION, MANIHARI

FORM GER - 19 - A
(See Government of India's Decision (i) below Rule - 150)
Form of Utilization Certificate up to month of December-2024

No.	Name of Scheme	Sanction No. & Date with Amount (In Lacs)		Total Amount Received (In Lacs)	Particulars	Balance Amount (in Lakh) Bank+ CFMS
1	Construction of Rural Road under MR (New-Maintenance Policy-2018)	Letter No.45 we. Dt- 25.04.2024	138.4592	8700.56953	Certified that out of Rs. 8700.56953 lakh through CFMS of grants in aid sanctioned during the years in favour of Engineer incharge, R.W.D, Works Division, Manihari, Sum of Rs. 8587.32504 Lacs has been utilized for the purpose New-Maintenance Policy-2018 New Rural Roads & Bridge Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 113.24449 Lacs remaining unutilized at the end of the period under.	113.24449
		Total	138.4592	8700.56953		113.24449
Certified that I have satisfied myself that the condition on which the grants in aid sanctioned have been duly fulfilled / are being fulfilled and that I have Exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned .						
2	i	Works have been supervised by Executive Engineer / Superintending Engineer.				
	ii	Periodical inspection has been conducted by A.E. / Executive Engineer / Superintending Engineer.				
	iii	Construction materials have been tested.				
	iv	Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.				
	v	All other Codal formalities have been observed.				


D.A.O.

Rural works Department
Works Division Manihari


Executive Engineer
Rural works Department
Works Division Manihari

Lab Job Number :78

Date : 03-07-2024

Name of Customer : Departmental Work

Road Name :-L030-SITALMANI TO NEPRA (TRACK28)


Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	Y = 0 * X ^ 2 + 0.969 * X + 74.60		
03/ 07/ 24	14:09:12	78	0.1	260	0	2600	2593	G	25.534632	87.4632	Normal	X = 2500		
03/ 07/ 24	14:09:19	78	0.1	240	10.1	2400	2365	G	25.534801	87.902625	Normal	Y =2497		
03/ 07/ 24	14:09:26	78	0.1	240	10.1	2400	2409	G	25.534558	87.901982	Normal			
03/ 07/ 24	14:09:33	78	0.1	240	10.1	2400	2400	G	25.533996	87.901176	culvert			
03/ 07/ 24	14:09:40	78	0.1	280	10.1	2800	2781	G	25.533717	87.900054	Normal	(R) RURAL ROAD		
03/ 07/ 24	14:09:47	78	0.1	230	10.1	2300	2284	G	25.533502	87.899235	Normal	Good	Average	Poor
03/ 07/ 24	14:09:54	78	0.1	280	10.1	2800	2786	G	25.532864	87.898563	Normal	<4000	4001-5000	>5000
03/ 07/ 24	14:10:01	78	0.1	290	10.1	2900	2856	G	25.53255	87.897693	culvert			
03/ 07/ 24	14:10:08	78	0.1	300	10.1	3000	2981	G	25.531709	87.896434	Normal			
03/ 07/ 24	14:10:15	78	0.1	230	10.1	2300	2654	G	25.531624	87.896324	Normal			
03/ 07/ 24	14:10:23	78	0.1	280	10.1	2800	2768	G	25.531794	87.895026				
03/ 07/ 24	14:10:29	78	0.1	260	10.1	2600	2598	G	25.531975	87.894082				
03/ 07/ 24	14:10:37	78	0.1	250	10.1	2500	2465	G	25.532111	87.893227				
03/ 07/ 24	14:10:44	78	0.1	240	10.1	2400	2395	G	25.532075	87.892169				
03/ 07/ 24	14:10:51	78	0.1	280	10.1	2800	2784	G	25.531866	87.891293				
03/ 07/ 24	14:10:58	78	0.1	290	10.1	2900	2840	G	25.531876	87.890586				
03/ 07/ 24	14:11:05	78	0.1	250	10.1	2500	2540	G	25.53196	87.889501				
03/ 07/ 24	14:11:12	78	0.1	240	10.1	2400	2390	G	25.53233	87.888314				
03/ 07/ 24	14:11:19	78	0.1	260	10.1	2600	2587	G	25.532547	87.887412				
03/ 07/ 24	14:11:27	78	0.1	290	10.1	2900	2897	G	25.532647	87.886572				
03/ 07/ 24	14:11:35	78	0.1	300	10.1	3000	2984	G	25.532301	87.885838				
AVERAGE							2636.04							

Ansar
3/7/24
JR

Executive Engineer
Rural Works Department
Works Div. Manihari (Katihar)

File : C:\Users\Ankit Aditya\Downloads\Nepre.xlsx Section No. : 78. Eqn :

Name of Customer: Departmental Work. Name of Work/ Road : L030-SITALMANI TO NEPRA (TRACK 28). Lab Job



AD nsa
31/7/24
JR

[Signature]
Executive Engineer:
Rural Works Department
Works Div. Manihari (Katihar)

3054 मी.र. विभागिय कार्य

आममनगर

Schedule XLV-Form No. 134

Shital mani se mepara.

DIVISION

Executive Engineer
Rural Works Department
Rural Works Division, Manik.

SUB-DIVISION

Jai maa Kalitranders.

MEASUREMENT BOOK

613
20/6/22

Abstract of Cost

39

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road (and — E/I					
0.40 Hact	O.V.T M.B. P — (15)				
@ 56393.12/Hact — Rs					22557.00
② Const. of GSB Gr-II material — E/I					
32.68 m ³	O.V.T M.B. P — (15)				
36.37 m ³	O.V.T M.B. P — (34)				
69.00 m ³					
@ 2816.97/m ³ — Rs					194371.00
③ P/L, laying, Spreading and Compacting WBM Gr-II — E/I					
24.07 m ³	O.V.T M.B. P — (15)				
34.79 m ³	" " P — (28)				
58.86 m ³					
@ 5619.11/m ³ — Rs					330740.00
④ P/L, laying, Spreading and Compacting WBM Gr-III — E/I					
60.69 m ³	O.V.T M.B. P — (32)				
40.43 "	" " P — (15)				
101.12 m ³					
@ 5315.06/m ³ — Rs					537459.00
⑤ Construction of Panel Cement Concrete Pavement M30 — E/I					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4.00 No ₁	0.V.T	M.B	P	(18)	
	@ 902.07/each				Rs. 3612.00
(20) 38 p/v	RCC	M30	approach		
Slab	—	8/I			
12.60 m ³	0.V.T	M.B	P	(18)	
	@ 12242.66/m ³				Rs. 154258.0
(21) 39 p/v	RCC	M15	in below		
app. slab	—	8/I			
6.30 m ³	0.V.T	M.B	P	(18)	
	@ 7341.98/m ³				Rs. 46254.00
(22) 41	Dismantling of existing				
Gr	—	8/I			
(i) Cement Concrete					
1.50 m ³	0.V.T	M.B	P	(18)	
	@ 449.17/m ³				Rs. 674.00
(ii) Reinforced Cement					
Concrete	—	8/I			
3.00 m ³	0.V.T	M.B	P	(18)	
	@ 1290.58/m ³				Rs. 3871.00
(23) 42	Dismantling of Cement				
master	—	8/I			
24.75 m ³	0.V.T	M.B	P	(18)	
	@ 255.12/m ³				Rs. 6339.00
(24) 6	p/v	8	Applying primer		
Coat with emulsion					
(SS-1)	—	8/I			
444.15 m ²	0.V.T	M.B	P	(33)	

Continuation

@ 54.85/m² — Rs. 24362.00

46

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					8317269.00
			B.F	Rs.	8283265.00
					998072.00
Add 12% GST (+)				Rs.	993992.00
					83173.00
Add 1% L.Cess (+)				Rs.	82833.00
					9398509.00
				Rs.	9360090.00
Add 10% S. fee (+)				Rs.	80682.00
					9479191.00
				Rs.	8440772.00
less A/c Payment G/A					4895176.00
				Rs.	4584015.00
 A/c 5/7/24 AL					 5-7-24