

## 2nd and Final bill

Sch. XLV-Form No.134

| Particulars                                                                                                  | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                              | No.                           | L. | B. | D. |                  |
| Name of work-Const <sup>n</sup> of road from Chandrakiya west Tola Nabri To Pansy Chandrakiya under M/R-3054 |                               |    |    |    |                  |
| Agency - Manojanjan Kumar Singh                                                                              |                               |    |    |    |                  |
| Agreement No- 12 MBD/2024-25                                                                                 |                               |    |    |    |                  |
| Agreement value- 39,60,739=0                                                                                 |                               |    |    |    |                  |
| Const <sup>n</sup> cost- 32,93,362=0                                                                         |                               |    |    |    |                  |
| Maintenance cost- 6,67,377=0                                                                                 |                               |    |    |    |                  |
| Date of start- 07/09/2024                                                                                    |                               |    |    |    |                  |
| Date of Completion- 06/06/2025                                                                               |                               |    |    |    |                  |
| Actual date of Completion- 24/11/2024                                                                        |                               |    |    |    |                  |
| Further work- Nil                                                                                            |                               |    |    |    |                  |
| Hence Measurement- Nil                                                                                       |                               |    |    |    |                  |

### Abstract of cost

(1) Clearing and grubbing road land

$$Q-VINB/S① = 0.16 \text{ hect}$$

$$Ch 76926.08/\text{hect} \times 12308 = 0$$

(2/5) Const<sup>n</sup> of subgrade and earthen shoulder

$$Q-VINB/S② = 291.60 \text{ m}^3$$

$$Ch 180 = 91/\text{m}^3 \times 52753 = 0$$

(3/6) Const<sup>n</sup> of embankment load up to 10000

Continuation

V.No - 04 Date - 05-12-2024  
 Memo of Pay. Rs 32,90,000/-  
 T. Value Rs 27,88,136/-

Sch. XLV Form No. 134

9

| Particulars                             | Details of actual measurement |    |    |                      | Contents of area |
|-----------------------------------------|-------------------------------|----|----|----------------------|------------------|
|                                         | No.                           | L. | B. | D.                   |                  |
| S.D                                     | —                             | 5% | —  | Rs 164500/-          |                  |
| I.T                                     | —                             | 2% | —  | Rs 55763/-           |                  |
| L.C.R.B.                                | —                             | 1% | —  | Rs 32900/-           |                  |
| C.W.S.T                                 | —                             | 1% | —  | Rs 27,882/-          |                  |
| S.W.S.T                                 | —                             | 1% | —  | Rs 27,882/-          |                  |
| S-Free                                  | —                             | —  | —  | Rs 22189/-           |                  |
| Royalty                                 | —                             | —  | —  | Rs 31701/-           |                  |
| Total Decl.                             |                               |    |    | Rs 362817/-          |                  |
| By C.F.M.S Pay.                         |                               |    |    | Rs 29,27,183/-       |                  |
|                                         |                               |    |    | Total Rs 32,90,000/- |                  |
| Pass for Rypas                          |                               |    |    | Rs 32,90,000/-       |                  |
| (Thirty two Lacs ninety thousand) only. |                               |    |    |                      |                  |

Shub  
 03/12/24

Executive Engineer  
 R.W.D. (W) Division

Motihari

21/221  
 03/12-24