

Ag No. 42/MMDSY NDB/SGD/2023-24

Schedule XLV-Form No. 134

Road from GILABADI SCHOOL TO GILABADI
MAONE HOTA HUVA KA THAKUA CHOKK TAK.

DIVISION

Kishangang 2

POTHIA

SUB-DIVISION

MM 654-NDB-BRIS

MBNO-1755

MEASUREMENT BOOK

GAUTAM AGARWAL

300 on A/c Bill

32

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work — Construction of Road from Gitalabadi School to Gitalabadi Gaon hate Rue Kathkua chaurak Tak.

Agency — Goutam Agrawal

Agreement No — 42/mmsy/ADG/SPD/2023-24

Date of start — 15.03.2024

Date of completion — 14.03.2024

RECORD ENTRY

① Construction of granular sub base — do do — T/S

BT — $2 \times 30.00 \times 4.05 \times 0.200 = 48.60 \text{ m}^3$

CC — $4 \times 30.00 \times 3.75 \times 0.100 = 45.00 \text{ m}^3$

$1 \times 20.00 \times 3.75 \times 0.100 = 7.50 \text{ m}^3$

Qty — 101.10 m^3

② Providing laying h/BM

Gross — do do — T/S

$30 \times 30.00 \times 3.75 \times 0.075 = 253.125 \text{ m}^3$

③ 2x2m Box culvert (single span)

④ E/W excavation for four

do do — T/S

upto 3m depth

Particulars	Details of actual measurement				Conter are
	No.	L.	B.	D.	
(20)/(8) Construction of granular sub base - do - do - J/S					
567.00m ³ (V.T.M.B.P.No - 30)					
+ 101.10m ³ (V.T.M.B.P.No - 32)					1778228
= 668.10m ³ (Q) RS. 2661.62/m ³ RS. 1778					778228
(21)/(9) Providing laying spreading WBM 60mm - do - do - J/S					
253.125m ³ (V.T.M.B.P.No - 32)					
(Q) RS. 6129.57/m ³ RS. 15515472					
					RS. 6784947200
					67,85,617200
Add 18% GST - (+) RS. 1221290200					1221411200
Add 1% L. Ass - (+) RS. 67849200					67,85,617200
					67,85,617200
Add 2.0146% Signorage Fee (+) RS. 136690200					
					RS. 8210776200
					8211574200
Less 0.04% as per agreement RS. 3284200					3285200
					RS. 8207492200
					82,08,289200
Less Previous Payment (-) RS. 5259314200					
					RS. 2948178200
					RS. 29,48,975200
					Cash
					10/12/24
					J.E