

ಹಾಣಿಕೆಗೆ ಅರ್ಹರಾಗಿರುವವರಿಗೆ
Schedule XLV-Form No. 134

MR 3054

ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲಾ ಪಂಚಾಯತ್ ಮಹಾನ್ಯಾಡ್ **DIVISION**

ಕುಡ್ಲಿ ತಾಲ್ಲೂಕು ಕುಡ್ಲಿ-ಕುಡ್ಲಿ-ಕುಡ್ಲಿ **SUB-DIVISION**

1399

M. S. Soudhakar

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मासे प्र
म महीने प्रत्येक दिन किताबें
एक से सौ प्रत्येक दिन जो नोवि
आने के सहायक अभियन्ता का मित्र कार्य
प्रमाणित करी कलसी के नो म
निर्धारित है

18/03/24

EXECUTIVE ENGINEER

R.W.D. WORKS DIVISION

CHENNAI

18/03/24

2nd Lfing Bill

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Maintenance & Repair of Road "					
Makundpur Katariya to Tetariya.					
Agency - M.S. Enterprise					
Agreement No - MBP/MR/					
06/2020-21					
Date of Start 7/12/2020					
Date of completion 6/9/21					
Actual Date of completion					
Rate quoted - 0.25% Below					

ABSTRACT OF COST

① Clearing & grubbing of Road land.

Qty vide Page No ⑫ Tm
0.96 Hec

@ R 51133.76/- R 49088=-

② P/V GSB II materials

Qty vide page ⑫ Tm
44.45 m³

@ R 2337.14/- R 103886=-

③ P/V WBM II materials

Qty vide page ⑫ Tm
109.67 m³ @ R 4189.44/- R 451072=-

Continuation

T R, 604051 =



Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) p/v w B.M. III materials				BF	R 604051
Qty vide page (12) TMB					
161.76 m ³					
@ R 3935.43/—					R 6365952
(5) p/v prime coat.					
Qty vide page (13) TMB					
2196.80 m ²					
@ R 44.28/—					R 955035
(6) p/v Tack coat.					
do.					
Qty vide page (13) TMB					
2194.29 m ²					
@ R 14.87/—					R 326295
(7) p/v close graded premix surfacing (m.s.) 20 mm thickness					
Qty vide page (13) TMB					
2194.29 m ²					
@ R 210.32/—					R 4615035
(8) p/v Tack coat for SDBC do.					
Qty vide page (13) TMB					
17848.17 m ²					
@ R 12.45/m ²					R 222210
					R 20524915

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) P/W and laying Laying Informatory & maintenance Board.					137-6, 2059.491=
Qty vide page (14) TMB					
3 Nos @ R 9538.77/-					R 28601=-
(10) P/W and laying S.D.B.C do.					
Qty vide page (13)					
446.2/5m					
@ R, 11272.91/-					R, 50,30,142
(11) P/W Km post					
4 200 m post.					
Qty vide page (14) TMB					
Km post - 6 Nos					
@ R, 2578.18/-					R 14,271=-
200m post - 19 Nos					
@ R, 632.27/-					R 120137
(12) Direction & place Identification Board.					
Qty vide page (14) TMB					
1.92 m					
@ R, 12419.75/-					R 23846=-
(13) Road Marking with not applied thermos plastic compound					
Qty vide page (14) TMB					
960.00 m					
@ R, 735.44/-					R 706022
					R 78,64,386

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Construction of Earth Shoulder					BF R 78,673.86
Qty vide page (15)					
1272.60 m					
Qty vide - 680.40 m					
page (17)					
1953.00 m					
CR 176.84					R 3,45,407
(15) P/V and fixing retroreflective traffic sign					
(i) Qty vide page (15)					
13 Nos					
Qty vide 4 Nos					
page (18)					
17 Nos					
CR 3706.64					R 63013
(ii) Qty vide page (15)					
600 mm Circular					
12 Nos					
Qty vide 3 Nos					
page (18)					
15 Nos					
CR 3802.18					R 57033
(iii) 600 x 450 mm rectangular					
Qty vide page (15)					
12 Nos					
Qty vide 5 Nos					
page (18)					
17 Nos					
CR 3673.06					R 62,442

Continuation

$$T = R 83,95,281 =$$

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R.F. = R	86,49,329 =
Add 12% G.P. —				45 R	10,37,919 =
Add 1% L.C. —				45 R	86,49,329 =
				T = R	97,73,741 =
Less 0.25% Below				45 R	24,434 =
as per Agreement					
				T = R	97,49,307 =
Less provisions					
payment —				45 R	92,77,041 =
				T = R	4,72,266 =
22/7/2024				22/7/24	22/7/24
The work has been completed as per Specification & direction of 22/7/2024 22/7/24					

Continuation

26

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
value of work Done $\rightarrow$ 9970000 =					
Less Previous Payment $\rightarrow$ 9227041 =					
value of this Bill $\rightarrow$ 472266 =					
S.V. SD $\rightarrow$ 23613 =					
2x. GIT $\rightarrow$ 9445 =					
1x. Cnst $\rightarrow$ 4723 =					124436
1x. Snst $\rightarrow$ 4723 =					
1x. J.C. $\rightarrow$ 4723 =					Def -
Roy $\rightarrow$ 27292 =					Def
Sf $\rightarrow$ 2730 =					
By E. $\rightarrow$ 47227 =					
total $\rightarrow$ 347790 =					
total $\rightarrow$ 472266 =					

passed for Rs - 472266 (four lakhs
seventy two thousand two hundred
sixty six)

Executive Engineer.

P. W. D. Works Division

Sheol

15.11.24

13.11.2024