

Const. of RCC HL Bridge at Dagarwa to
Makthar at ch. - 3+60 kms.

Schedule XLV-Form No. 134

D.O.A -

Bair'si

DIVISION

Dagarwa

SUB-DIVISION

1562

MEASUREMENT BOOK

RAMSAKHI ENTERPRISES

31.880/2022-23 / NABARD

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Work: - Const. of R.C.C. H.L. Bridge on Dagarna to Mahthor Road at ch: 3+600 Km					
Name of Contractor: - Ramshakhi Enterprises pvt. Ltd.					
Agreement No. - 31/SBD/2022-23					
Date of Commencement: - 22-08-2022					
Date of Completion: - 21-03-2023					
Abstract					
(1/1) E/Work in excav. for structures					
Comp. as per draw. and T.S.					
= 641.11 m ³ vide Qty TMB P-68					
@ Rs. 305.42/m ³ = Rs. 195808=00					
(2/2) p/v and laying p.c.c M-15 levelling course					
= 35.0 m ³ vide Qty TMB P-68					
@ Rs. 6135.09/m ³ = Rs. 214728=00					
(3/3) p/v and laying R.C.C M-30 in pile cap					
= 385.55 m ³ vide Qty TMB P-68					
@ Rs. 6901.58/m ³ = Rs. 2660904=00					
(4/4) Bored cast in situ pile of R.C.C M-35 grade Concrete					
= 584.0 M vide Qty TMB P-68					
@ Rs 16571.12/M = Rs 9677534=00					

Continuation

%- Rs 12748974=00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(5/5) s/f/f HYSD bar reinf in foundation Comp. as per draw. and T.S.					
= 106.76 MT vide Qty TMB P-69					
@ Rs. 54219 = 20/MT = Rs. 5788442 =					
(6/6) Constructing of Temp. earth rise and					
= 2 Nos. vide Qty TMB P-69					
@ Rs. 75544.65/each = Rs. 15089 =					
(7/6) p/v and constructing one span Service Road					
= 33.0 m vide Qty TMB P-69					
@ Rs. 3847.47/Rm = Rs. 126966 =					
(8/7) p/v and laying R.C.C M-30					
in Substructure Comp. as per draw. and T.S. upto 5.0m height					
= 169.167 m ³ vide Qty TMB P-69					
@ Rs. 7177.53/m ³ = Rs. 1214211 =					
(ii) from 5.0m to 10.0m height					
= 9.41 m ³ vide Qty TMB P-69					
@ Rs. 7788.03/m ³ = Rs. 73285 =					
(9/8) p/v and laying R.C.C M-35 in Sub structure					
= 14.39 m ³ vide Qty TMB P-69					
@ Rs. 7360.22/m ³ = Rs. 105914 =					
(10/9) s/f/f HYSD bar reinf in Sub structure Comp. as per draw. and T.S.					
= 29.62 MT vide Qty TMB P-70					

Continuation

c/o - Rs. 20072881 =

Material statement		
(i) p.c.c M-15 levelling course	=	8.82 m ³
Coars Sand	4.0 m ³ @ Rs. 175.80/m ³ = Rs	703.00
12 mm A	1.76 m ³ @ Rs. 133.60/m ³ = Rs	235.20