

~~Chhatrapur~~

Schedule XLV-Form No. 134 19.20

22

NIAHAR TO Beedpur (M.M.G.S.Y) 50

Alok Kumar

Executive Engineer R.W.D. DIVISION -

Jelanaabad

A.E. R.W.D. WORK - SUB-DIVISION -

Hulag Gany

MEASUREMENT BOOK

No-2744

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Let your maintenance					
Name of work → Construction of Road					
from Alahar to Benipur					
Agency - Alok Kumar					
Vill-Biror Dist-Jehanabad					
Ag. no → 15/820/20-21					
Date of commencement → 18/05/2020					
Date of Completion → 18/07/2020					
Date of Actual completion → 18/03/2021					
Bill period → 18/03/22 to 18/03/2023					
Date of entry →					
Item no Description of Particulars					
(1) Lish Soil masonry etc					
do — do — do					
In ch o to					
1120 mtr					
	1x3x1.25x0.30 = 1.125				
	4x6x1.25x0.30 = 9m ³				
	3x1x2.0x0.30 = 1.8m ³				
	4x3x1.25x0.30 = 7.875				
	1x2x22.90x1.25x0.30 = 16.5				
	+ 9x3x1.25				
	7x4x1.25x0.30 = 10.5				
	Total = 46.8m ³				
Ans 11/02/23 S.O					
Ans 11/02/23 A.C					

Continuation