

PM GSY Road to Mushkani Tola

Schedule XLV-Form No. 134

M. B.N.P. - 886

MMGSY(SC)

DIVISION

Mashrakh

SUB-DIVISION

Jugal Boring Construction

MEASUREMENT BOOK

2nd year Maint. Bill

30


Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Maint. of Road from					
Pmssy Road To Mushgaon Jola					
tan (mmsy-Se)					
Agency :- Jugal Brij Const. Pvt					
Agreement No:- 92/mmsy-5/830/2021-22					
Date of Start:- 02/11/2021					
Actual Date of Comp ⁿ :- 01/08/2022					
Date of Entry :- 25/08/2024					
1) Restoration of Raincut/Berm with Soil.					
	2 x 7 nos	11.80	1.125	0.30	= 55.755 m ²
2) Making up of Berms/Shoulder.					
	2 x 5 nos	17.70	1.125		= 199.125 m ²
	2 x 5 nos	10.10	1.125		= 113.625 m ²
					Total = 312.75 m ²
3) Patch repair Over bitumenous Surface with 20mm DMC					
	73 nos	1.00	0.25		= 20.075 m ²
	60 nos	0.95	0.350		= 19.950 m ²
	13 nos	0.73	0.370		= 3.511 m ²
					Total = 43.536 m ²
4) Maint. of old weirs (HPE)					
			1.0		= 1.0 nos
5) Maint. of trees by Road Side					
					ply 2 57 nos = 57.0 nos


Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5) Maint of fences by the Road side. —					
$\text{Qty} = 57.0 \text{ nos (incl TMS, } \text{Rs} = 30)$					
$\text{Rs} 804.62 \text{ Rs/No} \text{ — Rs } 45,863 = 00$					
6) White washing of parapet walls of CD work —					
$\text{Qty} = 20.81 \text{ } \text{m}^2 \text{ (incl TMS, } \text{Rs} = 31)$					
$\text{Rs } 16.36 \text{ Rs/m}^2 \text{ — Rs } 340 = 00$					
<u>Total = 1,04,147 = 00</u>					
Add GST @ 12% (A) = 12,498 = 00					
Add L.C @ 1% (A) = 1,041 = 00					
<u>Total = 1,17,686 = 00</u>					
Less 18.67% A.S./Agreement = 21,972 = 00					

Total = 95,714 = 00


 25/08/2024
 JTE


 29/08/24
 EE


 29-8-24
 AE