

Agg. No. - 02 (SBD) / 2020-21
Agency - Keralakalpa Nivaranam Ltd.

Krishiyal Stham to left of Tola Junction Bldg
Machh para. under survey NOB 600

Schedule XLV-Form No. 134

Shakkaburq DIVISION

Shakkaburq SUB-DIVISION

MP No. 1358 1358

Measurement Book

2nd year maintenance Bill
Period 19-08-2022 to 18-08-2023

41

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Construction and maintenance of Road from Khu Sigal Astan to Uthar Tola Jadhvan Nigra Nahar Pat					
Name of Contractor - Krishabh Nishan Private Limited					
At - Road No 02					
Sangli Gandhi Nagar Kanwarbagh Patna					
Agreement No. 02 SRO/2020-2021					

Estimated value					
Construction cost	Rs	52,37,502 =			
5 years maintenance cost	Rs	01,20,932 =			
Total Cost	Rs	53,58,434 =			
Prepared by M. S. N. D. B. RRP/20 Shukhla					
Date of Commencement	20-08-2020				
Date of Completion	19-08-2021				
Actual date of Completion	18-08-2021				

(1) Restoration of Road					
Cut					
2	10.00	0.90	0.30	0.5.40 m ³	
1	9.00	0.80	0.30	0.2.16 m ³	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					3A Rs 20,742=-
⑤					
0.09 km side Tm B Page (42)					
@ Rs 1074 = 51/km Rs 97=-					
⑤ maintenance of 200 m					
and km stones					
0.11 km side Tm B Page (42)					
@ Rs 567 = 46/km Rs 62=-					
⑥ white washing of					
Parapet walls of					
CD work					
20.80 m ² side Tm B Page (43)					
@ Rs 16 = 58/m ² Rs 945=-					
					Rs 21,246=-
Mdn					
23/8/23					
23-08-2023					
AE					
Material Statement					
EW 45.50 m ³					
Mdn					
23/8/23					
23-08-2023					
AE					

Continuation