

312127 27 012127
MR-3054
Schedule XLV-Form No. 134

211107 012 120107 012 4450729) 488 **DIVISION**

012 2144 4450729) 201211 **SUB-DIVISION**

21 1107 01215715

MEASUREMENT BOOK

1392

प्रमाणित किया जाता है कि इस माप
वर्क में मशीन द्वारा प्रत्यक्ष किया
हुआ एक से सौ प्रत आंकित है जो
श्री विष्णु-आनंद सत्यक आभिराम
आमिण काम विभागा कार्य अवर प्रमंडल
वरनदिया के नाम निर्वाह है

EXECUTIVE ENGINEER
R.M.D. WORKS DIVISION
Bhilai

Amit
18/3/24

2nd of ~~April~~ 13/11

Name of work - MR of the
Road "Asopur to Kasapur"

Agency - MADAN KR SINGH

Agreement No - MBD/MR/3054/14
2023-24

Cons cost - Rs 44,74,999 =

Maint Cost - Rs 6,28,204 =

Date of Start - 13/3/2024

Date of Completion - 12/12/2024

ABSTRACT OF COST

① Clearing & grubbing
of road land.

Qty vide page ⑩ TMS

0.150 Hec @ Rs 76926.08/Hec - Rs 11539 =

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(2) P/V GSB in parts Qty vide page (10) TMB 59.48 m ² @ R 2662.06/- R 1,55,392 =					
(3) P/V and fixing Logo, maintenance Board, Informatory Board Qty vide page (10) TMB 1 Nos. Qty vide page (5) 3 Nos. 4 Nos @ R 11874.57/- R 47498 =					
(4) P/V WBM TL materials in parts. Qty vide page (11) TMB 33.02 m ² @ R 5752.65/- R 1,89,953 =					
(5) P/V WBM TL materials Qty vide page (11) TMB 47.97 m ² @ R 5486.54/m ² - R 2,63,189 =					
(6) P/V and applying prime coat (SS) Qty vide page (11) TMB 218.84 m ² @ R 57.08/m ² - R 12,491 =					
(7) P/V and applying face coat (PS) Qty vide page (11) TMB 890.06 m ² @ R 19.61/m ² - R 17,454 =					
Continuation					
					T = R 6,47,222 =

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑧ P.V. and applying S.D. BC on prepared surface.			BF	19	6,47,222 =
Qty vide page ⑪ TMB					
22.25 m ² @ R. 14660.69/m ²					R. 326,200 =
⑨ Construction of panel concrete.					
Qty vide page ⑫ TMB					
243.82					
243.82 m ² @ R. 9908.99/m ²					R. 24,16,010 =
⑩ P.V. km post & 200m post.					
km post					
Qty vide page ⑭ TMB					
1 No @ R. 3218.82/each					R. 3219 =
200m post					
Qty vide page ⑭ TMB					
3 No @ R. 868.14/each					R. 2604 =
⑪ P.V. Retroreflective traffic sign.					
Qty vide page ⑭ TMB					
0.96 m ² @ R. 15194.39/m ²					R. 14,587 =

Continuation

$$T = R. 3,40,9842 =$$

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			03F	R	34,09,812
(12) P/V and fixing					
retroreflective					
contingency, Mandatory					
Informatory S.S.					
(i) 600mm equilateral triangle					
Qty vide page (14) TMB					
4 No @ R 4585.50/each				R	18344 =
(ii) 600mm circulars					
S.S.					
Qty vide page (14) TMB					
1 No @ R 4428.22/				R	4428 =
(iii) 600 x 450mm rectangular S.S.					
Qty vide page (14) TMB					
2 No @ R 4282.69/each				R	8,567 =
(iv) 900mm side octagon.					
Qty vide page (14) TMB					
1 No @ R 8753.05/each				R	8,753 =
(13) P/V and laying					
hot applied thermoplastic compound.					
Qty vide page (14) TMB					
ONDT 53.00m ²					
@ R 886.50/				R	46,985 =
on c.c pavement.					
Qty vide page (14) TMB					
105.00m ²					
limit					
103.00m ² @ R 1085.95/				R	1,03,613 =
				T	36,00,532 =

Continuation

Sch.XLV-Form No. 134


Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(14) planting of BF-R trees Qty vide page (15) TMB 12.00 Nos @ R 1305.10/pach — R 15,661 =					36,00,532 =
(15) PV BM in C.M (1:3) Qty vide page (15) TMB 0.58 m ³ @ R 6218.84/ — R 3,607 =					
(16) plastering with C.M (1:4) Qty vide page (15) TMB 51.20 m ³ @ R 240.09/m ³ — R 12,293 =					
(17) PV painting of parapet wall. Qty vide page (16) TMB 98.28 m ² @ R 139.16/m ² — R 13,677 =					
(18) construction of earthen shoulder. Qty vide page (16) TMB Qty vide page (16) TMB 249.30 m ³ @ R 264.72/m ³ — R 65,995 =					
Continuation					R 37,11,765 =

Continuation

MEMO OF PAYMENT

24

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Total value of work done →					44,63,624.200
Less pre. pay. P.No. 13 →					40,33,891.200
Value of fix bill →					42,97,332.00
Av. Allotment →					4,16,109.200
S.D. S.V. →					20,805.200
I-tax- I.V. →					4161.200
S.G.S.T-I.V. →					4161.200
C.G.S.T-I.V. →					4161.200
L. Cell-I.V. →					4161.200
S. Fee →					3765.200
Royalty →					9533.200
Deduxm →					50,747.200
BY C.F.M.S →					36,53,624.200
Total →					41,61,092.00
Payable for li. →					41,61,092.00
(Rs four lakh sixteen thousand one-hundred nine) →					
 EXECUTIVE ENGINEER L.R.W.D. WORKS DIVISION SHEOHAR 21/03/2024					

Continuation

