

Name of road: - Ramgadh road to Shamshu Bigha
Total.

Schedule XLV-Form No. 134

R.W.D (works)

DIVISION

Dehri

R.W.D (works)

SUB-DIVISION

Dehri

MEASUREMENT BOOK

No

Rakesh Choubey

399

3rd on A/C bill.

22

Sch. XLV-Form No. 134

Sch. XLV-Form No. 13					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- Ramgadh					
Road to Shambhu biga taba					
Scheme:- mmmsy (Rural)					
NDB- BRRP2-37 Dehri					
Agency:- Shree. Rakesh Chaubey					
Agreement no:- RWD, Dehri/06					
mmmsy/SBD/2023-24					
Date of Comm:- 04/01/24					
Date of Comp:- 03/01/25					

(Revised entry)

Item no ① p/v cord applying
prime coat etc.
vide item no ① on p-14

ser BT WBM 07-III

$$\text{Qty} = 219.375 \text{ cm} + 8.125 \text{ cm}$$

$$\text{Total} = 227.50 \text{ cm}$$

$$\text{Qty} = \frac{227.50 \text{ cm}}{0.075}$$

$$= 3033.33 \text{ cm}$$

$$\text{limited Qty} = 3030.00 \text{ cm}$$

Item no ②/③ p/v cord applying
dust coat etc.


Vide item no ① Qty is same

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F - Rs 81,03,613.00
Add 18% cost					(+) Rs 10,98,650.00
Add 1% LWC					(-) Rs 61,036.00
Add S/F					(+) Rs 1,14,893.00
					<u>Total = Rs 73,78,192.00</u>
Less 1.54% Ag					/
per Agreement					(-) Rs 11,36,240.00
					<u>Total = Rs 72,64,568.00</u>
Less previous					/
payment					(-) Rs 34,62,674.00
					(-) Rs 16,23,347.00
					<u>Total = Rs 21,78,547.00</u>

Amk

14/12/24
AE


14/12/24
TE