

Schedule XLV-Form No. 134

E. E. R. W. D. TIKARI
DIVISION

A. E. R. W. D. KONCH
SUB-DIVISION

11/11

1108

MEASUREMENT BOOK

hopalpur T-98951 path to Adzed Light

1st MA/C Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road -	Kopalpur Tqsr				
From to	Azad bigha				
Agency -	Shiva Infra management				
	Pvt Ltd.				
Agreement No -	(0/500) mmsy (Hwseg)				
	NDB/2024-25				
Date of Commencement	03/10/2024				
Date of Completion	02/10/2025				
Rate below	0.21%				
(1) P.V. & fixing of working bench mark b/w			1x	=	1 No
(2) P.V. & fixing working & p.v. b/w			2x	=	2 No
(3) Clearing and grubbing road					
Land					
2x19x30.00x0.75					= 855.00 m ²
2x1x7.00x0.75					= 10.50 m ²
					= 865.50
					= 870.50
					= 0.0876%
(4) Construction of embankment with material obtained from borrow pit					

Continuation



Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
CH	Area	Mean Area	Length	Volume	
0	0.90				
50	1.20	1.05	50	52.50	
100	1.20	1.20	50	60.00	
150	1.10	1.15	50	57.50	
200	1.00	1.05	50	52.50	
250	1.00	1.00	50	50.00	
300	1.20	1.10	50	55.00	
350	1.12	1.16	50	58.00	
400	1.08	1.10	50	55.00	
450	0.90	0.99	50	49.50	
500	0.98	0.94	50	47.00	
550	1.08	1.03	50	51.50	

[illegible]

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
19230.00 x 4.05 x 0.20 =					467.70 m ³
1 x 7.00 x 4.05 x 0.20 =					5.67 m ³
					467.37 m ³
(7) P.V. Laying, Spreading					
W 4 m L 7 m					
10 x 70.00 x 3.75 x 0.075 =					84.38 m ³
9 x 70.00 x 3.75 x 0.075 =					75.94 m ³
1 x 7.00 x 3.75 x 0.075 =					1.97 m ³
					162.29 m ³
(8) P.V. end fixing, Laying					
Project Sign Board.					
1			1 x 2		2 m ²

~~9~~
14/11/24
J.E

Statement of quantities

ELW = 617.92 m³

Subgrade = 1144.02 m³

Stone = 588.86 m³

Sand = 168.25 m³

Stone screening = 47.06 m³

Continuation

Abstract of Cost Est. Bill

4

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1) Pl & fixing work					
Laminate work - page (1) item (1)					
1 NO @ 4342.92/each —→ 4343 =					
(2) Pl & fixing & working					
Laminate reference filler					
page (1) item (2)					
2 NO @ 2002.27/each —→ 4004 =					
(3) Clearing and grubbing					
road Land page (1) item (3)					
0.88714 @ 75594.29/14 —→ 6577 =					
(4) Earth work in embankment					
with 100 m Land page (2)					
item (4)					
432.55 m ³ @ 185.83/m ³ —→ 80381 =					
(5) Constn of embankment					
with 100 m Land					
page (2) item (4)					
185.28 m ³ @ 258.63/m ³ —→ 47945 =					
(6) Constn of subgrade road					
earth should page (2)					
item (5)					
1149.02 m ³ @ 226.04/m ³ —→ 259723 =					
(7) construction of G.S.B					
page (3) item (6)					
467.37 m ³ @ 1944.65/m ³ —→ 908871 =					
					61311844 =

Continuation



Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
		D.P.	—	—	Rs 1311844=
(8/9) p/v laying & spreading					
WB m 5-20 pvc @ item 2)					
162.29m ² @ Rs 3351.12/m ²					Rs 543853=
(9/23) p/v & fixing Logo					
project sign board pvc @ item 8)					
2 No @ Rs 11201.64/each					Rs 22403=
					Rs 1855697=
Add 18% GST					Rs 334025=
Add 1% L.C					Rs 18557=
S.F					Rs 167727=
					Rs 2276006=

less 0.21% below (Rs per Agreement) Rs 478020

Rs 2271226=

14/10/24
I.E

Rahul Kishorey
17/10/24
ATG

15/11/24

Continuation