

Construction of Road Jauki Sina to Jatuliya tal.

Schedule XLV-Form No. 134

(50)

कार्यपालक अधिकारी

सामान्य ३. वभाग

JAYNAGAR

सामान्य जयनगर

DIVISION

BASOPATTI

SUB-DIVISION

1016

MEASUREMENT BOOK

केन्द्रीय प्रसाद

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road					
Jauki Sirna to Jatuliya tol					
under MMGSY (SC)					
Situation - Basopatti					
Agency - Devendra Prasad, vill -					
Durgipatti, P.O - Pipraun,					
P.S - Harlakhi, Dist - Madhubani					
Bihar 8472240					
Agreement no. - 51 SBD/2020-21 MMGSY					
Rate - 4.11 % Below					
Date of commencement - 04-09-2020					
Date of completion - 03-09-2021					
<u>HP culvert</u>					
17/30	Earthwork in excavation for foundation of structure				
check by Sudh AK	--- do --- do --- all complete job.				
HW	$3 \times 2 \times 6.450 \times 1.40 \times 1.50 = 81.27$				
Below pipe	$3 \times 1 \times 4.850 \times 1.530 \times 0.365 = 8.13$				
					89.40m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Long. of Rd. from				
	Janku Sima To Janku, Tol,				
	M.M. 1254 (S.C.)				
Name of Agency:-	Dumunda Prasad.				
Agreement No. & Date:-	SSD/2020-21				
Date of start:-	04/09/2020				
Actual date of completion:-	03/06/22				
Rate quoted:-	4.11% below.				
Record Entry					

① Restoration of road cut.

18x	2.85x	0.65x	0.30=	10.00
12x	3.57x	0.75x	0.30=	9.64
13x	2.58x	0.85x	0.30=	8.55
5x	2.65x	0.60x	0.30=	2.39
11x	3.69x	0.55x	0.35=	7.69
6x	3.58x	0.90x	0.30=	5.80
5x	4.35x	1.10x	0.30=	7.18
8x	1.05x	0.88x	0.30=	2.22
6x	3.69x	0.90x	0.30=	5.98
				T = 59.45 m ²

② Maint. of shoulders in

4x	50x	0.65 =	130.00
2x	50x	0.50 =	50.00
7x	30x	0.90 =	189.00
			T = 369.00 m ²

③ Maint. of H.P. Culvert:—

3 No

④ Maint. of drains =

0.12 km

⑤ Maint. of water culvert:—

0.15 km

⑥ Cutting of drains & culverts =

10

⑦ Forward of continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ cutting of branches & trees					2 No
⑦ cutting of shrubs & Alder					10 No
⑧ cutting of whole clearing & Parapet					
	3+2	6.15	0.40	=	14.26
	3x4	6.15	0.60	=	44.28
	3x4	0.40x0.60	=	2.88	
				T =	61.92 m ²
	only				
	31/05/24				
	72				

57

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Restoration of road cut.					
Qty vide P-55 & TMB.					
59.45 m ² @ ₹ 386.14/m ² = ₹					22956=00
(2) Maint. of S/S shoulder					
Qty vide P-55 & TMB					
369.04 m ² @ ₹ 57.36/m ² = ₹					21166=00
(3) Maint. of CD works					
Qty vide P-55 & TMB					
3 Nos @ ₹ 1130.67/each = ₹					3392=00
(4) Maint. of Road works					
Qty vide P-55 & TMB					
0.13 km @ ₹ 1077.87/km = ₹					1404=00
(5) Maint. of km stone work					
Qty vide P-55 & TMB					
0.15 km @ ₹ 614.76/km = ₹					92=00
(6) Cutting of branches of trees					
Qty vide P-56 & TMB					
2 Nos @ ₹ 109.24/each = ₹					219=00
(7) Cutting of shrubs from boundary					
Qty vide P-56 & TMB					
10 Nos @ ₹ 6.23/each = ₹					62=00
(8) White washing of Pucca					
Qty vide P-58 & TMB					
61.92 m ² @ ₹ 16.41/m ² = ₹					1016=00
					T = 49048=00
(9) Add. L.C @ 1% = (+)					490=00
(10) Add. GST @ 12% = (+)					196=
(11) Add. SF @ 10% = (+)					196=
					T = ₹ 55620=00



Scanned with Oken Scanner