

82585/2020-21 / MMGSY(SC)

Hafaniya to Halkana

MMGSY(SC)

Schedule XLV-Form No. 134

BALSI

DIVISION

AMOUR

SUB-DIVISION

MEASUREMENT BOOK

1584

MAA SHYAMA INFRA

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ab & trace of C/S 1					
(1/2) Setting out pillar					
— — —					
Qty vide TMB					
Page No. (13) — 0.65 KM					
@ ₹ 38350.28 / KM					₹ 24928.1
(2/2) Clearing & Grubbing road land					
Qty vide TMB					
Page No. (13) — 0.247 Hect					
@ ₹ 51137.38 / Hect					₹ 12631.00
(3/4.5) Construction of embankment with material obtained from borrow pits — E/B					
Qty vide TMB					
Page No. (13) —					
(a) 1000 m lead —					
87.23 m ³ @ 190.45/m ³					₹ 16613.6
(b) 100 m lead —					
35.30 m ³ @ 148.89/m ³					₹ 5256.00
(4/6) Construction of sub-grade & shoulder —					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB					
Page No. (13) -					918.00 m ³
Page No. (20) -					244.88 m ³
					1162.88 m ³
@ ₹ 192.13/m ³ -					₹ 223424.12
(5/7) Const. of G.S.B. by					
P/V well graded					
material gr I -					
Qty vide TMB					
Page No. (14) -					388.51 m ³
@ ₹ 3561.74/m ³ -					₹ 1383772.14
(6/8) P/V, laying & spreading					
& compaction of WBM					
G13 - - - E/I					
Qty vide TMB					
Page No. (14) -					179.58 m ³
@ ₹ 4215.57/m ³ -					₹ 757032.12
(7/9) P/V & applying prime					
coat - - - E/I					
Qty vide TMB					
Page No. (14) -					1288.13 m ²
@ ₹ 44.23/m ² -					₹ 56974.16

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) Pl & Fixing of retro-reflectorised sign board					
--- E 12					
Qty inde TMB					
Page No. (20) -					
(i) 600 mm equilateral triangle					
03 Nos @ ₹ 3646.046/No. — ₹					10938.00
(ii) 600 mm circular					
02 Nos @ ₹ 4826.361/No. — ₹					9653.10
(iii) 800 mm x 600 mm rectangular					
03 Nos @ 6657.243/No. — ₹					19972.10
(iv) 600 mm x 450 mm rectangular					
02 Nos @ 4705.541/No. — ₹					9411.00
(16) Pl & erect direction and place identification retro-reflectorised sign					
--- E 12					
Qty inde TMB					
Page No. (20) — 03 Nos					
@ ₹ 11528.89/No. — ₹					34587.00
				₹	4389776.00
Add 12% G. S. T. (H) ₹					526773.00
Add 4% L. Cen (H) ₹					43898.00
Add S. Fee — (H) ₹					53572.00

Continuation ₹ 5014019.00

Material Statement for			
up to date measurement -			
(i) E/W -	1285.41/m ³	₹	
	@ ₹ 34.81/m ³	₹	44745.00
(ii) G.S.B. materials -			
53-9.5mm	248.65 m ³	@ ₹ 620.10/m ³	₹ 154317.00
9.5-2.36mm	99.46 m ³	@ ₹ 514.58/m ³	₹ 51180.00
2.36mm below	149.19 m ³	@ ₹ 175.80/m ³	₹ 26228.00
(iii) Stone - metal Gr3			
	217.29 m ³	@ ₹ 51.44/m ³	₹ 111131.00
(iv) Stone - Screening -			
	43.10 m ³	@ ₹ 397.73/m ³	₹ 17142.00
(v) Stone-chips (MSS)			
	34.78 m ³	@ ₹ 697.55/m ³	₹ 24261.00

Continuation